

1st Measurement A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Punha TO Utarthe Road.					
Name of Agency :- Sri Ravi Prasad Singh					
Agreement No. :- MBD-05/2024-25					
Date of Commencement :- 27/09/2024					
Date of Completion :- 26/06/2025					

Measurement as Per Record

Entry Notebook No. :- 29.

(T) Clearing and grubbing Road land.

..... do do etc				
2 x 5 x 30 x 2.50 =	750.0m ²			
2 x 7 x 30 x 2.50 =	1050.0m ²			
2 x 3 x 30 x 2.50 =	450.0m ²			
2 x 6 x 30 x 2.50 =	900.0m ²			
2 x 9 x 30 x 2.50 =	1350.0m ²			
2 x 8 x 30 x 2.50 =	1200.0m ²			
2 x 10 x 30 x 2.50 =	1500.0m ²			
2 x 7 x 30 x 2.50 =	1050.0m ²			

8250.0m²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Statement of Material				
① GSB metal	—	—	—	150.13 m ³
② Local sand	—	—	—	100.08 m ³
③ WBM Grade-2 metal	—	—	—	162.09 m ³
④ Screening	—	—	—	36.17 m ³
⑤ WBM Grade-3 Metal	—	—	—	635.70 m ³
⑥ Screening	—	—	—	126.09 m ³
⑦ Prime Coat (SS-1)	—	—	—	3.679 MT
⑧ Tack Coat (RS-1)	—	—	—	2.588 MT
⑨ BM Bitumen (S-65)	—	—	—	15.045 MT
⑩ SDBC Bitumen (S-65)	—	—	—	11.903 MT
⑪ Waste Plastic	—	—	—	0.833 MT
⑫ Stone chips	—	—	—	459.94 m ³

ABSTRACT OF COST

(1/7) Clearing and grubbing

Road land

----- do ----- do ----- e/i

Qty Vide TMB Page no - 02

1.37 Ha @ Rs. 76926.08/- = 105389/-

(3/3) Scarifying Existing Bituminous

Surface

----- do ----- do ----- e/i

Qty Vide TMB Page no - 02

3960.0 m² @ Rs. 19.50/- = 77220/-

Rs. 182609/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF					32701841
($\frac{10}{10}$) Providing and Applying Tack Coat with Bitumen Emulsion (RS-1)					
----- do ----- do ----- e/i					
Qty Vide TMB Page no - 10, 11					
8626.67 m ² @ Rs. 18.49/-					= 161232/-
($\frac{11}{11}$) Providing and laying Bituminous Macadam					
----- do ----- do ----- e/i					
Qty Vide TMB Page no - 11					
214.93 m ³ @ Rs. 11175.53/-					= 2401957/-
($\frac{12}{12}$) Providing and laying Semi Dense Bituminous Concrete					
----- do ----- do ----- e/i					
Qty Vide TMB Page no - 12					
108.21 m ³ @ Rs. 13655.57/-					= 1477669/-
($\frac{22}{22}$) Providing and fixing 'Loko' of Project					
----- do ----- do ----- e/i					
Qty Vide TMB Page no - 12					
02.00 Nos @ Rs. 11603.75/-					= 23208/-
					Rs. 7334250

Continuation

