

Ist on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Atri Bathani Road To				
	Up the Dargah				
Agency:-	M/s. Manisha Construction				
Agreement No:-	22 SBD/2023-24				
Date of Commencement:-	30/08/2023				
Date of Completion:-	29/08/2024				

Record Measurement					
①	Construction of Reference and Working Benchmark Pillar — do —				
	Qty = 1 No.				
②	Construction of Reference Pillar — do —				
	Qty = 3 Nos.				
③	Clearing and grubbing road land — do —				
	2	× 10	× 30.00	× 3.00	= 1800.00
	2	× 10	× 30.00	× 3.00	= 1800.00
	2	× 7	× 30.00	× 3.00	= 1260.00
Total = 4860.00 m ²					

Continuation = $\frac{4860.00}{10000}$ Hect

27/09/24
 T.E.

T. Qty 0.49 Hect
 27/9/24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) 5	Construction of Embankment				
	for lead 100m — do —				
	Vide T.M.B. P-14 item 30(i)				
	Qty = 860.81 m ³				
	Limit Qty = 846.07 m ³				
	① Rs 171.09/m ³				
	= Rs 144754.00				
(24) 6	Construction of Embankment				
	for lead 1000m — do —				
	Vide T.M.B. P-14 item 30(ii)				
	Qty = 1291.21 m ³				
	Limit Qty = 1269.1 m ³				
	② Rs 253.57 m ³				
	= Rs 321808.00				
	Total = Rs 7356427.00				
	Add 18% G.S.T. & 1% L.C. = Rs 1397721.00				
	Add S.F. 10% of Material = Rs 137185.00				
	Total = Rs 8891333.00				
	Less 10% Below = Rs 889133.00				
	Net Total = Rs 8002200.00				
	26/08/24				
	J.E.				
	26/08/24				
	MS				

Continuation