

Agency:- Barhonia Enginon Pvt Ltd.

Schedule XLV Form No.-134

BIHAR P.W.D. Scheme:- MMASy-NDP-BR1CS

Executive Engineer

R.W.D. (W) Division

मोहम्मद

DIVISION

A.E. R.W.D. (W)

SUB-DIVISION

Sugar.

ME. No.-6548.

MEASUREMENT BOOK

N/W - H.L. Bridge with approach Road Over
River at JCH 2225m) Mali Kasba Panchayat
ke Bilguda Se Kerkawa

2nd on A/c Bill

Sch. XLV-Form No.134

16

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
H.L Bridge with approach					
Road over River at (CH 2225M)					
Mali Kasba Panchayat Ke					
Bighiya Se Kekarwa under					
MMBSY - NDB- BRIMS.					
Agency - Borhonia Engicon Pvt					
Ltd. At- Chandkanta Complex,					
Rajeev Nagar (Patna)					
Aggrement No - 36 SBM/2023-24					
Date of Start - 24/02/2024					
Date of Completion - 23/02/2025					

Record Measurement

① Providing Earth work in
Excavation of foundation
of Sub Structure do...do - E/P

Abutment $2 \times 9.200 \times 5.600 \times 2.16 = 222.57 \text{ M}^3$

Piers $1 \times 5.600 \times 9.200 \times 2.05 = 105.62 \text{ M}^3$

Total = 328.19 M³

② Providing and laying of
PCC M15 levelling course
100mm thick do...do - E/P

Abutment $2 \times 8.900 \times 5.300 \times 0.100 = 9.43 \text{ M}^3$

Piers $1 \times 8.900 \times 5.300 \times 0.100 = 4.72 \text{ M}^3$

Total = 14.15 M³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	13	2.11.62.888=00	
(18/67) Supplying, fitting and placing H7SD Bar Reinforcement in substructure dam					
Qty vide TMB Page 20 - 4.105 MT					
Qty vide TMB Page 21 - 4.197 MT					
Qty vide TMB Page 22 - 2.116 MT					
				10.418 MT	
@ 80404.80/MT					8,37,657=00
(18/67) Providing weep holes in Abutment Cap.					

Qty vide TMB Page 22					
28 Nos @ 159.97/cmt					4479=00
				2.19.45.024=00	
Add G.S.T 18% @ 18					39,50,104=00
Add Lccas 1% @ 18					2,19,450=00
Add Seigniorage fee @ 18					39,550=00
					Rs 2,61,54,128=00
Less below 0.25% @ 18					65,385=00
As per Agreement					Rs 2,60,88,743=00
Less previous Payment @ 18					1,93,02,748=00
VTMB Page - 14					Rs 67,85,995=00

10/12/24
JE

10/12/24
Continuation

12/12/24
Chp