

HEAD- PR-3054.

Docket No- MR-N/23-24-Sri Sri Balakrishna Das-04

Schedule XLY-Form No. 134

Name of Work- प्रादोष प्रशोधन परियोजना पर माधो
पुन बावुग, जूनि फागो माधोपुन चौक पर
थोलेस वारे

R. W. D. Wad/els DIVISION

Sri Sri Balakrishna Das

R. W. D. Wad/els

SUB-DIVISION

7069

Sri Sri Balakrishna Das

MEASUREMENT BOOK

888

939

Name of Contractor- S. M. Bedal

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Construction of Maintenance of Road from Madanpur Panchayat in Madanpur Baluka main road to Madanpur Chowke in Thakurwari					
Agency - Md Belal					
Agreement No - 05 MPD/2024-25					
Date of Start - 19.08.2024					

Date of Completion - 18.05.2025

Record measurement

Item 1, Clearing and grubbing road					
land - do - do	TL				m ²
2x10x30x1.00					600.0
2x10x30x1.00					600.0
2x7.00x30x1.00					420.0
2x20x1.00					40.0
					1660 m ²
					0.166
					0.166 Ha
					0.17 Ha
Madanpur					

01/09/2024 continuation
Ji



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 X 30 X 3.75 X .125 =					56.25 M ³
1 X 20 X $\frac{3.75+4.2}{2}$ X .125 =					9.94 M ³
1 X 10 X $\frac{4.2+3.75}{2}$ X .125 =					4.97 M ³
2 X 30 X 3.75 X .125 =					28.13 M ³
1 X 15 X $\frac{3.75+3.9}{2}$ X .125 =					7.17 M ³
1 X 15 X $\frac{3.90+3.75}{2}$ X .125 =					7.19 M ³
1 X 20 X $\frac{3.75+4.00}{2}$ X .125 =					9.69 M ³
					14.53 M ³
					39.83 M ³
					393.55 M ³
					392.95 M ³
Limit					KG
Measurement					
21/09/2024					
J-C					
Item					

Abstract of Cost

5

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of					
Maintenance of Road					
from Madanpur Balua					
Mash Road to Madanpur					
to Chowk in Thakurnan					
Agency:- Md Belal					
Agreement - No - 05 MBD/2024-25					
Date of start - 19.08.2024					
Date of completion - 18.05.2025					
Date of entry - 21/09/2024					
Item 1/1 Clearing and					
rubbing road					
and - do - do T/S					
0.17 Ha Qty VTM B P - (1)					
✓ (a) Rs 76926.08/Ha 13077.42					
Item 2/3 Construction of					
DLC - do - do T/S					
9.34 M ² Qty VTM B P - (2)					
(a) Rs 565268.29/M ² 49205.82					
Item 3/4 Construction of					
parallel concrete					
- do - do T/S					
392.95 M ³ Qty VTM B P - (4)					
(a) Rs 9141.86/M ³ 3592.03 88					
					36545.87
Add 18% GST - B					65782.88
Add 1% L Corp B					36545.89

Continuation

4348957.68
4348946.89

P.T.O



Material Statement

21/09/2024

$$A1101 - 3964984 = W$$

$$3947506 = W$$

Lettera - 103
01/10/2

3rd & final Bill

16

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
N/W - Construction of maintenance of Road from Madanpur Panchayat in Madanpur Balua Main Road in Thakurwari					
Agency - Md Belal					
Agreement No - 05 MBP/2024-25					
Date of start - 19.08.2024					
Date of completion - 18.05.2025					
Actual date of completion - 8/10/2024					
Further measurement 2022					
Madanpur 07/01/2025					
Abstract of cost					
N/W - Construction of maintenance of Road from Madanpur Panchayat in Madanpur Balua Main Road in Thakurwari					
Agency - Md Belal					
Agreement No - 05 MBP/2024-25					
Date of start - 19.08.2024					
Actual date of completion - 18.05.2025					
8.10.2024					
Date of entry - 07/01/2025					
Item 1/1 Cleaning & grubbing Road land do do					
0.17 Ha Qty VTB P - (11)					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
typical MMSY					
in forming sign board					
— do — do T/S					
4 Nos Qty VTMB p-103					
① 116 97.76/No					46791.00
					3997819.43
Add 18% GST					719607.50
Add Less 1%					39978.19
Add SF 1.0%					46600.00
					4804005.12
Less as per agreement					
18.03%					867122.92
					3936882.20
Less previous payment					3936882.20
					0.00
					NIL
Signature					
07/01/2025					
J.E					
Actual date of Completion of					
Road is 8/10/2024, Road					
is completed as per specification					
Signature					
7/01/2025					
J.E					
Material statement					
NIL					

Continuation

Signature
7/01/2025