

Schedule XLV-Form No. 134

M.M.V.S.Y (NDG)

Dalit Tola To mmunsy Road
(Bajitpur)

DIVISION

SUB-DIVISION

Mrs. Paxtina Kumari

MEASUREMENT BOOK

फर्रेट

M.B.No

(1341)

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of road from Dalit colony to MMGSY ROAD (BAGI PUR)					
AGENCY - SMT. PARTIMA KUMAR					
AGS NO - 04/MMGSY/NDS-BRICS/SBD/					
2023-24					
Date of Start - 18/09/2023					
Date of Completion - 18/09/2024					
Record Entry					
① Providing and fixing of benchmark and reference pillar -					
① Benchmark pillar - 2 NOS					
① Reference pillar - 6 NOS.					
② Clearing and grubbing road land -					
4x2x30x3.5 =					840 m ²
2x15x20x3.4 =					2040 m ²
1x6x10x2.8 =					168 m ²
Continuation					11028 m ²
					≈ 1.10 Hq.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) Providing and fixing Logo of MMHSY Board					
4 NOS (vide - PNO-12)					
@ 11161.66/NOS = RS 44646.64/-					
(25) Boundary pillar - -					
56 NOS (vide page no - 12)					
@ 744.70/NOS = RS 41703.2/-					
Total = 10123562.71/-					
add GST @ 18% = 1822241.28/-					
add L.C @ 1% = 101235.62/-					
add Sfor @ - 218357.50/-					
Total = 1,22,65,397.11/-					
less 10% as below = 1,22,65,39.71/-					
Total = 1,10,38,857.40/-					
≈ 1,10,38,857.00/-					
ABLA 8/1/25 AE					