

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st on ak bill</u>				
N.O.R-	Pakwalia Akole road to				
	Sidhwal mahadali basti tak				
Agency-	Pandey K. Singh				
ag. no -	3	2	117	257	ALWSESH OF 23-24
A.O.S-	6	2	24		
A.O.C-	5	2	25		
Actual A.O.C-					
Rate -					
<u>Record Entry</u>					
1.	P/W & Paving W. Gersch				
mark-					02 No.
2.	Reference Pillar —				
					05 No.
3.	clearing & grubbing Road				
Land -					
	2X44	X30.00	X3.00	2	7920.0 m ²
				2	0.79 hect.
4.	Base cut Excavation of				
Roadway soil -					
Side of Right -	2X13	X30.00	X0.375	X0.100	29.25 m
	2X2	X30.00	X0.375	X0.100	4.5 "
					233.75 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8/8. contn of W.B.M Cr-01					
Ply. wide P.M.B				2.29	
= 331.846 m ³ @ 4734.20					1571025.00
9/12. contn of Unreinforced Cement concrete - -					
Ply. wide P.M.B.P-3,9					
= 274.753 m ³ @ 8687.72/m					23,86,997.00
10/6. contn of Subgrade & earthen shoulder -					
Ply. wide P.M.B.P-9					
= 921.843 m ³ @ 263.15/m					2,42,583.00
11/15. Plr & Fixing Logo board					
- -					
Ply. wide P.M.B.P-3					
= 02 No @ 11019.28/e					22038.00
Total					60,47,370.00
Addng 1% L.Cess					60474.00
" 18% GST					1088527.00
" S. Fee					70872.00
Total					7267243.00
Less 23.99% below				(-) 1743412.00	5523831.00
Less previous bill Pay				(-) 3138,757.00	23,85,074.00

Continuation

17/01/2025
JE