

અર્થ હાલગીદોત જે રાજ્યના દ્વારા

Schedule XLV-Form No. 134

સામાજિક અને વિજ્ઞાન અને સાંસ્કૃતિક **DIVISION**

અને સામાજિક અને સાંસ્કૃતિક **SUB-DIVISION**

સામાજિક અને સાંસ્કૃતિક

MEASUREMENT BOOK

1393

प्रमाणित किया जाता है कि इस माफि
कागज मशीन द्वारा प्रचलित किया गया
हुआ एक सही प्रत अंकित है जो
श्री विमल-आनंद सहायक अभियन्ता
आगरे का कार्य निमात्र कार्य और प्रमंश
वर्तित्या के नाम निवर्तित है

18/3/24
EXECUTIVE ENGINEER

R. WD. WORKS DIVISION

SHEOHAR

Amr
18/3/24

Reissued to JE Shri Amrendra KV

Babul

18-03-2024

AE

2nd & final Bill

22

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work	Balant Jagjivan				
	Math. to mukhar Tola.				
Agreement No	MBP/MR/3054				
	14/2023-24				
Agency	MADAN KUMAR SINGH				
const cost	Rs 70,91,377 =				
Maintenance	Rs 11,79,177 =				
Date of commencement	13/03/24				
Date of Actual completion	23/11/2024				
ABSTRACT OF COST					

① clearing & grubbing of local land.					
By vide page ⑫ TMB					
0.28 Hec @ Rs 76926.08/					Rs 16,770 =
② PR CSB II in Pot					
By vide page ⑫ TMB					
36.45 MB @ Rs 2357.60/					Rs 87014 =
③ PR laying of WBM II materials					
By vide page ⑫ TMB					
18.17 MB @ Rs 6200.40/MB					Rs 1,12,661 =

Continuation

T = Rs 2,16,445 =



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
④ 06.91 laying spreading of WBM III material Qty vide page ⑬ TMB 30.436 m ³ @ R 5880.33/-				B/F	R 2,16,445 R 1,78,974 =
⑤ 07.11 Plv and applying prime coat (SS) Qty vide page ⑬ TMB 368.32 m ² @ R 57.02/-					R 21002 =
⑥ 08.11 Plv and applying face coat (RS) Qty vide page ⑬ TMB 2325.00 m ² @ R 19.59/m ²					R 45,547 =
⑦ 09.11 Plv and laying SDBC do. Qty vide page ⑬ TMB 58.1245 m ³ @ R 15041.16/m ³					R 8,74,260 =
⑧ 10.11 Construction of Dry lean Concrete Qty vide page ⑬ TMB 8.779 m ³					Continuation @ R 6167.30/- R 54,143 = T = R 13,90,371 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑨ Dry lean concrete " in (0-50m) length.					R 13,90,371 =
Qty vide page ⑭ TMB					
0.45 m ³ @ R 6167.30/-					R 2775 =
⑩ Construction of " panel concrete					
Qty vide page ⑭ TMB					
365.625 m ³					
Qty vide		23.406 m ³			
page ⑭ TMB					
T = 389.031 m ³					
@ R 16015.88/-					R 38,96,488 =
⑪ P/Km post & " 200m post - Km post					
Qty vide page ⑭ TMB					
1 No @ R 3237.83/-					R 3238 =
200m post -					
Qty vide page ⑭ TMB					
6 Nos @ R 871.52/-					R 5229 =
⑫ Direction & place " Identification Board.					
Qty vide page ⑭ TMB					
0.96 m ² @ R 15206.26/-					R 14598 =
Continuation					T = R 53,12,699 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(13) 13 P/V and fixing				BF	R 53,12,699 =
retro reflective					
traffic sign					
(i) 600 mm equilateral triangle					
Qty vide page (15) TMB					
4.50 Nos @ R 4594.80/					R 18,379 =
(ii) 600 mm circular sign					
Qty vide page (15) TMB					
2 Nos @ R 4437.12/					R 8874 =
(11) 600 x 450 mm rectangular sign					
Qty vide page (15) TMB					
2 Nos @ R 4292.59/					R 8585 =
(12) Octagonal sign					
Qty vide page (15) TMB					
2 Nos @ R 8761.95/					R 17,524 =
(14) 14 P/V not applied					
thermoplastic compound					
Qty vide page (15) TMB					
BT post in					
124.002 @ R 886.50/					R 10,9926 =
padding in crossing					
12.000 @ R 886.50/					R 10,638 =

Continuation T = R 54,86,625 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(15) P/V and laying in hot applied thermoplastic compound. At C.C. Poldm					BF-R, 54,8662
Qty vide page (16) TMB					
156.00 m ²					
10.00 m ²					
Qty vide page (19) TMB					
T=166 m ²					
@ R 1005.95/-					R, 1,66,988 =
(16) P/V B/W (1:3) in parapet Repair					
Qty vide page (16) TMB					
1.536 m ²					
@ R 62.84/-					R, 9552 =

(17) P/V plastering work in c.m (1:4) do.					
Qty vide page (16) TMB					
115.68 m ²					
@ R 232.29/-					R, 26,883 =

(18) P/V painting of parapet wall.					
Qty vide page (16) TMB					
116.44 m ²					32399 =
116.41 m ²					
232.82					
@ R 139.16/m ²					R, 16,200 =



(19) P/V and fixing of Informatory Board, Maintenance Board.					
2 Nos. page (16)					

2 Nos. Continuation					
4 NO @ R 11892.37/-					R, 47569 =
T=					R, 5755817 =
					57,70016 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(20) 16 planting of trees					BT R 57,780/-
Qty vide page (20)					
31 No @ R 1305.10/-					R 40,458 =
(21) 05 construction of earthen shoulder.					
Qty vide page (20) mtr					
284.65 mtr					
					CR, 264.72/- R 75,353 =
					T = R 58,65,678 =
					58,85,827
Add 18% GST					10,59,449 =
					12,56,533 =
Add 1% labour cess					58,858 =
					CR, 58,696 =
					67,277,000
Add S.F 10%					CR 67,482 =
					T = R 70,71,616 =
					70,71,411 =
Deduct previous payment					CR, 65,91,714 =
					T = R 4,79,902 =
					4,79,697 =
					Bubbilund
					23-11-2024
					AF
The works has been completed as per specification & direction of E/I. gms					
23/11/2024					
JE					

Continuation

Total	→	4,08,286.00
Paid for Rs. 4,08,286.00		
(Rs Four Lacs Eight thousand Two Hundred Eighty Six) →		
 EXECUTIVE ENGINEER R.W.D. WORKS DIVISION SHEOHAR  20/12/2020		

Continuation