

1st on A/c bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: -	L033	Arayidharam			
- from to	Dumaria.				
Scheme: -	MMGSUY	(RRSMP)			
Agency: -	Bhagyamuni Gampati				
	Construction JV,				
	Gopalgarh				
Ag. No. -	07/CM BD	(MMGSUY)			
	2025-26.				

dt. of start: - 20/05/2025

dt. of completion: - 19/05/2026

Record

① clearing & grubbing road
land as per
specification.

$$2 \times 90 \times 30.0m \times 1.0m = 5400.00m^2$$

$$2 \times 43 \times 30.0m \times 1.0m = 2580.00m^2$$

$$2 \times 1 \times 10.0m \times 1.0m = 20.00m^2$$

$$\text{Total} = 8000.00m^2$$

Continuation = 0.800 Ha.

Abstract of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① Clearing & grubbing rd land; qty. vide TMB P-7 = 0.800 HA @ Rs 73248.75/HA Rs. 58599 =					
② Cost of Sub-grade & shoulder; qty. vide TMB P-7 = 1220.50 m ³ @ Rs. 244.02/m ³ Rs. 297826 =					
③ Cost of G.I.B. Grit ; qty. vide TMB P-7 = 90.10 m ³ @ Rs. 2823.77/m ³ Rs. 254422 =					
④ Cost of MBM Cor. II; qty. vide TMB P-7 = 129.10 m ³ @ Rs. 5644.58/m ³ Rs. 7287152 =					
⑤ P/A prime coat; qty. vide TMB P-7 = 8475.00 m ² @ Rs. 55.30/m ² Rs. 468668 =					

Continuation

Continuation