




Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work = Construction of Road from Gadani to Lonav Toli via Nonia Tola under MR-3054.					
Name of Agency = Hanrikishore Poochad Gupta					
Address = At - Majlapur.					
P.S - Katyampur.					
Agreement No = 01 MBD / 2024-25.					
Agreement Value = 8558394 = 00					
Construction Cost = 6674335 = 200					
Maintenance Cost = 1884059 = 00					
Date of Start = 29-08-2024.					
Date of Completion = 28-05-2025 as per agreement					
Further Work = Nil					
Hence Measurement = Nil.					
					
<u>Abstract of Cost</u>					
① Cleaning and grubbing road Lane.					
QVTMB, P-19 ① = 0.37 Hq					
@ Rs 76926 = 08/Hq Rs = 28463 = 00					
②/5 Construction of Subgrade					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
and Earthen Shoulder					
QVTMB/P-19-② = 1666.75 m ³					
@ Rs 256 = 09/m ³					Rs = 426838=00
3/6 Providing granular Subbase					
Grading II.					
QVTMB/P-19 ③ = 22.14 m ³					
@ Rs 3681 = 40/m ³					Rs = 81507=00
4/7 Providing, laying Spreading					
and Compacting WBM GR-2					
QVTMB/P-19-④ = 44.86 m ³					
@ 5752 = 28/m ³					Rs = 258047=00
5/8 Providing, laying Spreading					
and Compacting WBM GR-3					
QVTMB/P-19 ⑤ = 108.62 m ³					
@ Rs = 5014 = 84/m ³					Rs = 544711=00
6/9 Providing Prime Coat					
With emulsion (SS1)					
QVTMB/P-19 ⑥ = 1448.27 m ²					
@ 57 = 06/m ²					Rs = 82638=00
7/10 Providing, laying and					
rolling 200 mm thick mud seal					
QVTMB/P-19 ⑦ = 1772.16 m ²					
@ Rs 260 = 64/m ²					Rs = 461895=00
8/11 Providing & applying Tack					
Coat with Emulsion (Rs 1)					
QVTMB/P-20 ⑧ = 1772.16 m ²					
QVTMB/P-20 ⑧ = 6747.15 m ²					

Continuation
8515.31 m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ As 19 = 60/m ²					Rs = 166978=00
9/13 Providing and laying sdb.					
@VTMB, P-20 (9) = 182.71/m ²					
@ 15078 = 95/m ²					Rs = 2755075=00
10/16 Providing and fixing					
@VTMB, P-20 (10) = 2 Nos.					
@ Rs 3371 = 05/Nos					Rs = 6742=00
11/17 Providing and fixing zoom					
Stone					
@VTMB, P-20 (11) = 8 Nos.					
@ Rs 2889 = 24/Nos					Rs = 7114=00
12/20 Providing and fixing Traffic					
Sign.					
@VTMB, P-20 (12) =					
(I) 600 mm equilateral = 6 Nos					
@ 4626 = 80/Nos					Rs = 27761=00
13/20 Providing & fixing boom					
Circular Sign.					
@VTMB, P-20 (13) = 6 Nos.					
@ 6076 = 42					Rs = 36450=00
14/21 Providing and fixing					
600 mm x 450 Sign.					
@VTMB, P-21 (14) = 4 Nos.					
@ 5087 = 82/Nos					Rs = 26351200
15/26 Planting of Trees by Road side					
@VTMB, P-4 (15) = 50 No.					
@VTMB, P-21 (2) = 16 No					

Continuation 66 No.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 1305 = 10/No				Rs =	86137=00
(6/21) Providing and laying Road marking.					
@ VTMB, P-21 (6) = 386=00 m ²					
@ 886 = 50/m ²				Rs =	342189=00
(17/22) Providing and fixing MMSY					
Sim board					
@ VTMB, P-21 (17) = 2 Nos					
@ VTMB, P-21 (2) = 1 No.					
				3 Nos.	
@ 17255 = 11/each				Rs =	51765=
(18/20) Brick masonry work in cm (1:3) in Parapet.					
@ VTMB, P-21 (18) = 11.52/m ³					
@ 9083 = 67/m ³				Rs =	104644=00
(19/31) Plastering with cm (1:4)					
@ VTMB, P-21 (19) = 61.44 m ²					
@ 245 = 92/m ²				Rs =	18709=00
(20/31) Painting two Coats					
Primer Coat					
@ VTMB, P-23 (20) = 61.44/m ²					
@ 129.46/m ²				Rs =	7954=00
				Rs =	5512377=
Add 1.0% labour (H) Rs =					55124=00
Add 18% GST (H) Rs =					942228=
Add Sizing fee (H) Rs =					48499=00
				Rs =	6608229=00


Continuation


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Less 0.05% Below					$\rightarrow Rs = 3304 = 00$
					$Rs = 6604924 = 00$
Less Previous Payment vide					
Page No — 17					$Rs = 6373964 = 00$
Less Previous Payment vide					
Page No — 24					$Rs = 2737853 = 00$
					$Rs = 133424 = 00$

Certified that Construction
Work has been Completed as
Per specification and
Direction of E/I


09/06/25


i.e


K.S