

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, पुपरी

पत्रांक- 1744

दिनांक- 08.07.2025

प्रेषक,

ई0 विभाष पाल,
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, पुपरी ।

सेवा में,

नोडल पदाधिकारी,
MMGSUY (मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना) कोषांग,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- MMGSUY (RRSMP) Gen अन्तर्गत क्रियान्वित पथ के भुगतान हेतु अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि कार्य प्रमण्डल पुपरी अन्तर्गत MMGSUY (RRSMP) Gen अन्तर्गत पथों में कराये गये कार्य का भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0- 1. अधियाचना विहित प्रपत्र में।

विश्वासभाजन

(ई0 विभाष पाल)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, पुपरी ।

Name Of Division:- Pupri

Rural Works Department
MMGSUY(RRSM) Gen Allotment Requisition Format

SINO	Package Number	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construction work) Amount (in lakh)	Agreement Construction work) Amount (in lakh)	Agreement No & Date	Date Of Completion as per agreement	Actual date of completion	Work Status (WBV/WM/ etc.)	Value of PCC in mm/k	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allotted Amount (Lac)	up to date expenditure as per MIS (in Lac)	Value Of Work Done (in lakh)	Current Demand	Remarks
1	RRSMP/ 24-25 Pupri/01	6160780350010	Bakharri Murliyadh Madarsa to PCC Road Bakharri	0.300	18.169	19.43855	38/CMBD/ 2025-26	27/05/2026	-	PCC in Progress	-	-	-	0.00000	0.00000	16.91154	16.91154	
2	RRSMP/ 24-25 Pupri/01	6160780350011	Murali PMGSY Road to Raghnathpur PCC Lnk	0.350	22.148	23.33122	38/CMBD/ 2025-26	27/05/2026	-	PCC in Progress	-	-	-	0.00000	0.00000	20.29816	20.29816	
3	RRSMP/ 24-25 Pupri/01	6160780350018	Sitaram House PMGSY Road to PMGSY Saura	0.300	19.669	20.72072	38/CMBD/ 2025-26	27/05/2026	-	PCC Completed	-	-	-	15.63783	15.63783	18.02703	2.38920	
4	RRSMP/ 24-25 Pupri/01	6160780350019	Anil Ram House Madhopur Chaturri To PMGSY Road Lakshmi Thakur House Bhaini	0.500	28.841	30.58239	38/CMBD/ 2025-26	27/05/2026	-	PCC Completed	-	-	-	25.52827	25.52827	26.60668	1.07841	
5	RRSMP/ 24-25 Pupri/01	6160780350020	Palty Form Humayyapur To PMGSY Road Humayyapur	0.500	28.52	30.14515	38/CMBD/ 2025-26	27/05/2026	-	PCC in Progress	-	-	-	0.00000	0.00000	26.22628	26.22628	
6	RRSMP/ 4-25 Pupri/01	6160780350021	Ganga Prasad Singh Madhopur Chaturri To PMGSY Road DMR Road MS Vasudevpur Boha	0.650	49.688	52.03095	38/CMBD/ 2025-26	27/05/2026	-	PCC Completed	-	-	-	31.56509	31.56509	45.26693	13.70184	
7	RRSMP/ 4-25 Pupri/01	6160780350026	Madurapur To Narayan Bazar Pupri Sursand Road Via Badchopatti Goat Nimahi Kanchanpur Gangzi Puraahar	5.500	512.044	502.60562	38/CMBD/ 2025-26		-	PCC in Progress	-	-	-	11.04641	11.04641	64.04641	53.00000	
8	RRSMP/ 4-25 Pupri/02	6160780350034	Kharika Chowk Hanuman Mandir to Mahisautia PMGSY Road Via Bokhara New Prakhand to Lakminiya Toi Bakori Tola	2.10000	136.968	144.44052	39-CMBD/ 2025-26	15/06/2026		PCC in Progress	-	-	-	0.00000	0.00000	75.00000	75.00000	
9	RRSMP/ 4-25 Pupri/02	6160780350039	L033-Kharika Basant to Lakminiya Tola	2.80000	398.668	408.11722	39-CMBD/ 2025-26	15/06/2026		Pile Completed, Cap & PCC in Progress	-	-	-	0.00000	0.00000	200.00000	200.00000	
10	RRSMP/ 4-25 Pupri/02	6160780350043	L074- Samar Tola To Dasai Tola	0.64000	38.401	41.08145	39-CMBD/ 2025-26	15/06/2026		PCC Completed	-	-	-	14.09866	14.09866	35.74086	21.64220	

Sr No	Package Number	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (Construction work) Amount (in lakh)	Agreement Construction (work) Amount (in lakh)	Agreement No & Date	Date of Completion as per agreement	Actual date of completion	Work Status (WB/M/WM/IRI/BM/SDBC etc.)	Value of IRI (in m/m/k)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allocated Amount (in Lakh)	Up to date expenditure as per MIS (in Lakh)	Value of Work Done (in lakh)	Current Demand	Remarks
11	RSM/P/2 4-25 Pupri/04	6160780350013	LO73-Satra Mohd School to Lohachhi Tola	0.83000	46.63	48.27350	35/CMBD/2025-26	06/05/2026		PCC Completed	-	-	-	0.00000	0.00000	41.97735	41.97735	
12	RSM/P/2 4-25 Pupri/04	6160780350049	LO85-Nanpur Dakhin To Jirat Tola	0.87500	47.74	49.29369	35/CMBD/2025-26	06/05/2026		GSB, Gr-III in Progress	-	-	-	0.00000	0.00000	42.39851	42.39851	
13	RSM/P/2 4-25 Pupri/04	6160780350054	LO45-Bath Asahi To Baranda	1.38000	73.936	75.07465	35/CMBD/2025-26	06/05/2026		GSB, Gr-III, PCC Completed	-	-	-	0.00000	0.00000	65.31495	65.31495	
14	RSM/P/2 4-25 Pupri/04	6160780350056	LO72-Satra Chomk To Batra Harajan Tola	1.50000	81.62	83.12016	35/CMBD/2025-26	06/05/2026		GSB, Gr-III, PCC Completed	-	-	-	0.00000	0.00000	72.31454	72.31454	

It is certified that physical and financial progress has been updated in MIS.

[Signature]
Divisional Engineer
RWD Works Division
Pupri

[Signature]
Executive Engineer
RWD Works Division
Pupri

NOTE:-
1 Above signed copy along with forwarding letter and Utilization Certificate must be uploaded in MIS.
2 Signed Hard copy of recorded IRI is enclosed (As Applicable)

Form GFR 19- A

(See Government of India's Decision (I) below Rule - 150)

Form of Utilization Certificate upto the month of July-2025

MMGSUY(RRSMP) Gen

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (In lacs)	Amount Received (In lacs)	Particulars
1	MMGSUY (RRSMP) GEN	Letter no-39, Dt- 21.05.2025	345.54578	Certified that out of RS 345.54578 lacs of grants in aid sanctioned during the Years up to 2025-26 In favour of Executive Engineer, RWD Works Division Pupri under this Department, a sum of Rs 345.54578 lacs has been utilized for the purpose of MMGSUY (RRSMP) Scheme remaining Rs 0.000 unutilized at the end of the period under report.
		Total :		

Certified and verified myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled / are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works

RWD works Division
Pupri

Executive Engineer
RWD works Division
Pupri