



अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम शीर्ष मुख्यमंत्री ग्राम सम्पर्क उन्नयन (समान्य) योजनान्तर्गत :-

1. पथ/पुल L048-T02 to Birwat Bazar (VR34).....में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मांपी संबंधित मांपी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, उचकागाँव।


08/07/25
सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, उचकागाँव।


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल हथुआ।

08/07/2025

Name of work : L048 -T02 TO BIRWAT BAZAR (VR34)

Name of customer : M/S PAWAN CONSTRUCTION

(R)Rural Road

Good	Average	Poor
< 4000	4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMP(cm)	Speed(Km/Hr)	UK(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
15/06/25	09:00:03	153	0	0	0.0 cm	15.1 Km/Hr	0.0 mm/Km	245	0.43	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:00:11	153	100	100	15.0 cm	4.2 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:01:39	153	100	200	17.0 cm	12.9 Km/Hr	1700.0 mm/Km	1836	2.6	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:02:03	153	100	300	20.0 cm	15.0 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:02:46	153	100	400	22.0 cm	8.8 Km/Hr	2200.0 mm/Km	2305	3.18	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:03:42	153	100	500	29.0 cm	5.7 Km/Hr	2900.0 mm/Km	2580	3.98	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:04:26	153	100	600	25.0 cm	23.1 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:04:48	153	100	700	30.0 cm	12.9 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:05:33	153	100	800	24.0 cm	16.8 Km/Hr	3400.0 mm/Km	3428	4.54	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:06:04	153	100	900	23.0 cm	8.1 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:06:24	153	100	1000	25.0 cm	11.6 Km/Hr	3500.0 mm/Km	3521	4.95	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:06:50	153	100	1100	27.0 cm	17.8 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:07:30	153	100	1200	24.0 cm	14.2 Km/Hr	2400.0 mm/Km	2492	3.41	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:07:59	153	100	1300	24.0 cm	8.3 Km/Hr	2400.0 mm/Km	2492	3.41	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:08:16	153	100	1400	29.0 cm	12.8 Km/Hr	2900.0 mm/Km	2960	3.98	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:08:31	153	100	1500	33.0 cm	21.6 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:08:43	153	100	1600	31.0 cm	23.4 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:09:16	153	100	1700	30.0 cm	29.0 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:09:43	153	100	1800	21.0 cm	28.2 Km/Hr	2100.0 mm/Km	2211	3.07	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:10:09	153	100	1900	30.0 cm	29.0 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.3574152	N	84.2747049	E	Normal
15/06/25	09:10:09	153	100	2000	33.0 cm	27.9 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.3574152	N	84.2747049	E	Normal

08/10/25

[Signature]


Executive Engineer
R.W.D. Works Division
Hathua

Name of work : L048 -T02 TO BIRWAT BAZAR (VR34)															
Name of customer : M/S PAWAN CONSTRUCTION															
(R) Rural Road															
Good		Average		Poor											
< 4000		4001 - 5000		> 5000											
15/09/25	09:10:44	153	100	2100	27.0 cm	11.3 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.3574152	N	84.2747049	E	Normal
15/09/25	09:11:48	153	0	2100	0.0 cm	11.3 Km/Hr	0.0 mm/Km	245	0.43	Good	26.3574152	N	84.2747049	E	Normal

08/07/25


Executive Engineer
 R.W.D. Works Division
 Hathua

Name of Customer: M/S PAWAN CONSTRUCTION, Machine no: 19193, Road: L048 -T02 TO BIRWAT BAZAR (VR34), Date: 15-06-25, Section No: 153, Equation: $Y=0.936X-245.3$




Executive Engineer
R.W.D. Works Division
Hathua


08/07/25

LO48-T02 TO BIRWAT BAZAR VR-34
Schedule XLV-Form No. 134

M/S PRAJAN CONSTRUCTION DIVISION

BLOCK-ULCHIRAGHON SUB-DIVISION

RRSMP-HATHUBA-03

MEASUREMENT BOOK

MB-NO-696

1st on A/C Bul

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.
(These four lines)

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	L048	-T02	To Birwat		
Bazar (VR-34)					
Agreement no:-	03/CMBD/2025	26			
Agency:-	M/S Pawan Const.				
Date of commencement:-	05.05.2025				
Date of completion:-	04.05.2025				
Date of measurement:-	21.06.2025				
Measurement					

(1) clearing and grubbing Road Land					
(By manual means) - do - do - all comp					
$2 \times 77 \times 30 \times 1.000 \text{ (cov)} =$					4620.00 m^2
$2 \times 1 \times 10 \times 1.000 \text{ (cov)} =$					20.00 m^2
					4640.00 m^2
				$=$	0.46 Ha.
(2) Const. of embankment with material					
obtained from Borrow pits - do - do - all					
Comp					
$26 \times 20 \times \frac{(1.50 + 0.90)}{2} \times 0.700 =$					436.8
$30 \times 30 \times \frac{(1.45 + 0.80)}{2} \times 0.650 =$					658.1
					1094.9 m^3

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑦ Providing & applying primer coat with Bitumen emulsion (SS-1)					
- do - do - all comp.					
Qty vide QM B pg no (3)					
1491.20 m ² @ Rs 55.31/m ² →					82478.00
⑧ Providing and applying tack coat with Bitumen - do - do - all comp.					
Qty vide QM B pg no (3)					
5757.00 m ² @ Rs 19.01/m ² →					1,09,441.00
⑨ Providing & laying SDBC					
with 100-120 TPH - do - do - all comp.					
Qty vide QM B pg no (4)					
143.93 m ³ @ Rs 13596.43/m ³ →					19,56,934.00
					Rs 34,29,065.00
Add L.C. @ 1% = Rs					34,291.00
Add Signorance fee = Rs					39551.00
					Rs 35,02,907.00
Add GST @ 18% = Rs					6,30,523.00
Total = Rs					41,33,430.00
Less below @ 0.2% = Rs					4,960.00
Net payable = Rs					41,28,470.00

Boi
21/06/2022
Continuation