

No-252 dt-8-3-22 Rs-10110132=00

1303493 58

Part-B, Dharmajana to Sahajana Mt Bridge at 1.050 @

2 x 18.75 m

Schedule XLV-Form No. 134

MMGSY-WB-20-Bachol-05

(B)

DIVISION

BARSOI

SUB DIVISION

KADWA

EASUREMENT BOOK

MB No-19424

Copy maffia. Enfranch.

5th and final Bill

73

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Named work - Part B. Const of RCC					
HL Bridge with 100m approach					
Road at Dhangam to Sahganoria					
AK Bharypur at ch 1+050 KM					
Agency - Ujjain Infrastructure					
Pvt. Ltd.					
Agreement - No - 56MBD/2021-22					
Date of Commencement - 24/12/2021					
Date of Completion - 23/06/2023					
Actual Date of Completion - 21/12/2023					
Measurement - KIL					
(Abstract of cost)					

1/159	Providing and laying of				
	Logo of project in form sign				
	board - do -				
	3.00 Nos of V. T.M.B.P - G2				
	@ Rs. 9506.22/each				Rs 28519.00
2/125	G/work in excavation for				
	Structure comp as per drawings				
	583.72 m ³ Q.V. T.M.B.P - G2				
	@ Rs. 310.73/m ³				Rs 181379.00
3/126	Plv Pcc M-15 as leveling				
	Course.				
	27.71 m ³ Q.V. T.M.B.P - G2				
	@ Rs. 6379.81/m ³				Rs 176785.00
4/127	Plv RCC M-30 in pile cap				
	Comp as per drawing. STS.				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Rs.		2,33,01,301.00
Add 18% U.S. T. & C.			Rs.		41,94,234.00
Add 1% Loss & C.			Rs.		2,33,013.00
Add @ 10% S. Fee & C.			Rs.		1,09,526.00
			Rs.		2,78,38,074.00
Less 1.40% Rebate			Rs.		38,97,33.00
			Rs.		2,74,48,341.00
Less previous payments			Rs.		2,60,69,836.00
			Payable Rs.		13,78,505.00
<i>[Signature]</i> 4/3/25 V. E. <i>[Signature]</i> 03/05/2025 L					

Attested

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

(A)