

# 3<sup>rd</sup> and final Bill

17

Sch. XLV—Form No. 134

| Particulars          | Details of actual measurement    |                    |    |    | Contents of area      |
|----------------------|----------------------------------|--------------------|----|----|-----------------------|
|                      | No.                              | L.                 | B. | D. |                       |
| Name of work:-       | Construction of road from        |                    |    |    |                       |
|                      | Ramv. Chaudhary ke ghar se Harri |                    |    |    |                       |
|                      | Mahda ke Tola.                   |                    |    |    |                       |
| Agency:-             | Sri Nageendra prasad.            |                    |    |    |                       |
| Agg. Nos:-           | 18/MBB Aw. Sesh/2024-25.         |                    |    |    |                       |
| Date of start:-      | 21/11/2024.                      |                    |    |    |                       |
| Date of completion:- | 20/11/2025.                      |                    |    |    |                       |
| <u>Record Entry</u>  |                                  |                    |    |    |                       |
| 1.                   | prov. and applying               |                    |    |    |                       |
|                      | of prime coat - do -             |                    |    |    |                       |
|                      | 1 X 30.00 X                      | 16.98 + 3.75       | =  |    | 160.95m <sup>2</sup>  |
|                      |                                  | 2                  |    |    |                       |
|                      | 6 X 30.00 X                      | 3.75               | =  |    | 675.00m <sup>2</sup>  |
|                      | 1 X 30.00 X                      | 3.75 + 4.92 + 3.75 | =  |    | 124.20m <sup>2</sup>  |
|                      |                                  | 3                  |    |    |                       |
|                      | 4 X 30.00 X                      | 3.75               | =  |    | 450.00m <sup>2</sup>  |
|                      | 3 X 30.00 X                      | 3.75               | =  |    | 337.50m <sup>2</sup>  |
|                      | 1 X 20.00 X                      | 3.75               | =  |    | 75.00m <sup>2</sup>   |
|                      | 1 X 30.00 X                      | 3.75 + 6.65        | =  |    | 156.00m <sup>2</sup>  |
|                      |                                  | 2                  |    |    |                       |
|                      |                                  |                    |    |    | 1978.65m <sup>2</sup> |
|                      | limit =                          |                    |    |    | 1912.50m <sup>2</sup> |
| 2.                   | prov. and applying of            |                    |    |    |                       |
|                      | Tack coat - do -                 |                    |    |    |                       |
|                      | Qty. same as above               |                    |    |    |                       |
|                      | item                             | - do -             | =  |    | 1978.65m <sup>2</sup> |

Continuation limit = 1912.50 m<sup>2</sup>

# Abstract of cost

21

Sch. XLV—Form No. 134

| Particulars                                                               | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                           | No.                           | L. | B. | D. |                  |
| (1/184). prov. & fixing of benchmark pillars do—                          |                               |    |    |    |                  |
| 1 No. vide T.m. B P—(13)                                                  |                               |    |    |    |                  |
| RS. 5247.18/each — RS. 5247.00                                            |                               |    |    |    |                  |
| (2/185). prov. & fixing of reference pillars do—                          |                               |    |    |    |                  |
| 2 No. vide T.m. B P—(13)                                                  |                               |    |    |    |                  |
| RS. 2448.57/each — RS. 4897.00                                            |                               |    |    |    |                  |
| (3/186). prov. clearing and grubbing road land do—                        |                               |    |    |    |                  |
| 0.35 Hec. vide T.m. B P—(13)                                              |                               |    |    |    |                  |
| RS. 76926.08/Hec — RS. 26924.00                                           |                               |    |    |    |                  |
| (4/187). Excavation for roadway Box cutting do—                           |                               |    |    |    |                  |
| 52.50 m <sup>3</sup> vide T.m. B P—(13)                                   |                               |    |    |    |                  |
| RS. 104.01/m <sup>3</sup> — RS. 5461.00                                   |                               |    |    |    |                  |
| (5/188). Const. of embankment with material obtained from Box cutting do— |                               |    |    |    |                  |
| 31.50 m <sup>3</sup> vide T.m. B P—(18)                                   |                               |    |    |    |                  |
| RS. 81.300/m <sup>3</sup> — RS. 2561.00                                   |                               |    |    |    |                  |
| (6/189). Const. of embankment with 100m lead do—                          |                               |    |    |    |                  |
| 771.68 m <sup>3</sup> vide T.m. B P—(19)                                  |                               |    |    |    |                  |
| RS. 196.04/m <sup>3</sup> — RS. 151280.00                                 |                               |    |    |    |                  |
| (7/190). Const. of earthen shoulders do—                                  |                               |    |    |    |                  |
| 385.00 m <sup>3</sup> vide T.m. B P—(18)                                  |                               |    |    |    |                  |

Continuation

Rs. 196370.00

| Particulars           | Details of actual measurement |    |    |                     | Contents of area |
|-----------------------|-------------------------------|----|----|---------------------|------------------|
|                       | No.                           | L. | B. | D.                  |                  |
| 15.60 Rm              | vide T.m. B p. (19)           |    |    |                     |                  |
|                       | G.R.S. 1027.403 / m           |    |    | R.S. 15411.00       |                  |
|                       |                               |    |    | R.S. 3908648.00     |                  |
| Add                   | GST 18%                       |    |    | R.S. 703197.00      |                  |
| -Add                  | L. cess 1%                    |    |    | R.S. 39066.00       |                  |
| Add                   | S. fee (and bill)             |    |    | R.S. 52945.00       |                  |
|                       | S. fee (3rd bill)             |    |    | R.S. 7186.00        |                  |
|                       |                               |    |    | R.S. 4709042.00     |                  |
| Less 8.26% below      |                               |    |    | (-) R.S. 388967.00  |                  |
|                       |                               |    |    | R.S. 4320075.00     |                  |
| Less previous payment |                               |    |    | (-) R.S. 3117430.00 |                  |
|                       |                               |    |    | R.S. 1202645.00     |                  |
|                       |                               |    |    | /                   |                  |
|                       |                               |    |    | <u>Paid</u>         |                  |
|                       |                               |    |    | 06/06/2025          |                  |
|                       |                               |    |    | J.E.                |                  |

Continuation