

Schedule XLV Form N.134.

P.W.D.

Kali Mandia To Dumasia (MMGSY(AKISESH-NDP))
DIVISION

ANIL K. SINGH.
SUB DIVISION

MB. No - 2413 SKS-1 AKSHI

MEASUREMENT BOOK

6th & Final Bill

70

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work :- Const. of Road from					
Kali Mandir To Dumariya.					
Agency :- Anil Kumar Singh.					
Agreement No - 24.530/2023-24					
Date of Work start - 16/01/2024					
Date of completion - 15/01/2025					
Measurement					
1/21 P/M and fixing corner					
circular sign board do.					
1 x 1 No = 1 No.					
8/ const. of subgrade and earth					
Shoulder do - do					
P.O.C. Portion					
$2 \times 4 \times 30M \times 1.40 \times 0.335 = 112.56 m^3$					
$2 \times 4 \times 30M \times 1.40 \times 0.335 = 112.56 m^3$					
$2 \times 1 \times 22M \times 1.40 \times 0.335 = 20.64 m^3$					
$2 \times 4 \times 30M \times 1.40 \times 0.335 = 112.56 m^3$					
$2 \times 2 \times 30M \times 1.20 \times 0.335 = 48.24 m^3$					
$2 \times 1 \times 24M \times 1.10 \times 0.335 = 17.69 m^3$					
$2 \times 2 \times 30M \times 1.40 \times 0.335 = 56.28 m^3$					
$2 \times 4 \times 30M \times 1.50 \times 0.335 = 120.60 m^3$					
$2 \times 4 \times 30M \times 1.50 \times 0.335 = 120.60 m^3$					
$2 \times 1 \times 30M \times 1.20 \times 0.335 = 24.12 m^3$					
$2 \times 1 \times 14M \times 1.20 \times 0.335 = 11.26 m^3$					
(A) Total - 759.11 m ³					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
TMBP-67 Qty - 10 No.					
37 @ Rs 928.69/No					Rs. 9287 = 00
38 P/R and laying Weaving Course					
46 TMBP-67 Qty - 9.16 m ³					
38 @ Rs 15049.29/m ³					= Rs. 137851 = 00
Total Rs. -					
39 34 P/V Acc M-20 in open formulation					
TMBP-65 Qty. 67.52 m ³					
26 @ Rs 7205.61/m ³					= Rs. 486523 = 00
Total Rs. -					3236259 = 00
Add GST 18%				(+) Rs	5825266 = 00
Add Labour cess 1%				(+) Rs.	323626 = 00
Less S.P.				(-) Rs	543805 = 00
Total Rs					39055288 = 00
Less Below 6.50%				(-) Rs	2538594 = 00
				Rs	36516694 = 00
Less Provision Payment				(- Rs.	35910721 = 00
Payable Amount				Rs	605973 = 00
Work has been completed as per specification.					
				Original	(Copy)
				11-11-24	11-11-24
				S.E	AC
28 28 13/11/24					