

Costful that this measurement
book has been containing one hundred
(100) pages in machine print info) sent
to A.R.W.D. Sub. ~~Safar~~ Sugbali for
necessary action in

10/7/24

Executive Engineer
R.W.D. (W) Division

1221 Molihari
10/07/24

Schedule XLV Form No.-134

Executive Engineer
R.W.D. (W) Division

DIVISION

A.R.W.D. (W)
Safar

SUB-DIVISION

M.B.A. 6635.

MEASUREMENT BOOK

Name of officer _____

Date of first entry _____

Date of last entry _____

Postpaid (that this measurement)

3rd on A/c Bill

Sch. XLV Form No. 134

30

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const ⁿ of Road					
from Belwatga Shyampur					
PMGSY to Shyampur Yadav					
Total Under MMGSY (NDB)					
AWSESH scheme					
Agency - M/s Shivam Kumar					
Moh - chhota Barjaspur					
Motihari Dist - E. Champaran					
Agreement No:- 06SBD/2024-25					
Construction Cost:- 216.61367 lakh					
Maintenance Cost:- 13.6368 lakh					
Date of start:- 20/08/2024					
Date of completion:- 15/02/2025					
Record Entry					
Date - 15/02/2025					
⊗ Const ⁿ of Box culvert					
Size 3m x 2.5m at CH-1236m					
① S/F/F AYSD Bar in box					
culvert as per drawing - d -					
Slab:-					
16mm ϕ main bar					
2 x 61 nos. x 3.0m x 1.58 kg/m = 578.28 kg					
12mm ϕ distribution bar					
2 x 17 Nos. x 7.80m x 0.89 kg/m = 236.03 kg					
Parapet:-					
12mm ϕ main bar					
4 x 52 Nos. x 0.90m x 0.89 kg/m = 166.61 kg					

Continuation

Estimated actual income (amount)

No.	L	R	D
		R/F	RA. 21605250
		Less previous payment (C)	RA. 15209494
			RA. 635756

<i>Ant</i> 10/03/25 J-E	<i>82</i> 10/3/25 AB	<i>chk</i> Ant 11/3/25
--	-------------------------------------	---------------------------------------

Continuation