

Schreinerei-Formular-Nr. 134

Henry 311C 311C. Hoffst. vier Et. Minen. yl

NOISWING

SUB-DIVISION

Geologic

MEASUREMENT BOOK

1
666

Name fo work--

1

Situation of work--

Agency by which work is executed--

Date of measurement--

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars | Details of actual measurement | | | | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| | | | | | |

Record MeasurementName of work:- Const of Raybar# Area RCC Road to Moruk PurAgency : Sri Ravindra Kumar SinghAgreement No: - SB D03/2024/25Date of start: - 18-7-24Date of measurement: - 18-10-24Measurement(1) Setting out of Pillars, 7 Nos.(2) Cleaning & grubbingRoad level

$$28 \text{ m} + 30 \text{ w} + 3.50 = 2940 \text{ mt}$$

$$1 \times 5 \text{ m} + 3.50 = 17.50 \text{ m}^2$$

$$= 29.5 \text{ m} \times 7.50 \text{ m}^2 = 0.2958 \text{ Hect}$$

(3) Demolition of Bricksworks

$$2 \times 2 \times 4.20 \times 0.825 \times 2.50 = 34.65$$

$$2 \times 8.00 \times 0.825 \times 3.00 = 39.60$$

$$74.25 \text{ m}^3$$

(4) Demolition of structures

$$2 \times 1.4 \times 3.50 + 1.14 \times 0.15 = 1.20$$

$$1.4 \times 3.50 \times 3.38 \times 0.15 = 1.77$$

Continuation2.97 m³

| Particulars | Details of actual measurement | | | Contents of area |
|--|-------------------------------|----|----|------------------|
| | No. | L. | B. | |
| Absorpt of cost | | | | |
| (1) Setting out of pillar | | | | |
| Quality rate item no (1) P/8 TMB | | | | |
| = 7 Nos @ 2851.26 / nos = 19959.00 | | | | |
| (2) providing cleaning and Gouging | | | | |
| Quality rate item no (2) P/8 TMB | | | | |
| = 0.2958 Hrs @ 76926.05 / h. = 22755.40 | | | | |
| (3) providing dismantling of Boxes | | | | |
| No. 1 | | | | |
| Quality rate item no (3) P/8 TMB | | | | |
| = 74.25 m ³ @ Rs 321.93 / m ³ = 23903.00 | | | | |
| (4) providing dismantling of structure | | | | |
| Quality rate item no (4) P/8 TMB | | | | |
| = 2.97 m ³ @ Rs 585.72 / m ³ = 1740.00 | | | | |
| (5) providing Removing of All HP. | | | | |
| Quality rate item no (5) P/8 TMB | | | | |
| (6) up to floor area | | | | |
| Quality rate item no (6) P/8 TMB | | | | |
| = 10.00 m ² @ Rs 263.20 / m ² = Rs 2634.00 | | | | |
| (7) Above Ground area | | | | |
| Quality rate item no (7) P/8 TMB | | | | |
| = 10.00 m ² @ Rs 356.13 / m ² = Rs 3561.00 | | | | |

23 B.F 74552.00

Sch. XLV—Form No. 134

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| ⑥ providing construction of embankment quality code item No. ⑥ P/20 TmB | | | | | |
| A. 1000 m lead — 249.64 m ³ | | | | | |
| ⑦ Rs 260.98/m ³ = Rs 65165.00 | | | | | |
| B. 100m lead — 998.776 m ³ | | | | | |
| ⑧ Rs 188.29/m ³ = Rs 188060.00 | | | | | |
| ⑨ providing Construction of sub grade and earthen shoulder quality code item No. ⑨ P/9 TmB | | | | | |
| = 2431.35 m ³ | | | | | |
| Quality code item No. ⑩ P/20 TmB | | | | | |
| = 11.55 m ³ | | | | | |
| Total quality — 2442.90 m ³ | | | | | |
| ⑪ Rs 264.51/m ³ = Rs 646131.00 | | | | | |
| ⑫ providing GSB | | | | | |
| Quality code item No. ⑫ P/15 TmB | | | | | |
| = 690.75 m ³ | | | | | |
| ⑬ Rs 3466.05/m ³ = Rs 2394174.00 | | | | | |
| ⑭ providing WBM grade BT | | | | | |
| Quality code item No. ⑭ P/17 TmB | | | | | |
| = 240.03 m ³ | | | | | |
| ⑮ Rs 5018.89/m ³ = Rs 1204564.00 | | | | | |
| ⑯ providing Prism Coat | | | | | |
| Quality code item No. ⑯ P/18 TmB | | | | | |
| Continuation = 9200.44 m ² | | | | | |
| ⑰ Rs 58.20/m ² = 186266.00 | | | | | |

4758952.00

1758752.00

| Particulars | Details of actual measurement | | | | Contents of area |
|---|-------------------------------|----------------------|----|----|------------------|
| | No. | L. | B. | D. | |
| (11) providing 1m ² concrete per sheetcrete | | | | | |
| Quality vide item No. (4) P/18 TMB | | | | | |
| = 3200.44 m ² | (13) | 17.77 m ² | | | |
| | | | | | = Rs 63913.00 |
| (12) providing 1m ² as per specification | | | | | |
| Quality vide item No. (18) (5) P/18 TMB | | | | | |
| = 3200.44 m ² | | | | | |
| (1) Rs 277.27 /m ² | | | | | = Rs 887386.00 |
| (13) providing and laying Cable duct | | | | | |
| as per specification | | | | | |
| Quality vide item No. (8) P/20 TMB | | | | | |
| (8) | | | | | |
| | | | | | |
| = 22.50 m | (1) | 12.70.20 fm | | | |
| | | | | | = 28575.00 |
| (14) providing 1m ² stone as per specification | | | | | |
| A. 1m ² stone | | | | | |
| Quality vide item No. (9) (i) P/20 TMB | | | | | |
| = 2 Nos (1) Rs 3076.92 /each | | | | | |
| | | | | | = 6154.00 |
| B. 2000 m stone | | | | | |
| Quality vide item No. (9) (ii) P/20 TMB | | | | | |
| = 3 Nos (1) Rs 851.92 /each | | | | | |
| | | | | | = 2556.00 |
| (15) providing Retro Reflected Sign as per specification | | | | | |
| (i) 600mm equilateral iron triangle | | | | | |
| Quality vide item No. (10) (i) P/20 TMB | | | | | |
| | | | | | |

5747536.00

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|----|-------------------------|------------------|
| | No. | L. | B. | D. | |
| = G NUS(8) A 513.9 | | | | .075 each | |
| | | | | = Rs 30834.0 | |
| (i) 900 mm side octagon | | | | | |
| quantity vide item No (i) | P/20 Tm B | | | | |
| = 2 NUS(1) Ls 129.86.90 each | | | | | |
| | | | | = Rs 25974.0 | |
| (ii) 600 mm x 450 mm rectangular | | | | | |
| quantity vide item No (ii) | P/20 Tm B | | | | |
| = 4 NUS(1) Rs 6872.89 each | | | | | |
| | | | | = Rs 27492.0 | |
| (16) providing Road marking as per specification | | | | | |
| quantity vide item No (16) P/21 Tm A | | | | | |
| = 169.4m ² @ 886.80/m ² | | | | | |
| | | | | = Rs 149819.0 | |
| (17) providing and fixing typical number WB | | | | | |
| information sign board and other board | | | | | |
| quantity vide item No (17) P/21 Tm B | | | | | |
| = 5 NUS(1) Rs 13010.12 each | | | | | |
| | | | | = Rs 65051.0 | |
| (18) providing earthwork excavation as per specification | | | | | |
| quantity vide item No (18) P/12 Tm B | | | | | |
| = 56.291 | | | | | |
| | | | | = 56.291 m ³ | |
| limit as per ^{Continuation} agreed — 55.15 m ³ | | | | | |

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|------------|----|----|------------------|
| | No. | L. | B. | D. | |
| ⑦ Rs 434.82/m ³ | = | Rs 23980/- | | | |
| ⑨ providing 8mt filling as per specification | | | | | |
| Quality vide item No. ② P/12 TMB | | | | | |
| = 5.241 m ³ | | | | | |
| limit as per Agrement - 5.17 m ³ | | | | | |
| ⑩ Rs 604.7/m ³ | = | Rs 3126.40 | | | |
| ⑪ providing B/Fs as per A/benching | | | | | |
| Quality vide item No. ③ P/12 TMB | | | | | |
| = 26.04 m ³ | | | | | |
| Quality vide item No. ④ P/13 TMA | | | | | |
| = 26.37 m ³ | | | | | |
| total - 52.41 m ³ | | | | | |
| ⑫ Rs 300.07/m ³ = Rs | | | | | |
| limit as per Agrement - 51.94 m ³ | | | | | |
| ⑬ Rs 300.07/m ³ = Rs 15586.4 | | | | | |
| ⑭ providing per m1.5 grade as per specification. | | | | | |
| Quality vide item No. ① P/13 = 3.52 m ³ | | | | | |
| Quality vide item No. ③ P/13 = 14.82 m ³ | | | | | |
| total - 18.353 m ³ | | | | | |
| ⑮ Rs 7350.54/m ³ = Rs 134904.40 | | | | | |
| ⑯ providing per as per specification | | | | | |
| Quality vide item No. ② P/13 TMB | | | | | |
| = 23.19 m ³ | | | | | |
| Quality vide item No. ① P/14 TMB = 17.887 m ³ | | | | | |

Continuation

Total - 41.07 m³

6224302.00

6224302.00

| Particulars | Details of actual measurement | | | | Contents of area |
|-------------------------------|-------------------------------|----|----------|----|------------------|
| | No. | L. | B. | D. | |
| (1) Rs 8399.20/m ³ | = | 3 | 44955.44 | | |

(2) providing NP 3 HP 1000 of 0.8 per
specification

Quality rate item No (2) P/14 TMB: 15m²

limit as per Agreement - 7.50m

(1) Rs 8148.74/m

= Rs 61116.4

(3) providing CP 0.8 per 8 per specification

quality rate item No (3) P/14 TMB

2 17.76 m²

(1) Rs 216.37/m²

= Rs 3842.0

(4) providing quantity on pace per 0.8 per
specification

quality rate item No (4) P/14 TMB

= 17.76 m² (1) Rs 136.93/m²

= Rs 2432.0

(5).

Total - Rs 66366.47.

(1) Add. GST amount 18% = (+) Rs 119459.60

(2) Add Labour cess 1% = (+) Rs 66366.4

(26) Add. self insurance Amount

(a) E/W - 1248.466m²) 35.2/m² = 44008.40

(b) Incremental cost

(b) Subgrade earthwork calculate

Continuation
2431.35 (35.2/m²) = 85705.40

| Particulars | Details of actual measurement | | | | Contents of area |
|-----------------------|-------------------------------|-----------------------------------|----------------|----|------------------|
| | No. | L. | B. | D. | |
| (C) GSB - | 690.75m ² | 813.25m ² | | | = 582475.00 |
| (D) NBM (Hrt) - | 240.03m ² | 1434.24m ² | | | = 344261.00 |
| (E) MSS - | 3200.44m ² | 11.61m ² | | | = 371577.00 |
| (F) HPB p.10e - | 15m ² | 0.46/m | | | = 10.00 7.00 |
| (G) pcc - | 60.24m ² | 1125.42fm ² | | | = 67795.60 |
| (H) Sqrd Fl 11' 1/2 - | 5.24 | 173.50m ² | | | 2 Rs 910.00 |
| (I) Cable duct - | 22.50m | 181.01m ² | | | = 4073.00 |
| (J) | Total - | 11663.91m ² | | | |
| | | sqrd rate amount (out of total) - | 116639.00 | | |
| | | Total Amount - | Rs 8014248. | | |
| | | Less Before 20% as per agreement | | | - Rs 1602850.00 |
| | | Total work done - | 6411398.00 | | |
| | | - Rs 6411398.00 | | | |
| | | Debited previous pay mark | (-) 4413422.00 | | |
| | | Net payable amount - | 1997976.00 | | |
| | | - Rs | 1997976.00 | | |

Continuation

A/P
193.25
AO

P/S
1913125
JE

