

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5 th and final Bsl of Construction work Complete.					
Name of work - Construction of Road 3 CD from 1035 to Jathrese tola under mangsy (NDG)					
Agency - Baccha Singh					
Agreement No - 22/mangsy/NDG SBD / 2021-22					
Date of Commencement = 22/7/21					
Date of Completion = 21/7/22					
Actual date of completion = 24/10/24					
Date of entry = 24/10/24					
Record Entry					
(1/19) Roundtop and fixing of Retro - reflective sign Board					
(i) 600mm Circular Sign Board = 4 Nos					
(2/20) 900mm Equilateral sign = 6 Nos					
(3/21) 600mm x 450mm rectangle = 4 Nos					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/22) Providing and laying of road marking					
P- 30	2m	-15/22			
140.0 m ²	@ 735.44/m ²				102962
23/23) Planting of trees by the roadside					
P - 34	2m	-4/23			
46 Nos @	819.92/each				37716.
24/24) Providing and erecting flag and direction sign board					
P- 34	2m	-5/25			
1 No. @	11975.24/each				11975=
25/26) Providing and laying of typical mmses Project sign board					
P- 34	2m	-6/26			
5 Nos @	10948.02/each				54740=
	3775871=				3788573=
ADD 1x	Lcess = +				377759=
	453105=				378862
ADD 2x	GST = +				454629=
	5.1= +				41088=
					4322176=
					4507873
less 11.75% As per Apertm					507856=
					506169
	3801654=				3814320=
less provision fund					3513958

Continuing

300362=

Carlow
24/10/24
AE

2876962

Chinnar
24/10/24

28/3/24
EE