

2nd of Final Bill

21

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Road - M/R TO Road from					
	NH-31 TO HAZOR CHAK.				
Agency -	Prem Kumar Sinha.				
Ag. No -	02-MBD/2024-25				
Date of Commencement -	28.11.2024				
Date of Completion -	29.08.2025				
Actual date of Completion -					
<u>MEASUREMENT</u>					
① Construction of PCCM-30					
.....do.....do.....do					
	1x 23.80 x	3.75 x	0.125		11.15643
					11.15643
② P.V. & laying Road marking					
.....do.....do.....do					
	1x 23.80 x 0.10				2.3800
<u>ABSTRACT OF COST</u>					
① Clearing & Grubbing Road (cont)					
.....do.....do.....do					
0.192 Ha. VTMBP-11					
	@ Rs 72891.00/Ha.				Rs 139952
② Scarifying existing B.T. Surface					
.....do.....do.....do					
830.00 m ² VTMBP-11					
	@ Rs 19.05/m ²				Rs 62872
					Rs 202822

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	B.P.				Rs 2015942
(19) P/R CEMENTS Boundary pillars					

24.00 Nos	VTMBP-16				
	@ Rs 9318/Mos				Rs 175642
(20) Planting of trees by the roadside					

34.00 Nos	VTMBP-16				
	@ Rs 12723/Mos				Rs 413862
(21) P/R laying Road marking					

180.00 m ²	VTMBP-16				
	@ Rs 801.65/m ²				Rs 144292
(22) P/R laying Road marking					

14.60 m ²	VTMBP-16				
2.38 m ²	VTMBP-21				
16.98 m ²	@ Rs 912.59/m ²				Rs 154962
(23) P/R laying 'logo' of Project					

4.00 Nos	VTMBP-16				
	@ Rs 10556.41/Mos				Rs 922262
(24) B/W for C.H. (1:3) in parapet					

2.88 m ³	VTMBP-17				
	@ Rs 5653.15/m ³				Rs 162812
Continuation					Rs 2291192

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B.A.				1/4	26,40,925:
ADD Labour less 1% M					26,40,92:
ADD S.I. 1% M				1/4	8,32,192:
					1,27,00,5532
ADD G.S.T. 18%				1/4	4,86,10,02:
					1,31,86,6532
Less 19.56% Below				1/4	6,23,30,92:
					1,25,63,3442
Less Provision Payment				1/4	14,89,882:
					1,10,73,9572

Work has been completed as per specification
of direction of eff.

Nothing against the contractor.

Work has been completed as per specification.

Continuation