

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, महनार (वैशाली)

पत्रांक 920 (अनु०)  
प्रेषक ,

/ महनार / दिनांक :- 16/05/2025

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, महनार  
सेवा में,

नोडल पदाधिकारी,  
3054 एम0आर0 कोषांग,  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय :- मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (MMGSUY) के तहत  
निर्मित पथ की राशि की अधियाचना पत्र समर्पित करने के संबंध में।

महाशय,

उपरोक्त विषय के संदर्भ में मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना  
(MMGSUY) से निर्मित पथ के लिए राशि की अधियाचना विहित प्रपत्र में  
समर्पित की जा रही है।

विदित है कि अधियाचित पथ का कार्य संतोषप्रद है। अधियाचित पथ  
में आवंटन देने की कृपा की जाये।

अनु०:-1. अधियाचना विहित प्रपत्र।

विश्वासभाजन

*[Handwritten signature]*  
13/5/25

*[Handwritten signature]*  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, महनार

*[Handwritten signature]*  
13-5-25

**Office of The Executive Engineer, Rural Works Department, Works Division Mahnar**

**Requisition formate for Scheme Head- MMGSUY**

| Requisition formate for Scheme Head- MMGSUY |                        |                       |                                                                                   |                       |                               |                  |                            |                               |                               |                                     |                           |                  |                         |                                    |                                        |                                          |                                             |                              |                          |         |
|---------------------------------------------|------------------------|-----------------------|-----------------------------------------------------------------------------------|-----------------------|-------------------------------|------------------|----------------------------|-------------------------------|-------------------------------|-------------------------------------|---------------------------|------------------|-------------------------|------------------------------------|----------------------------------------|------------------------------------------|---------------------------------------------|------------------------------|--------------------------|---------|
| S.No.                                       | Package No             | Project ID As per MIS | Name of Road                                                                      | A.A. Letter No & Date | Administrativ Approval (A.A.) |                  | Agreement Amount (in Lakh) |                               | Agreement No & Date           | Date of Completion as per Agreement | Actual Date of Completion | Work Status      | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen content in Percentage | Total Previous Allotted Amount (in Lakh) | Up-to-Date Expenditure as per MIS (in lakh) | Value of work done (in lakh) | Current Demand (in lakh) | Remarks |
|                                             |                        |                       |                                                                                   |                       | Length (in K.M.)              | Amount (in lakh) | Construction (in lakh)     | 5 Years Maintenance (in lakh) |                               |                                     |                           |                  |                         |                                    |                                        |                                          |                                             |                              |                          |         |
| 1                                           | MMGSUY/23-24 Mahnar/01 | 3150770280024         | Bidpur Station Road to PMGSY Road Khilwat                                         | 18.12.2023            | 1.200                         | 115.84000        | 107.51631                  | 4.57979                       | 10 MBD 2024-25 Dt. 13.09.2024 | 09.06.2025                          | 12.02.2025                | Completed        | 3356.00                 | PCC- 125                           | Grading- M30                           | 97.71508                                 | 97.71508                                    | 106.77946                    | 9.06438                  |         |
| 2                                           | MMGSUY/23-24 Mahnar/01 | 3150770280021         | Hajipur Mahnar Path Se Dakshin Ward No.-15 Hote Hue Rudal Rai Ke Ghar Tak         | 18.12.2023            | 1.100                         | 83.390           | 76.65581                   | 4.02153                       | 10 MBD 2024-25 Dt. 13.09.2024 | 09.06.2025                          | 31.01.2025                | Completed        | 3504.00                 | PCC- 125                           | Grading- M30                           | 73.68211                                 | 73.68211                                    | 76.59029                     | 2.90818                  |         |
| 3                                           | MMGSUY/23-24 Mahnar/03 | 3150770280006.00      | Palharpur Siman Bighu Baba Bangla Hote hue Samudak Bhwan Tak                      | 18.12.2023            | 0.600                         | 63.610           | 58.70985                   | 2.17076                       | 24/09/2024                    | 23.06.2025                          | -                         | Surface Complete | 3142.66                 | PCC- 125                           | Grading- M30                           | 12.00000                                 | 9.81295                                     | 54.74374                     | 42.74374                 |         |
| 4                                           | MMGSUY/23-24 Mahnar/04 | 3150770280012         | Ranjay Singh Kapda Dukan via Post office to Kashi Chowk                           | 18/12/2023            | 0.640                         | 82.85000         | 77.68931                   | 2.5361                        | 12.09.2024                    | 09.05.2025                          | -                         | Surface Complete | 3084.86                 | PCC- 125                           | Grading- M30                           | 46.84466                                 | 46.84466                                    | 76.59377                     | 29.74911                 |         |
| 5                                           | MMGSUY/23-24 Mahnar/04 | 3150770280008         | Raghopur Purbu Me Dinanath Paswan ke Ghar se Lakhan Deo Rai K. ghar tak PCC Karya | 18/12/2023            | 0.550                         | 54.10000         | 50.37983                   | 2.01378                       | 12.09.2024                    | 09.05.2025                          | -                         | Surface Complete | 3110.33                 | PCC- 125                           | Grading- M30                           | 30.18992                                 | 6.59415                                     | 49.99055                     | 19.80063                 |         |

  
**Sr. Divisional Accounts Officer**  
 Rural Works Department,  
 Works Division, Mahnar

  
**Executive Engineer,**  
 Rural Works Department,  
 Works Division, Mahnar  
 13.5.25

**GFR 12-B**  
[See Rule 256 (2)]

**FORM OF UTILIZATION CERTIFICATE**

(1) Certified that out of the Loan of Rs 246686383.00, Sanctioned under Letter No-32, dated-02.05.2025, in favour of Executive Engineer, RWD, Works Division, Mahnar during the year 2024-25 an amount of Rs 213654189.00 has been utilized for the purpose for which it was sanctioned, and that the balance of Rs 33032194.00 remaining unutilized at the end of the year..... has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.


Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature.....

Designation.....

Date.....

  
**Executive Engineer**  
RWD Works Div. Mahnar  
13/05/25  
13/5/25

Lab Job number :48

Date :22-02-2025

Name of Customer :Wakil Ray

Name of Work/ Road :Raghopur Purbi Me Dinanath Paswan ke Ghar se Lakhan Deo

Rai K ghar tak PCC Karya

| Sr.no             | Location of test<br>(in km) | Corrected U.I value<br>(mm/km) | Road catagory |
|-------------------|-----------------------------|--------------------------------|---------------|
| 1                 | 0.100                       | 3078                           | G             |
| 2                 | 0.200                       | 3272                           | G             |
| 3                 | 0.300                       | 2981                           | G             |
| 4                 | 0.400                       | 3175                           | G             |
| 5                 | 0.500                       | 2981                           | G             |
| 6                 | 0.600                       | 3175                           | G             |
| Average IRI Value |                             | 3110.33                        |               |

ma  
22/1/25  
SC

Gar  
28/02/25  
नयपालक आभेयन्त  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल महानगर

Lab Job number :48

Date :22-02-2025

Name of Customer :Wakil Ray

Name of Work/ Road :Raghopur Purbi Me Dinanath Paswan ke Ghar se Lakhan Deo Rai K ghar tak PCC Karya

| Date      | Time       | Section | Length | Bumps | Speed | OR    | IRI   | CATEGORY | Latitude | Longitude | Event  |
|-----------|------------|---------|--------|-------|-------|-------|-------|----------|----------|-----------|--------|
|           |            | No.     | in km  | in mm | Rate  | mm/km | mm/km | ROAD     |          |           |        |
| 22/ 2/ 25 | 16: 18: 35 | 48      | 0.1    | 310   | 0     | 3100  | 3078  | G        | 25.53100 | 85.38501  | Normal |
| 22/ 2/ 25 | 16: 19: 9  | 48      | 0.1    | 330   | 10.1  | 3300  | 3272  | G        | 25.53011 | 85.38617  | Normal |
| 22/ 2/ 25 | 16: 19: 44 | 48      | 0.1    | 300   | 20.2  | 3000  | 2981  | G        | 25.52989 | 85.38651  | Normal |
| 22/ 2/ 25 | 16: 20: 6  | 48      | 0.1    | 320   | 20.2  | 3200  | 3175  | G        | 25.52116 | 85.38751  | Normal |
| 22/ 2/ 25 | 16: 20: 45 | 48      | 0.1    | 300   | 10.1  | 3000  | 2981  | G        | 25.52859 | 85.38809  | Normal |
| 22/ 2/ 25 | 16: 21: 10 | 48      | 0.05   | 160   | 10.1  | 3200  | 3175  | G        | 25.52806 | 85.38867  | Normal |

$$Y = 0 * X^2 + 0.969 * X + 74.60$$

$$X = 3200$$

$$Y = 3175$$

(R) RURAL ROAD

Good      Average      Poor  
<4000      4001-5000 >5001

ma  
22/1/25  
SC

  
राजपालक अभियन्ता  
ग्रामीण कार्य विभाग  
क्षेत्र प्रमण्डल महानगर

File :D:\Bump Integrator\MMGSUY\Raghopur Purbi Me Dinanath Paswan ke Ghar se Lakhan Deo Rai K ghar tak PCC  
Name of Customer :Wakil Ray, Name of Work/ Road :Raghopur Purbi Me Dinanath Paswan ke Ghar se Lakhan Deo I

UIV  
mm/  
km

2981

1981

0

0.1

0.2

0.3

0.4

0.5

0.6

Distance \* 1000 m

ma  
22/1/25  
SC

ma  
28/01/25  
नयपालक अभियन्ता  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल महानगर