

1st On A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					LOT 79 to Beeth Tola.
Agency—					M/s Bhagnathi KDD (J.V.)
Authority—					EE RWD, Patneri
Agreement No—					
Package —					RRSMP/2025-26/Patneri-3
Date of Start—					28/04/2025
Date of Completion—					27/04/2026
Actual Completion—					

Record Measurement —

- ① Clearing and grubbing
Road Land, including
uprooting — — — — —
All Complete Job.

$$2 \times 76 \times 30 \text{m} \times 1.0 \text{m} = 4560 \text{m}^2$$

$$2 \times 10 \text{m} \times 1.0 \text{m} = 20 \text{m}^2$$

$$4580 \text{m}^2$$

$$4580 / 10,000 = 0.458 \text{ac}$$

$$\text{Total} = 0.458 \text{ac}$$

 26/09/25
J.E.

- ② Construction of

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/f		Rs 1928458=
project, Informatory					
Sign Board					
Qty - 1 No. Vide TMB, P-5					
			Rs 10757.14 / No		Rs 10757=
					Rs 1939215=
Add Labour Less @ 1% (+)					Rs 19392=
Add Stipendiary Fee (+)					Rs 31143=
					Rs 1989750=
Add GST @ 18% (+)					Rs 358155=
					Rs 2347905=
Below 0.02% As per Agg					Rs 470 =
Net Payable Amount					Rs 2347435=


 JE 18/10/25

V. K. R.
 18/10/2025
 AE