

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मधेपुरा

पत्रांक— 2332 (अनु०)

दिनांक— 01-11-25

प्रेषक,

ई० विश्वबन्धु राजीव रंजन,
कार्यपालक अभियंता,

सेवा में,

नोडल पदाधिकारी,
RRSMP(GEN)
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय— RRSMP (GEN) योजनान्तर्गत पथ में कराये गए कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि RRSMP (GEN) योजनान्तर्गत पथ में कराये गये कार्य के विरुद्ध संवेदक को भुगतान हेतु अधियाचना विहित प्रपत्र में प्रविष्ट कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि अधियाचित राशि का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०— यथोक्त ।

विश्वासभाजन


(ई० विश्वबन्धु राजीव रंजन)
कार्यपालक अभियंता,

11/11/25

Requisition Format for Scheme MMGSUY (RRSMP Gen)

Name of the Works Division :- MADHEPURA

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construct on work) Amount (in Lakh)	Agreement (construct on work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/W MM/ BM/S DBC etc.)	Value of IRI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Madhepura /01	4100470350006	Construction of Road From Singheshwar Gambharaya Path Surajganj haretram Yadav House To Muslim Tola, Sharma Tola, Suthar Tola	1.100	33.089	35.56498	05CMBD/2025-26 12.06.2025	11/06/2026		WMM				0.00000	0.00000	18.44745	18.44745	
2	RRSMP/24-25 Madhepura /01	4100470350007	Tola to Mochi Tola, Yadav tola evm Yadav Tola hort hse Sharma Tola	1.200	49.485	52.03119	05CMBD/2025-26 12.06.2025	11/06/2026		WMM				0.00000	0.00000	19.87397	19.87397	
3	RRSMP/24-25 Madhepura /03	4100470350014	PMGSY Telihari Tengraha to Damgarha	3.770	176.475	178.12248	08CMBD/2025-26 05.07.2025	04/07/2026		WMM				0.00000	0.00000	15.64162	15.64162	
4	RRSMP/24-25 Madhepura /03	4100470350015	L027-Babhan Tola To Kurawa (VR27)	1.950	117.046	232.24268	08CMBD/2025-26 05.07.2025	04/07/2026		PCC				0.00000	0.00000	28.20739	28.20739	
5	RRSMP/24-25 Madhepura /03	4100470350016	L043-Rahia To Sonapur (VR43)	2.900	138.563	139.76872	08CMBD/2025-26 05.07.2025	04/07/2026		PCC				0.00000	0.00000	29.46861	29.46861	
6	RRSMP/24-25 Madhepura /03	4100470350013	L026-Tengraha To Tengraha (VR26)	3.060	130.37	131.14591	08CMBD/2025-26 05.07.2025	05/07/2026		WMM				0.00000	0.00000	6.88338	6.88338	
7	RRSMP/24-25 Madhepura /03	4100470350017	Ratapatti sadak kortahi to kewarpama thowk	4.800	268.217	270.21273	08CMBD/2025-26 05.07.2025	04/07/2026		WMM				0.00000	0.00000	13.96250	13.96250	
8	RRSMP/24-25 Madhepura /04	4100470350029	PMGSY Road Lalchand Sah To Sonar Toll via Shaleandra Yadav House	0.750	36.987	36.60762	01/CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	31.91148	31.91148	
9	RRSMP/24-25 Madhepura /04	4100470350034	D.B. road to Bahadur Singh Uttarwar & Dashinwar Chakala road	1.000	46.338	47.08168	01/CMBD/2025-26 28.04.2025	27/04/2026		PCC				12.81509	12.81509	32.22799	19.41290	
10	RRSMP/24-25 Madhepura /04	4100470350026	Construction of Approach Road of H.L. Bridge at Bhigalpuraya Road Near to Madhepura Collectarise	2.300	136.834	140.17407	01/CMBD/2025-26 28.04.2025	27/04/2026		WMM				76.99899	76.99899	98.08764	21.08865	
11	RRSMP/24-25 Madhepura /04	4100470350038	Construction of Approach Road of H.L. Bridge at Sathasan Mandal Tola to Stripur Road	3.500	276.413	282.1193	01/CMBD/2025-26 28.04.2025	27/04/2026		PCC				42.44822	42.44822	63.53747	21.08925	
12	RRSMP/24-25 Madhepura /05	4100470350060	Santi nagar - Narlia via Farwalia	3.000	157.69	160.20087	02CMBD/2025-26 28.04.2025	27/04/2026		WMM				0.00000	0.00000	20.61200	20.61200	

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construct on work) Amount (in Lakh)	Agreement (construct on work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
13	RSSMP/24-25 Madhepura /05	4100470350040	Beldani Parabi Sadak To Khari Gadh Tola Quarter via Nahar	2.250	91.572	95.67414	02CMBD/2025-26 28.04.2025	27/04/2026		BM				35.09878	35.09878	52.03626	16.93748	
14	RSSMP/24-25 Madhepura /05	4100470350041	Shaktikora Belati Road Goner Yadav House To West Dhurgawan Sima	2.100	93.524	98.95766	02CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	61.12025	61.12025	
15	RSSMP/24-25 Madhepura /05	4100470350042	L039- Khari To Khari Bandha (VR39)	1.160	58.831	60.87436	02CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	36.60059	36.60059	
16	RSSMP/24-25 Madhepura /05	4100470350044	Khari South Tola To Khari East Tola	1.300	58.65	61.4587	02CMBD/2025-26 28.04.2025	27/04/2026		PCC				18.39363	18.39363	41.67793	23.28430	
17	RSSMP/24-25 Madhepura /05	4100470350046	Construction of Road From Belo To Gadh Tola	0.980	45.924	39.12937	02CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	25.55549	25.55549	
18	RSSMP/24-25 Madhepura /05	4100470350047	Campath Pakki Sadak Kachala To Nakhtha Tola Pokharam Sima Tak	0.690	28.326	29.66639	02CMBD/2025-26 28.04.2025	27/04/2026		PCC				9.26685	9.26685	16.03093	6.76408	
19	RSSMP/24-25 Madhepura /05	4100470350053	L033 - Belo Via Tehra More To Piprahi	1.500	51.452	37.65414	02CMBD/2025-26 28.04.2025	27/04/2026		PCC				21.11964	21.11964	30.43723	9.31769	
20	RSSMP/24-25 Madhepura /05	4100470350058	Morkahi Rampur Path (Mushahani Tola) To Etarna	0.500	20.816	19.91556	02CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	16.57091	16.57091	
21	RSSMP/24-25 Madhepura /05	4100470350055	Belokala To Rasana	1.700	109.683	113.43645	02CMBD/2025-26 28.04.2025	27/04/2026		WMM				0.00000	0.00000	27.06055	27.06055	
22	RSSMP/24-25 Madhepura /05	4100470350057	Kolhaipati dumaria chowk To kail asthan dayodhi tola via rajni	3.650	247.735	213.48531	02CMBD/2025-26 28.04.2025	27/04/2026		WMM				0.00000	0.00000	33.17080	33.17080	
23	RSSMP/24-25 Madhepura /05	4100470350051	RAJINI PARSADI CHOUK - TAPPA	5.550	288.62	227.79718	02CMBD/2025-26 28.04.2025	27/04/2026		WMM				0.00000	0.00000	49.00572	49.00572	
24	RSSMP/24-25 Madhepura /05	4100470350056	Construction Of Road From Middle MARGSY (School Rajni Pwd Road Pratapnager Road	5.480	273.32	231.30119	02CMBD/2025-26 28.04.2025	27/04/2026		WMM				0.00000	0.00000	42.19318	42.19318	
25	RSSMP/24-25 Madhepura /06	4100470350064	L023-T01 Dinabadi Chowk To Sonbarsa Baula (VR23)	1.600	69.255	73.24231	04CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	20.67592	20.67592	
26	RSSMP/24-25 Madhepura /06	4100470350066	T-03 Gulara To Khup Tola (VR3)	2.600	105.281	110.43825	04CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	41.92145	41.92145	
27	RSSMP/24-25 Madhepura /06	4100470350068	Durga Mandir Chowahia To Pakki Road	0.900	39.63	41.6371	04CMBD/2025-26 28.04.2025	27/04/2026		PCC				0.00000	0.00000	12.53022	12.53022	
28	RSSMP/24-25 Madhepura /02	4100470350068	Pipra Jivachipur Pakki Sadak Gularia To Cloudury Tola via Mahadahi Tola	0.750	33.913	35.86599	03CMBD/2025-26 28.04.2025	27/04/2026						0.00000	0.00000	28.62700	28.62700	

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construct on work) Amount (in Lakh)	Agreement (construct on work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/W, M/M/BM/S, DBC etc)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
29	RRSMP/24-25 Madhepura /07	4100470350077	Kashya Tola To Bajrangbali Chowk Majrahar Tak	1.100	87.013	89.31686	06CMBD/2025-26 16.05.2025	15/05/2026		WMM				0.00000	0.00000	75.31309	75.31309	
30	RRSMP/24-25 Madhepura /07	4100470350079	L039- L037 Larha Road To Larha (VR39)	1.010	43.857	45.15879	06CMBD/2025-26 16.05.2025	15/05/2026		WMM				0.00000	0.00000	32.19349	32.19349	
31	RRSMP/24-25 Madhepura /07	4100470350070	Dhanala Pakhi Road To Paswan Tola	1.200	51.527	53.29478	06CMBD/2025-26 16.05.2025	15/05/2026		WMM				0.00000	0.00000	35.40035	35.40035	
32	RRSMP/24-25 Madhepura /07	4100470350081	Sukhasan Pitch Road Mehata Tola To Shivdayalpur	1.600	73.897	75.88019	06CMBD/2025-26 16.05.2025	15/05/2026		WMM				0.00000	0.00000	50.36305	50.36305	
33	RRSMP/24-25 Madhepura /07	4100470350078	L042- T03 NH 106 Behari Bajrangbali Chowk To Behenga (VR42)	1.200	50.013	51.40348	06CMBD/2025-26 16.05.2025	15/05/2026		WMM				0.00000	0.00000	28.22315	28.22315	
34	RRSMP/24-25 Madhepura /07	4100470350080	Singheshwar Biraili Pakhi Road ke Kaili Chowk to Gauripur Kumhar Tola	0.450	13.959	14.40482	06CMBD/2025-26 16.05.2025	15/05/2026						7.04040	7.04040	8.77875	1.73835	
35	RRSMP/24-25 Madhepura /07	4100470350082	Ram Tola To World Bank Road	0.270	12.259	12.12296	06CMBD/2025-26 16.05.2025	15/05/2026		PCC				0.00000	0.00000	11.59538	11.59538	
			TOTAL	68.870	3516.564	3537.415								223.1816	223.1816	1155.9433	932.7617	

It is certified that Physical & Financial Progress has been updated in MIS.

[Signature]
Executive Engineer
Rural Works Department
Works Division, Madhepura

11/11/25

GFR 12 - B

[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

- (1) Certified that out of the Loan Of Rs 2090.07493 lacs Sanctioned under RRSMP (GEN) dated 26.07.2025 in favour of Executive Engineer, RWD Works Division Madhepura during the year 2025-26 an amount of Rs 2090.07493 lacs has been Utilized for the purpose for which it was sanctioned , and that the balance of Rs 0.00 lac remaining Utilized at the end of the year 2025-26 has been surrendered to the Government (Vide No NIL dated NIL)/ will be adjusted towards the load payable during the next financial year.
- (2) Certified that I have satisfied myself that the condition on which the loan was sanctioned have been duly fulfilled / are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made .

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.
- 5.

Signature.....

Designation:- Executive Engineer RWD Works Division Madhepura

Date

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP Gen योजनान्तर्गत :-

1. पथ/पुल T-03 Gultara To Khap Tola (VR3) में कराये गये कार्य की गुणवत्ता जाँच की गई है जो निर्धारित मानक/विशिष्टियों के अनुरूप है ।
2. अद्यतन कराये गए कार्य की मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है ।

Nikhil Kumar
01/11/25

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, अफसरपुर

[Signature] 11/11/25

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, अफसरपुर


[Signature]

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मधेपुरा


अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP Gen योजनान्तर्गत :-

1. पथ/पुल L023-T01 Dinabhadri Chowk To Sonbarsa Balua (VR23) में कराये गये कार्य की गुणवत्ता जाँच की गई है जो निर्धारित मानक/विशिष्टियों के अनुरूप है ।
2. अद्यतन कराये गए कार्य की मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है ।


01/11/25
SE

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, श्रीकृष्णपुर


11/11/25

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, श्रीकृष्णपुर


11/11/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मधेपुरा

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP Gen योजनान्तर्गत :-

1. पथ/पुल Durga Mandir Chouraha To Pakki Road में कराये गये कार्य की गुणवत्ता जाँच की गई है जो निर्धारित मानक/विशिष्टियों के अनुरूप है ।
2. अद्यतन कराये गए कार्य की मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है ।

Milash Kumar
01/11/25

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, शेकपुर

[Signature]
11/11/25

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, शेकपुर

[Signature]
11/11/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मधेपुरा