

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिक्रमगंज (रोहतास)।

पत्रांक 1753 अ.० - बिक्रमगंज / दिनांक 03/11/25

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिक्रमगंज।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास एजेन्सी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- **MMGSY-NDB (BRICS)-I** मद में आवंटन निर्गत करने हेतु अधियाचना के संबंध में।

महाशय

उपर्युक्त विषयक **MMGSY-NDB (BRICS)-I** मद में संलग्न सूची के अनुसार आवंटन अधियाचना एवं उपयोगिता प्रमाण पत्र संबंधित प्रपत्र भरकर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- संलग्न सूची

1. आवंटन अधियाचना प्रपत्र।
2. उपयोगिता प्रमाण पत्र।

विश्वासभाजन

5-PM
03/11/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिक्रमगंज।

8-PM
03/11/25

Rural Works Department

MMGSY-NDB (BRICS)-I Allotment Requisition Format

Name of Division:- Bikramganj

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lakh)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2023-24	Natwar-Amua Path Bangla tola to Natwar Mahadait tola	Arun Kumar Singh	1.140	117.72500	78.27298	6.88856	50.22789	50.22789	77.93972	27.71183	Ongoing

Divisional Accounts Officer
Rural Works Department
Works Div. Bikramganj

[Signature]
03/11/23

Executive Engineer
Rural Works Department
Works Division, Bikramganj

[Signature]
03/11/23

[Signature]
03/11/23

(See Government of India's Decision (1) below Rule-150)

Form of utilisation Certification up to month of UPTO Oct-2025

MMGSY-NDB (BRICS)-I**R.W.D. Works Division-Bikramganj (Rohtas)**

SL. NO.	Name of Scheme	Sanction No & Date with Amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1.	Construction of Rural Road under MMGSY-NDB (BRICS)-I	Secretary cum Empowered officer B.R.R.D.A	202.49460	Certified that out of Rs 202.49460 Lacs of grant in aid received Up to the Year 2025-26 in favour of Executive Engineer R.W.D. Works Div. Bikramganj A sum of Rs 202.42660 Lacs has been utilized for the purpose of MMGSY-NDB (BRICS)-I Schemes as given in the margin for which it was sanctioned and that the balance of Rs 0.06800 Lacs remaining unutilized at the end of the period under.
		Total	202.49460	

2. Certified that I have satisfied myself that the conditions on which the grants-in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- I. Works have been supervised by Executive Engineer/ Superintending Engineer.
- II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- III. Construction material have been tested.
- IV. Measurements have been recorded in the MBS and test check conducted by the Assistant Engineer/Executive Engineer.
- V. All other codal formalities have been observed.

3. Physical progress achieved:

- i. Construction of Road Works.
- ii. Construction of CD Works.

Divisional Accounts Officer
Rural Works Department
Works Div. Bikramganj

[Signature]
03/11/25

[Signature]
03/11/25
Executive Engineer
Rural Works Department
Works Div. Bikramganj.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/work-	Natwar Anna Path				
	Bangla Tola to Natwar				
	Mahadalit Tola				
Agency-	Arun Kumar Singh				
Agreement No:-	10/SBD/2024-25				
Date of start:-	02/11/2024				
Date of Completion-	01/11/2025				
Date of Agreement-	13/11/2024				

	<u>Record Entry</u>				
(1/33)	Cable duct across the road:-				
	4 x	2.50m	=	10 RM	
(2/9)	Granular Sub base with well graded material - do -				
	<u>Up to Date Measurement</u>				
	1 x 6 x	$\frac{2+3.8}{2}$	x 0.200 =	7.2	
	1 x 9 x	$\frac{3.8+3.3}{2}$	x 0.200 =	6.39	
	1 x 13 x	$\frac{3.3+3.5}{2}$	x 0.200 =	8.84	
	1 x 12 x	$\frac{3.5+3.8}{2}$	x 0.200 =	8.76	

Continuation

Abstract of Cost

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Providing and fixing of working benchmark/					
Reference - do -					
Qty vide TMB P _{pro} (9/1) 2 nos					
Rs 4451.61/no → B					8903.00
Qty vide TMB P _{pro} (9/1) 4 nos					
Rs 2060.87/no → B					8243.00
(2/2) Clearing and grubbing road land - do -					
Qty vide TMB P _{pro} (9/2) 0.756 hec					
Rs 76926.04/hec → B					58,156.00
(3/3) Cutting of trees including cutting - do -					
Qty vide TMB P _{pro} (9/3) 4 nos					
Rs 362.67/no → B					1454.00
(4/4) Box cutting - do -					
Qty vide TMB P _{pro} (9/4) 14.25m ³					
Rs 104.01/m ³ → B					1482.00
(5/5) Construction of embankment with material obtained - do -					

Continuation

B, 78,235.00

Continuation