

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिक्रमगंज

पत्रांक:- 177/31 नं० / बिक्रमगंज

दिनांक:- 05/11/25

प्रेषक:-

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल बिक्रमगंज

सेवा में

अपर मुख्य कार्यपालक पदाधिकारी -सह सचिव  
बिहार ग्रामीण पथ विकास एजेंसी  
ग्रामीण कार्य विभाग बिहार पटना।

विषय:- RRSMP(GENRAL) योजना अंतर्गत में आवंटन हेतु अध्याचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषयक RRSMP( GENRAL ) योजना अंतर्गत कराये गए कार्य का भुगतान हेतु अध्याचना एवं उपयोगिता प्रमाण पत्र विहित प्रपत्र में तैयार कर आवश्यक करवाई हेतु समर्पित की जाती है।

अनुलग्नक:- संलग्न सूची

1. पथ का आवंटन अध्याचनाप्रपत्र
2. उपयोगिता प्रमाण पत्र

विश्वासभाजन



कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल बिक्रमगंज

Requisition format for Scheme Head - BIKRAMGANJ (Central)

Name of the Works Division :- BIKRAMGANJ

| Name of the Works Division :- BIKRAMGANJ |                            |               |                                           |                                                             |                                               |                      |                                     |                           |                                      |                         |                                    |                                        |                                          |                                            |                             |                              |          |  |
|------------------------------------------|----------------------------|---------------|-------------------------------------------|-------------------------------------------------------------|-----------------------------------------------|----------------------|-------------------------------------|---------------------------|--------------------------------------|-------------------------|------------------------------------|----------------------------------------|------------------------------------------|--------------------------------------------|-----------------------------|------------------------------|----------|--|
| Package no.                              | Project ID as per MIS      | Name of Road  | AA Length (in Km)                         | Administrative Approval (Construction Work) Amount (in Lac) | Agreement (Construction Work) Amount (in Lac) | Agreement No. & Date | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBH/WSH/MSH/MSH/C etc.) | Value of Bill (in mm/m) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in percentage | Total Previous Allocated Amount (in Lac) | up to date expenditure as per MIS (in Lac) | Value of Work Done (in Lac) | Current Expenditure (in Lac) | Remarks  |  |
| 1                                        | RRSSMP/24-25 BIKRAMGANJ M2 | 2030130350018 | Khetlaipour More To Khetlaipour           | 1.790                                                       | 126.909                                       | 70.17409             | 04/CMBD/2025-26                     | 19.05.2026                | -                                    | WMM                     | -                                  | -                                      | -                                        | 0.00000                                    | 0.00000                     | 12.83451                     | 12.83451 |  |
| 2                                        | RRSSMP/24-25 BIKRAMGANJ M2 | 2030130350068 | Bihawa Sahmaon Road To Mahant             | 1.400                                                       | 88.422                                        | 47.59111             | 05/CMBD/2025-26                     | 22.05.2026                | -                                    | WMM                     | -                                  | -                                      | 0.00000                                  | 0.00000                                    | 16.31445                    | 16.31445                     |          |  |
| 3                                        | RRSSMP/24-25 BIKRAMGANJ M2 | 2030130350081 | Tola To Kamdhenua                         | 0.725                                                       | 41.45900                                      | 24.78730             | 05/CMBD/2025-26                     | 22.05.2026                | -                                    | WMM                     | -                                  | -                                      | 0.00000                                  | 0.00000                                    | 19.72257                    | 19.72257                     |          |  |
| 4                                        | RRSSMP/24-25 BIKRAMGANJ M3 | 2030130350045 | Garson To Paanya                          | 2.400                                                       | 211.631                                       | 146.46443            | 10/CMBD/25-26                       | 12.06.2026                | -                                    | WMM                     | -                                  | -                                      | 0.00000                                  | 0.00000                                    | 42.84301                    | 42.84301                     |          |  |
| 5                                        | RRSSMP/24-26 BIKRAMGANJ M2 | 2030130350106 | Dinara BIKRAMGANJ PWD Road To Bhanas Path | 2.200                                                       | 216.142                                       | 111.48257            | 09/CMBD/25-26                       | 19.06.2026                | -                                    | WMM                     | -                                  | -                                      | 0.00000                                  | 0.00000                                    | 28.02799                    | 28.02799                     |          |  |
| 6                                        | RRSSMP/24-25 BIKRAMGANJ M3 | 2030130350026 | Jamuhara Mahadatt Tola To Karma Gate Tak  | 1.200                                                       | 139.676                                       | 94.60658             | 06/CMBD/25-26                       | 22.05.2026                | -                                    | WMM                     | -                                  | -                                      | 0.00000                                  | 0.00000                                    | 20.70208                    | 20.70208                     |          |  |
| TOTAL                                    |                            |               |                                           |                                                             |                                               |                      |                                     |                           |                                      |                         |                                    |                                        |                                          |                                            |                             | 140.44476                    |          |  |

It is certified that Physical & Financial Progress has been updated in MIS

NOTE:-

1. Above Signed Copy along With Forwarding Letter & Utilisation Certificate must be uploaded in MIS
2. Signed Hard Copy and soft copy (in excel) of recorded RI is enclosed (As Applicable)

Senior D.A.O./D.A.O  
RWD,(W), Division, BIKRAMGANJ

Executive Engineer  
RWD,(W), Division, BIKRAMGANJ

**GFR 12-B**  
[See Rule 256 (2)]

**FORM OF UTILIZATION CERTIFICATE**

- (1) Certified that out of the Loan of Rs 1300.11465 Sanctioned under -Letter No.- 62 dated- 26.07.2025, in favour of 2026 during the year 2025-26 an amount of Rs 1300.11465, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs..0.00, remaining unutilized at the end of the year 2025 has been surrendered to the Government (vide No.0.00, dated 0.00)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature.....

Designation.....

Date.....



## अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (GEN) योजनान्तर्गत:-

1. पथ Jamuhara Mahadalit Tola To Karma Gate Tak कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

कनीय अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रशाखा-सूर्यपुरा।

  
5.11.25  
सहायक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य अवर प्रमंडल-सूर्यपुरा।

  
05/11/25  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, विक्रमगंज।

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                    | Details of actual measurement  |    |    |    | Contents of area |
|--------------------------------|--------------------------------|----|----|----|------------------|
|                                | No.                            | L. | B. | D. |                  |
|                                | 1st on Dec 11.                 |    |    |    |                  |
| Name of work—                  | Jamuhara                       |    |    |    |                  |
| Mahadalit Tula to Karma        |                                |    |    |    |                  |
| Geta Tula.                     |                                |    |    |    |                  |
| Name of Agency—                |                                |    |    |    |                  |
| Mamaj Kumar Dori A.T.          |                                |    |    |    |                  |
| Sri Krishan Nagar Chandra-     |                                |    |    |    |                  |
| Van Buxar.                     |                                |    |    |    |                  |
| Agreement No—                  | 06C/NBD/25-26.                 |    |    |    |                  |
| Date of start—                 | 23/05/2025                     |    |    |    |                  |
| Date of completion—            | 22/05/25                       |    |    |    |                  |
| Date of measurement—           | 22/10/25                       |    |    |    |                  |
| (1) (1) — setting out pillars— |                                |    |    |    |                  |
| providing & fixing of working  |                                |    |    |    |                  |
| benchmark ————— ELS            |                                |    |    |    |                  |
| 10 X 30.00m                    | = 300 mts.                     |    |    |    |                  |
| 10 X 30.00m                    | = 300 mts.                     |    |    |    |                  |
| 10 X 30.00m                    | = 300 mts.                     |    |    |    |                  |
| 10 X 30.00m                    | = 300 mts.                     |    |    |    |                  |
|                                | 1200 mts $\Rightarrow$ 1.2 km. |    |    |    |                  |
| (2) (2) clearing and           |                                |    |    |    |                  |
| unblocking road land           |                                |    |    |    |                  |
| (By manual means.)             |                                |    |    |    |                  |

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| Abstract at east                      |                               |    |    |    |                  |
| Name of work — Jamuhara               |                               |    |    |    |                  |
| Mahadalit Tola to Karmu               |                               |    |    |    |                  |
| Crate Tak.                            |                               |    |    |    |                  |
| Name of Agency —                      |                               |    |    |    |                  |
| Manoj Kumar Rai, A/c                  |                               |    |    |    |                  |
| Sri Krishna Nagar                     |                               |    |    |    |                  |
| Charitra Van Bazar                    |                               |    |    |    |                  |
| Agreement No — 06/CNBD/2025-26        |                               |    |    |    |                  |
| Date of start — 23/05/2025            |                               |    |    |    |                  |
| Date of completion — 22/05/26         |                               |    |    |    |                  |
| Date of entry — 25/10/2025            |                               |    |    |    |                  |
| 1) / (1) — Setting out                |                               |    |    |    |                  |
| pillow — — — — — B19                  |                               |    |    |    |                  |
| Qty — 1.2 km.                         |                               |    |    |    |                  |
| (vide T.M.B Page No - 1)              |                               |    |    |    |                  |
| @ Rs 13321 = 31 / km. Rs. 16706 = 00  |                               |    |    |    |                  |
| 2) / (2) — cleaning and               |                               |    |    |    |                  |
| Grubbing road land                    |                               |    |    |    |                  |
| (By manual means)                     |                               |    |    |    |                  |
| including uprooting — — — — —         |                               |    |    |    |                  |
| — — — — — B19                         |                               |    |    |    |                  |
| Qty — 0.216 Ha                        |                               |    |    |    |                  |
| (vide T.M.B Page No - 02)             |                               |    |    |    |                  |
| @ Rs 73248 = 75 / Ha — Rs. 15822 = 00 |                               |    |    |    |                  |
| Rs. 32528 = 00                        |                               |    |    |    |                  |

Continuation

C-0



| Particulars                                                                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                   | No.                           | L. | B. | D. |                  |
|                                                                                   |                               |    |    |    | Rs. 6,86,857=00  |
| and compacting graded stone Aggregate to wet mix macadam specifications including |                               |    |    |    |                  |
| ----- C/S                                                                         |                               |    |    |    |                  |
| Qty - 337.50 m <sup>3</sup>                                                       |                               |    |    |    |                  |
| (vide T.M.B. page No - 09)                                                        |                               |    |    |    |                  |
| @ Rs 3625=73 / m <sup>3</sup>                                                     |                               |    |    |    | Rs 12,23,684=00  |
| (7) / 15. Providing and fixing of typical M.M.G.S.U. information sign board       |                               |    |    |    |                  |
| with logo ----- C.                                                                |                               |    |    |    |                  |
| Qty - 1 No.                                                                       |                               |    |    |    |                  |
| (vide T.M.B. page No - 9)                                                         |                               |    |    |    |                  |
| @ Rs 10071=84 / No                                                                |                               |    |    |    | Rs 10071=84      |
|                                                                                   |                               |    |    |    | Rs 19,20,612=84  |
| Add Labour @ 1% (7)                                                               |                               |    |    |    | Rs 19206=00      |
| Add S.P.                                                                          |                               |    |    |    | Rs 48861=00      |
|                                                                                   |                               |    |    |    | Rs 19,88,680=00  |
| Add G.S.T. @ 18%                                                                  |                               |    |    |    | Rs 357962=00     |
|                                                                                   |                               |    |    |    | Rs 2346642=00    |
| Less below as per 11-78% (C)                                                      |                               |    |    |    | Rs 276434=00     |
|                                                                                   |                               |    |    |    | Rs 2070208=00    |
|                                                                                   |                               |    |    |    | Rs               |
|                                                                                   |                               |    |    |    | 25-10-2025       |

S.E.  
Surypur,

Continuation