

1st on A/c Bill

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	Qty.	1	2	3	
Name of Work:- Kuthariya to Basudevpur road to Kusumkharola.					
Name of Agency:- chaubatiya Const. Pvt. Ltd.					
Agreement No:- 07 CMBD/2025-26					
Date of work start:- 02/08/2025					
Date of work completion:-					
				01/08/2026	
Bider rate quoted:- 2.37/-					

Affected
Prifam
18.11.25

Work measurement					
① Clearing and Grubbing of road Land.					
$2 \times 19 \times 15.0 \times 1.00 =$					$570.00m^2$
$2 \times 17 \times 4.0 \times 1.00 =$					$14.00m^2$
Link road					
$2 \times 6 \times 15.0 \times 1.00 =$					$180.00m^2$
$2 \times 1 \times 6.0 \times 1.00 =$					$12.00m^2$
					$776.00m^2$
				or 0.08 Ha	

(Continuation)

Abstract on Cost of Est on A/c Bill 7

Sch. XLV-Form No. 134

Particulars	Statement of actual measurements				Contents or area
	sq	ft	m	ft	
(1) Clearing and grubbing of road land					
0.08 Ha vide TMB P.No-1					
@ Rs 73543/- per Ha					
				Rs =	5860 = 00
(2) Excavation for road					
way in soil using manual means.					
27.76 m ³ vide TMB P.No-2					
26.25 m ³ Limit as per agreement					
@ Rs 181=13 / = per m ³					
				Rs =	4756 = 00
(3) Const. of Granular sub-base.					
15.89 m ³ vide TMB P.No-3					
15.15 m ³ Limit as per agg.					
@ Rs 2126 32 / = per m ³					
				Rs =	32214 = 00
(4) P/v laying, spreading and Compacting of W.H.H.					
11.91 m ³ (Continuation) vide TMB P.No-3					
11.36 m ³ Limit as per agg.					
@ Rs 2623 = 24 / = per m ³					
				Rs =	29800 = 00

Advised

Attn
18.11.25

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents or area
	No	L	B	D	
(5) 1/2" and laying spreading and compacting of W.B.M. in pot					
0.85m ³	Vide TMB P No-4				
0.84m ³	Limit as per agreement.				
@ Rs 3738 = 19/- per m ³					
				Rs =	3140 = 00
(6) Const. of Cement					
Concrete Pavement (M35) grade.					
173.34m ³	Vide TMB P No-5				
@ Rs 5809 = 39/- per m ³					
				Rs =	1007000 = 00
				Rs =	1082770 = 00
Add 1% Labour less (+) Rs =					10828 = 00
Add 18% C.I.S. (+) Rs =					194899 = 00
Add S.F. (+) Rs =					11694 = 00
				Rs =	1300191 = 00
Less 2.37% below (-) Rs =					30815 = 00
				Rs =	1269376 = 00

(Continuation)

10/11/25
A-2
Kaushe
10.11.25
SE