

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सहरसा

Email ID:-ee.saharsa.rwd2@gmail.com

Mob:- 8986915395

पत्रांक.- 2442 अक

सहरसा/दिनांक.- 17-11-25

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सहरसा

सेवा में,

नोडल पदाधिकारी (RRSMP)
ग्रामीण कार्य विभाग
पटना, बिहार

विषय :- ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम योजना के अंतर्गत पुल में कराये गये कार्य के विरुद्ध हेतु आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम योजना के अंतर्गत पुल में कराये गये कार्य के लिए संवेदक को भुगतान करने हेतु अधियाचना विहित प्रपत्र में भरकर आवश्यक कार्यवाही हेतु समर्पित की जा रही हैं।

अतः अनुरोध है कि पथों में कराये गये कार्य हेतु आवंटन उपलब्ध कराने की कृपा की जाए।

अनु :- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सहरसा।


Requisition Form for Scheme MMSUY (RRSMP)

Name of Works Division : Saharsa

NAME OF WORKS DIVISION : SAURBHAR																		
Package No.	Project ID As per MIS	Name of Road	AA Length (in km)	Administrative approval (Construction Work) Amount in Lac	Agreement (Construction Work) Amount in Lac	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WAB/BS/ SDBC etc)	Value of GR (in mm/lin)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in lac)	Expenditure as per MIS (in Lac)	Value of Work done (in lac)	Current Demand (in lac)	Remarks	
1	RRSMP-24-25 Saharsa 01	1024-MORNAHI TO DHANASINI (TRACK1)	1.070	54.93000	54.30967	09/05/2025	08/05/2026	-	SDBC in Progress	3383	25mm	5%	0.00000	0.00000	50.39545	50.39545	Kahra	
2	RRSMP-24-25 Saharsa 01	1028-NH 107 TO CHAINPUR (TRACK3)	1.760	103.38800	96.70601	09/05/2025	08/05/2026	-	SDBC in Progress	-	25mm	5%	42.98038	42.98038	70.48012	27.49974	Kahra	
3	RRSMP-24-25 Saharsa 01	PINGSY ROAD AT DINARI MAHARHA TO BANGAON ROAD	1.880	89.94200	85.51489	09/05/2025	08/05/2026	-	SDBC in Progress	-	25mm	5%	36.39586	36.39586	65.06626	28.67040	Kahra	
4	RRSMP-24-25 Saharsa 01	DHANSENI CHOWK TO JAGDIPAR GHAT TILAWA PUL	0.390	33.27400	32.79451	09/05/2025	08/05/2026	-	SDBC in Progress	3282	25mm	5%	0.00000	0.00000	32.07182	32.07182	Kahra	
5	RRSMP-24-25 Saharsa 02	MANOBAR TO DARBHANGA BORDER	3.030	157.17600	153.65490	09/05/2025	08/05/2026	-	SDBC in Progress	-	25mm	5%	102.74270	102.74270	115.54361	12.80091	Malshi	
6	RRSMP-24-25 Saharsa 02	ROAD NO17 TO PUNACHH RAHI VIA BRAHMAN ASTHAN	0.500	41.20400	41.84343	09/05/2025	08/05/2026	-	SDBC in Progress	-	25mm	5%	15.23973	15.23973	35.91603	20.67630	Malshi	
7	RRSMP-24-25 Saharsa 02	MAHPUKA CHOWK TO KARU BABA ASTHAN	0.400	20.56700	21.15960	09/05/2025	08/05/2026	-	SDBC in Progress	-	25mm	5%	0.77717	0.77717	15.85302	15.07585	Malshi	
8	RRSMP-24-25 Saharsa 03	Construction of Road From Mohanpur Main Road To Dhire	3.070	143.21000	143.19630	10/05/2025	09/05/2026	-	SDBC in Progress	-	25mm	5%	9.65815	9.65815	36.32310	26.66495	Naubha	
9	RRSMP-24-25 Saharsa 04	LOG-HAPARA EAST TO BALUNATHPATTY (TRACK7)	1.060	57.91600	55.15870	23/06/2025	22/06/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	20.97653	20.97653	Satar	
10	RRSMP-24-25 Saharsa 04	DUMMA SOUTH TOLA CANNAL TO TELIARI VIA DUMMA NORTH TOLA	4.350	246.57000	231.82577	23/06/2025	22/06/2026	-	SDBC in Progress	-	25mm	5%	45.39184	45.39184	117.35256	71.96072	Kahra	
11	RRSMP-24-25 Saharsa 04	SINKHASAM RAILWAY LINE TO GOBARGAHA DAS TOLA VIA JARSAN MISTRI TOLA AND KAHARA MINER CANNAL	5.000	263.54600	250.22786	23/06/2025	22/06/2026	-	SDBC in Progress	-	25mm	5%	82.42817	82.42817	152.79819	70.37002	Satar	
12	RRSMP-24-25 Saharsa 04	SISAI CHOWN TO LAI KAHAI	1.120	76.04000	71.47138	23/06/2025	22/06/2026	-	SDBC in Progress	-	25mm	5%	9.87389	9.87389	47.61538	37.74149	Satar	
13	RRSMP-24-25 Saharsa 04	LOSTY-TOLA TO BARAHSHER (NR9)	0.980	51.25800	50.06922	23/06/2025	22/06/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	16.30444	16.30444	Satar	
14	RRSMP-24-25 Saharsa 05	Chaurahi PINGSY Road Up To River Via Dubhri Mahayan	0.650	28.35800	29.51134	09/05/2025	08/05/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	23.60149	23.60149	Saurbhar	
15	RRSMP-24-25 Saharsa 05	Gaurav Gadhi Middle School Se Purnab Sanyadev Thakur Kc Chaur Tal	1.310	77.04600	79.30994	09/05/2025	08/05/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	58.67749	58.67749	Saurbhar	
16	RRSMP-24-25 26-SAHARSA 09	TOL TO SIET BIRANA	0.700	45.76000	36.43058	20/09/2025	19/09/2026	-	SDBC in Progress	3426	25mm	5%	0.00000	0.00000	33.10325	33.10325	Saurbhar	
17	RRSMP-25- 26-SAHARSA 09	Infront Of Mahanagar High School Bajpuri Pur Paper mill to Mallick Tola	0.355	22.68200	18.30963	20/09/2025	19/09/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	13.17017	13.17017	Saurbhar	
18	RRSMP-25- 26-SAHARSA 09	Kajun Goshi Main Road Lineah Yaday House Biagra Pokhar	1.280	109.35800	72.65495	20/09/2025	19/09/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	35.87294	35.87294	Saurbhar	
19	RRSMP-25- 26-SAHARSA 09	Kan Nagra Main Road Hanuman Stian East Prithwichand Yaday House to Raju Sada House	1.270	91.35100	60.44221	20/09/2025	19/09/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	31.73305	31.73305	Saurbhar	
20	RRSMP-25- 26-SAHARSA 09	Saur Bazar Kump Road se utara bhokai mumar Tole to To Morchia Tola	2.665	200.27000	134.41560	20/09/2025	19/09/2026	-	SDBC in Progress	-	25mm	5%	0.00000	0.00000	58.67931	58.67931	Saurbhar	
Total			32.840	1913.85	1719.006								345.48789	345.48789	1031.53421	686.04632		

Date.....

177

Divisional Account Officer
RWD Works Division,
Saharsa

Executive Engineer
RWD Works Division,
Saharsa

GFR 12-B

[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.- 1942.84736, Sanctioned under RRSMP Road., dated....., in favour of Executive Engineer, RWD Works Division, Saharsa during the year 2025-26, an amount of Rs. 1942.84736, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. 0.00, remaining unutilized at the end of the year..... has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature.....

Designation.....

Date.....

8/15
17-11-25
Divisional Account Officer
RWD Works Division,
Saharsa

[Signature]
17/11/25
Executive Engineer
RWD Works Division,
Saharsa

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम योजनान्तर्गत:-

1. पथ दुम्मा दक्षिण टोला नहर से तेनाली वाया दुम्मा उत्तर टोला तक में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप हैं।
2. अद्यतन कराये गये कार्य की मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, सतारुया।


20/10/2025
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, सतारुया।


6/11/25
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सहरसा