

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मोतिहारी।

पत्रांक.....2823 (अनु0)..... / दिनांक.....21.11.2025.....

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल मोतिहारी।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी,
—सह—सचिव BRRDA,
बिहार, पटना।


विषय — RRSMP(SC)योजना अन्तर्गत निर्माणधीन पथों के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में RRSMP(SC)योजना अन्तर्गत निर्माणधीन पथों का पथवार मांगी जाने वाली आवंटन की सूची इस पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अनु0:— यथोक्त।

विश्वासभाजन,


21/11/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मोतिहारी।

Office of The Executive Engineer, Rural Works Department, Works Division Motihari

Requisition formate for Scheme Head-RRSMP(SC)

S No	Package No	Project ID As per MIS	Name of Road	A.A. Letter No & Date	Administrative Approval (A.A.)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Total Previous Allotted Amount (in Lakh)	Up-to-Date Expenditure as per MIS (in lakh)	Value work done (in lakh)	Current Demand (in Lakh)	Remarks
					Length (in K.M.)	Amount (in lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Maint.												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	RRSMP/24-25 Motihari/01	Project ID- 5170820300098	Repair of Road from Karariya Chiran Machine to Panchhhirwa Road	147 Dt. 24.01.2025	6.00	968.91000	750.28683	74.06280	05 CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	On Going	GSB, WBM, RM SDBC PQC	0.00	0	0.00	432.51028	432.51028	567.10287	134.59259	
2	RRSMP/24-25 Motihari/01	Project ID- 5170820300020	Adiyalpur to Mushari tola	77 Dt. 17.01.2025	0.48	33.65200	25.46375	1.72908	05 CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	15.11.2025	Complete	3328.00	25	5.00	21.22442	21.22442	24.55353	3.32911	
3	RRSMP/24-25 Motihari/01	Project ID- 5170820300021	Bathan Of Jagannath Mukhya To L650 House Of Parash Rai	77 Dt. 17.01.2025	0.600	33.521	24.91535	3.04644	05 CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	17.11.2025	Complete	3362.42	25	5.00	18.27662	18.27662	23.79988	5.52326	
4	RRSMP/24-25 Motihari/01	Project ID- 5170820300012	Dumra panday tola to Babu Tola	77 Dt. 17.01.2025	1.260	94.880	73.71198	5.43906	05 CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	On Going	GSB, WBM, PQC	0.00	0	0.00	9.11158	9.11158	55.19501	46.08343	
5	RRSMP/24-25 Motihari/01	Project ID- 5170820300017	NH28 Kotwa to Central Bank Kotwa bazar	77 Dt. 17.01.2025	0.645	47.492	36.40833	3.22368	05 CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	On Going	GSB, WBM, PQC	0.00	0	0.00	0.00000	0.00000	29.77745	29.77745	
6	RRSMP/24-25 Motihari/01	Project ID- 5170820300018	NH 28 Kotwa under pass se kotwa tharu tak	77 Dt. 17.01.2025	0.820	47.161	35.48936	2.95386	05 CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	On Going	GSB, WBM, PQC	0.00	0	0.00	0.00000	0.00000	28.20062	28.20062	
7	RRSMP/24-25 Motihari/01	Project ID- 5170820300007	Rajpur Mathiya To Koury Tola	77 Dt. 17.01.2025	2.092	142.280	102.37498	19.91532	05 CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	On Going	GSB, WBM,	0.00	0	0.00	0.00000	0.00000	14.59025	14.59025	

Divisional Accounts Officer Grade-I
R.W.D. Works Division, Motihari

Gmt
Executive Engineer
R.W.D. Works Division, Motihari


GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

- (1) Certified that out of the Loan of Rs. 941.18234 lakh Sanctioned under RRSMP (SC) In favour of R.W.D. Works Division, Motihari during the year 2025-26 an amount of Rs. 931.80467 lakh. Has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. 9.37767 lakh Remaining unutilized at the end of the year 2025-26 will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature 
Designation 
Date

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (SC) योजनान्तर्गत:-

1. पथ/पुल NH28 Kotwa TO central Baulk Kotwa Bazar. में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

A
21/11/25
कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा-कोटवा

Chaman
21/11/25
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल-कोटवा

Om
21/11/25
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-मौजिहाजी