

L-062-REPURA to KUIAN (VRSI)

Schedule XLV Form No. 134.

MUZAFFARPUR EAST - I DIVISION

SARAIYA SUB-DIVISION

Measurement Book

{ No. 3191 }

1ST R.A. BILL

Name of Work- L062 Repara to Kuian (VR51)
 Situation of Work- In Progress
 Agency by which work is executed- Shubham Construction
 Date of Measurement- 19/10/2025
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- L062	Repara to	Kuian	(VR51)		
Agency:-	Shubham	Construction			
DOS:-	09.05.2025				
DOC:-	08.05.2026				
DOM:-	19.10.2025				
Agmt no:-	05/CMBD/2025-26				
Approval:-	0.25%	Below			
of Rate					

ENTRY OF MEASUREMENT

1) Clearing and Grubbing of road land all-to-do - complete.

$$- 1 \times 2 \times 8.5 \times 30.00 = 5100.00$$

$$= 0.51 Ha$$

2) Construction of Subgrade and Earthen shoulder: Construction of subgrade and earthen shoulder....
 all-to-do - complete.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) P/4' Logo board --- all-to-do-complete.					
Qty vide TMB from Pg no					
(4) i.e. 2 nos. @ ₹10835.13					
- 2 x 10835.13 = ₹21670.2					
Total = ₹23,53,685.00					
Added by 21/10/2025 TS					
Adding Labor Cess @ 1% = ₹23537.00					
Addig 10% of S. F. = ₹2,35,369.00					
Total 26,12,591.00					
@ 18% G.S.T. = ₹4,70,266.29					
Total ₹30,82,857.00					
Approval of rate below 0.25%					
= (-) ₹ 7,707.00					
Total = ₹30,75,150.00					
Added by 21/10/2025 TS					