

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

पत्रांक : 2763 अनु:

दिनांक : 01/11/2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार पटना।

विषय: शीर्ष RRSMP (Gen) अंतर्गत वित्तीय वर्ष 2025-26 में व्यय हेतु आवंटन की मांग।

महाशय,

उपर्युक्त विषय के संबंध में शीर्ष RRSMP (Gen) अंतर्गत वित्तीय वर्ष 2025-26 में व्यय हेतु संलग्न विवरणी के अनुसार 526.94788 (पाँच करोड़ छब्बीस लाख चौरानबे हजार सात सौ अठासी) रुपये का आवंटन उपलब्ध कराने की कृपा की जाये ताकि किये गये कार्यों का भुगतान किया जा सके।
अनुलग्नक:- यथोक्त

विश्वासभाजन

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल,

मुजफ्फरपुर पूर्वी-1

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

- (1) Certified that out of the Loan of Rs. Nil, Sanctioned under RRSMP (GEN), dated....., in favour of **Executive Engineer, RWD Works Division Muzaffarpur East-1** during the year 2025-26, an amount of Rs. Nil, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. Nil, remaining unutilized at the end of the year 2025-26 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.


Sr. D.A.O.
R.W.D. Works Division
Muzaffarpur East-1


Executive Engineer
R.W.D. Works Division
Muzaffarpur East-1


01/11/2025

Requisition Format for Scheme RRSMP (General)

of the Works Division :- Muzaffarpur East-1

No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM / WMM / BM / SDBC/PCC etc.)	Value of IRI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Muzaffarpur East-1/07	5150720350009	Gannipur Belha to Sujawalpur chowk (Dholi railway station) Path	4.700	214.51700	198.95209	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	PCC	----	----	----	44.01354	44.01354	91.25345	47.23991	-
2	RRSMP/24-25 Muzaffarpur East-1/07	5150720350011	Repair of Mohammadpur Bujurg susta road	4.000	190.42400	179.46404	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	SDBC	----	25mm	5.01	21.34852	21.34852	80.67667	59.32815	-
3	RRSMP/24-25 Muzaffarpur East-1/07	5150720350024	Khasapatti To Bishnupur Mahesi Tetra	2.200	118.90300	111.59905	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	SDBC	----	25mm	5.01	19.94013	19.94013	56.06451	36.12438	-
4	RRSMP/24-25 Muzaffarpur East-1/07	5150720350040	LO46 to kanya vidyalaya shehna tola tak	1.780	86.44300	81.40687	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	SDBC	----	25mm	5.02	8.63741	8.63741	34.47627	25.83886	-
5	RRSMP/24-25 Muzaffarpur East-1/07	5150720350053	LOT70-Repura to harpur Krishun(VR46)	1.305	68.91700	64.69288	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	SDBC	----	25mm	5.02	15.52116	15.52116	34.79212	19.27096	-
6	RRSMP/24-25 Muzaffarpur East-1/07	5150720350063	Jagdishpur Bandhangari chowk to harjan tola Kariaona	1.270	59.58800	56.34234	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	SDBC	----	25mm	5.01	19.23224	19.23224	38.47531	19.24307	-
7	RRSMP/24-25 Muzaffarpur East-1/07	5150720350067	Mingsy sadak to Chintawanpur aghwara kadauna nadi tak	0.845	46.59200	43.73354	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	SDBC	----	25mm	5.01	0.00000	0.00000	19.65636	19.65636	-
8	RRSMP/24-25 Muzaffarpur East-1/07	5150720350074	Muzaffarpur zila antargat NH28 bishunpur budhnagri Patel chowk bhutan chowk near mahadait tola	0.600	26.51400	24.77301	08CMBD/ 2025-26 16.05.2025	15.05.2026	----	PCC	----	----	----	0.00000	0.00000	17.11452	17.11452	-

Sl. No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM / WMM / BM / SDBC/PCC etc.)	Value of RRI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
9	RRSMP/24-25 Muzaffarpur East-1/08	Sujawalpur Gannipur Belja sadak me dairy to machhi muslim tola donna siman sabha maricha sadak	2.580	118.24700	119.89313	06CMBD/ 2025-26 29.05.2025	28.05.2026	—	SDBC	—	25mm	5.01	23.92091	23.92091	64.74076	40.81985	
10	RRSMP/24-25 Muzaffarpur East-1/08	Sarnaspur me NH28 middle school to Pakuri chowk tak	2.450	109.88300	111.47677	06CMBD/ 2025-26 29.05.2025	28.05.2026	—	SDBC	—	25mm	5.01	27.00738	27.00738	59.27558	32.26820	
11	RRSMP/24-25 Muzaffarpur East-1/08	PMGSY Sukhlal ray ke ghar se mochi tola Samudayak bhawan, Panchayat bhawan, Primary health center to	2.180	102.40800	101.85832	06CMBD/ 2025-26 29.05.2025	28.05.2026	—	PCC	—	—	—	0.00000	0.00000	23.24838	23.24838	
12	RRSMP/24-25 Muzaffarpur East-1/08	NH 28 se Raghuvarpur railway line tak	1.480	74.02400	75.16157	06CMBD/ 2025-26 29.05.2025	28.05.2026	—	SDBC	—	25mm	5.01	23.64893	23.64893	44.88576	21.23683	
13	RRSMP/24-25 Muzaffarpur East-1/08	LOSO-Sakra Bazid to Mushari (VR47)	1.400	66.53300	67.41317	06CMBD/ 2025-26 29.05.2025	28.05.2026	—	PCC	—	—	—	0.00000	0.00000	13.18647	13.18647	
14	RRSMP/24-25 Muzaffarpur East-1/08	Repair of road from baha chouk to fulwari gachhi mahadait tola via brahmasthan samudak bhawan milk center and BDO house under haridochan panchayat in sakra block maksudapur village	1.300	61.32700	62.15765	06CMBD/ 2025-26 29.05.2025	28.05.2026	—	PCC	—	—	—	0.00000	0.00000	18.23464	18.23464	

Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM / WMM / BM / SDBC/PCC etc.)	Value of IRI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks	
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
15	RRSMP/24-25 Muzaffarpur East-1/08	5150720350059	Sarmastpur Village me NH-28 Parojan Bhagat house to Paswan tola State Tubewell	1.300	56.83200	57.64695	06CMBD/ 2025-26 29.05.2025	28.05.2026	-----	SDBC	-----	25mm	5.02	13.76867	13.76867	27.33607	13.56740	
16	RRSMP/24-25 Muzaffarpur East-1/08	5150720350062	L066-Basantpur Gaus PMGSY road to Rahimpur raksha (VR42)	1.200	57.31700	57.97178	06CMBD/ 2025-26 29.05.2025	28.05.2026	-----	SDBC	-----	25mm	5.01	16.63881	16.63881	34.16765	17.52884	
17	RRSMP/24-25 Muzaffarpur East-1/08	5150720350068	Gannipur Belha sadak me pakauri chowk to Ali Sarai Pmgsy sadak L028 Tak	0.910	43.90200	44.48699	06CMBD/ 2025-26 29.05.2025	28.05.2026	-----	SDBC	-----	25mm	5.01	0.00000	0.00000	22.06909	22.06909	
18	RRSMP/24-25 Muzaffarpur East-1/08	5150720350072	PMGSY Sadak Ramnagar to Muslim tola	0.590	28.67200	29.08851	06CMBD/ 2025-26 29.05.2025	28.05.2026	-----	SDBC	-----	25mm	5.02	0.00000	0.00000	13.59568	13.59568	
19	RRSMP/24-25 Muzaffarpur East-1/08	5150720350076	Chandni chowk se Pilkh road me Tulsimohapur chowk se Mushar tola tak	0.500	22.40900	22.54606	06CMBD/ 2025-26 29.05.2025	28.05.2026	-----	PCC	-----	-----	-----	18.0261	18.0261	21.43206	3.40596	
20	RRSMP/24-25 Muzaffarpur East-1/08	5150720350005	Bhengraha chowk NH-28 to Sabka jahgirpur PWD road	6.200	369.29600	374.09096	06CMBD/ 2025-26 29.05.2025	28.05.2026	-----	PCC	-----	-----	-----	92.80341	92.80341	156.77374	63.97033	
Total																526.94788		

It is certified that Physical & Financial Progress has been updated in MIS.

Senior D.A.O./D.A.O.
RWD, Works Division, Muzaffarpur East-1


Executive Engineer
RWD, Works Division, Muzaffarpur East-1

- Note :-
1. Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
 2. Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि **RRSMP (GEN)** योजनान्तर्गत:-

1. पथ/मुक्त Mmgsy sadak to Chintawanpur aghwara kadauna nadi tak में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।



कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा सकरा



सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल सकरा



कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1