

AB.No-04/CM/BD/25-26

RRSMD

Schedule XLV-Form No. 134

N.W. - Sewati Chikka Path to Raghunathpur
Kandulhat.

Assistant Engineer, Dharmara DIVISION

Patliputra Imbra const. SUB-DIVISION

PVT. LTD.

M.B.No-1485.

MEASUREMENT BOOK

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3rd on Final Bill					
Name of work: - Sewati chhilika					
Path to Kundalchak.					
Agency Name: - Ratliputra Infra					
Construction Pvt Ltd.					
Agt No: - 04 / CM BD / 2025-26					
Work start date: - 13/05/25					
Completion date: - 12/05/26					
Actual Date of Completion: - 20/09/25					

Measurement

Item No. - (1/28)	Plastering with			
	Cement mortar (1:4)			
	H.P. Culvert			
Side face -	$2 \times 4 \times 6.40 \times 0.60 = 30.72 \text{ m}^2$			
Top -	$2 \times 2 \times 6.40 \times 0.40 = 10.24 \text{ m}^2$			
Front face -	$2 \times 4 \times 0.60 \times 0.40 = 1.92 \text{ m}^2$			
Slab culvert:-				
Side face -	$4 \times 9.0 \times 0.60 = 21.60 \text{ m}^2$			
Top -	$2 \times 9.0 \times 0.40 = 7.20 \text{ m}^2$			
Front face -	$4 \times 0.40 \times 0.60 = 0.96 \text{ m}^2$			
	72.64 m ²			
Item No. - (2/29)	Painting two coat			
	on new Concrete			
	Surface			

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B/F = Rs 3929807=00
Add 1% Labour Less -					Rs 39298=00
					Rs 3969105=00
Add S.Fee:-					
1) Plasterwork = 72.64 m ²					
@ Rs 613.87/m ² x 10%					Rs 4459=00
11) Add Previous S.Fee					Rs 60148=00
					Rs 40,33,712=00
Add 18% GST					Rs 7,26,068=00
					Rs 47,59,780=00
less Previous Payment					Rs 42,13,896=00
					Rs 5,45,884=00
Rmt 22/09/25					d/p

Materials Statement

Pays

1. Sand = 1.06 m³

II. Cement = 8 bags

25/11/25

Rmt

22/09/25

Continuation