

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, महनार (वैशाली)

पत्रांक 2247/2480
प्रेषक ,

/महनार/दिनांक :- 26/11/25

सेवा में,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, महनार

नोडल पदाधिकारी,
RRSMP (GEN) कोषांग,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम **RRSMP (GEN)**
योजना के तहत निर्मित/निर्माणाधीन पथ की राशि की अधियाचना
पत्र समर्पित करने के संबंध में।

महाशय,

उपरोक्त विषय के संदर्भ में ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन
कार्यक्रम **RRSMP (GEN)** योजना से निर्मित/ निर्माणाधीन पथ के लिए राशि की
अधियाचना विहित प्रपत्र में समर्पित की जा रही है।

विदित है कि अधियाचित पथ का कार्य संतोषप्रद है। अधियाचित पथ
में आवंटन देने की कृपा की जाये।

अनु०:-1. अधियाचना विहित प्रपत्र।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, महनार

26/11/25

Office of The Executive Engineer, Rural Works Department, Works Division Mahanar
Requisition Format for Scheme MMGSUY/RRSMP (General)

Name of the Works Division :- Mahanar

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Up to date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Mahanar/06	5150770350089	Ram Bohra Magru Chowk se Kishan Mahila ke Ghar to Navraj Pradhanik School Rampur Bohra Tak	0.355	20.56	18.72833	03/RRSMP/CMBD/ 2025-26 Dt- 14.07.2025	13.07.2026	-	PQM 355 mtr Completed	-	-	-	0.00	0.00	15.88964	15.88964	
2	RRSMP/24-25 Mahanar/06	5150770350076	Shahpur to lakshmanpur hart tak	5.13	790.51	733.28265	03/RRSMP/CMBD/ 2025-26 Dt- 14.07.2025	13.07.2026	-	BM & SDB 3.60 km Completed	-	-	-	265.55703	265.55703	464.04847	198.49144	
3	RRSMP/24-25 Mahanar/06	5150770350064	NH-103 Ke Kapri Middle School to REO Road Kapri Buzurg Jane wali Road	2.09	151.45	141.25807	03/RRSMP/CMBD/ 2025-26 Dt- 14.07.2025	13.07.2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	102.99122	102.99122	
4	RRSMP/24-25 Mahanar/03	5150770350118	Sirra Kali Mandir via Om Prakash Rai House to PMGSY Tak	1.87	90.06	84.65068	02/RRSMP/CMBD / 2025-26 Dt- 19/07/2025	09.07.2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	39.40057	39.40057	
5	RRSMP/24-25 Mahanar/03	5150770350138	Samastipur Pokhar Hote buye to Lakshman Singh ke Ghar (PMGSY) Tak	0.81	42.77	40.64101	02/RRSMP/CMBD / 2025-26 Dt- 19/07/2025	09.07.2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	4.81089	4.81089	
6	RRSMP/24-25 Mahanar/02	5150770350020	Rohin Chowk To House of Ganesh Singh	1.00	58.69	53.69466	09/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13.07.2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	30.00454	30.00454	
7	RRSMP/24-25 Mahanar/02	5150770350028	HOUSE OF BINDA RAI IN DHARANPUR RAI RAI VILLAGE to HOUSE VIJENDRA RAI	1.50	91.82	85.22667	09/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13.07.2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	23.08718	23.08718	
8	RRSMP/24-25 Mahanar/02	5150770350029	Near House Of Bhagwan Patel in S.H.-03 Hajipur Mahanar Road To Deseri Gajpur Via Mushahar Toli	1.81	104.00	95.13251	09/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13.07.2026	-	WB/M/W/M/M Completed	-	-	-	7.37867	7.37867	27.15657	19.77790	
9	RRSMP/24-25 Mahanar/02	5150770350033	SH 93 TO Mandir hote buye Via Datadar singh ke ghar se Bandh tak	2.10	129.97	119.01247	09/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13.07.2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	50.95629	50.95629	
10	RRSMP/24-25 Mahanar/02	5150770350035	Dharanpur Ram Rai - Bishanpur Ejaah	2.20	138.39	126.88903	09/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13.07.2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	50.28246	50.28246	
11	RRSMP/24-25 Mahanar/07	5150770350048	Adipur Panchayat Bhawan to Bhatnagar Border Mushahar Tola	1.05	63.95	60.61	04/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13-07-2026	-	WB/M/W/M/M Completed	-	-	-	0.00	0.00	10.25390	10.25390	
12	RRSMP/24-25 Mahanar/07	5150770350062	Mansinghpur Bijharali Pachayati Arunajai Yogi Sthan se Poldar Tak Jane wali Suddik	1.86	134.48	172.28	04/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13-07-2026	-	WB/M/W/M/M Completed	-	-	-	2.13110	2.13110	53.43156	51.30046	

Real
2

Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WNM/ BM/SDBC etc.)	Value of IRI (in miv/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
13	RRSMP/24-25 Mahmar/07	Misroliya Ganv ke Ram Vriksh Singh Panchayat Bhawani Adalpur to Adalpur Chat Tak	1.90	107.89	101.58	04/RRSMP/CMBD/ 2025-26 Dt- 08-08-2025	13-07-2026	-	WBM/WNM Completed	-	-	-	1.75533	1.75533	17.16512	15.40979	
Total :-			23.67500	1924.53800	1832.97559								276.82213	276.82213	889.47841	612.65628	

It is certified that physical & Financial Progress has been updated in MIS.

Divisional Accounts Officer
RWD, Works Division Mahmar

Executive Engineer
RWD, Works Division Mahmar
2024-11-25

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

- (1) Certified that out of the Loan of Rs- **1099.27566 Lakh**, Sanctioned under 102, dated-18.11.2025 in favour of Executive Engineer, Works Division, Mahnar, during the year 2025, an amount of Rs. **1099.27566 Lakh**, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs **0.00 Lakh**, remaining unutilized at the end of the year 2025 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature.....

Designation.....

Date.....

[Signature]
Executive Engineer
RWD Works Div. Mahnar
Real
26.11.25
26/11/25


अधियाचना हेतु प्रमाण-प्रत्र

प्रमाणित किया जाता है कि **RRSMP (GEN)** योजनान्तर्गत निर्माणाधीन / निर्मित पथ **Shahpur to lakshmanpur hart tak** में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक / विशिष्टियों के अनुरूप है।

2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।



कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, जन्दाहा



सहायक अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल,
जन्दाहा।



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, महनार