

Bandra Mutlupur Mukh Sadak to
Piparpattiya Muslim Toja
Schedule XLV-Form No. 134

Executive Engineer RWD Works Division

Muzaffarpur East-1 DIVISION

Bandra SUB-DIVISION

3113

Measurement Book

ABS Solution

Ind to final bill

Abstract of cost

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work — Construction of Road and eo work of Package No — RRMP/2024-2025 Muraggarpur East-1					
② Name of agency & address — ABS Infra solution yadav pur Seruya ward No 12 near Shambhu marriage hall Gopalganj Bihar — 841428					
③ Agreement No. 01/CMRD/2025-26					
④ Approval of rate — 1.51% below from schedule rate					
⑤ Date of work order 29/4/2025					
⑥ Date of completion — 28/4/25					
⑦ Actual date of completion — 05/10/2025					
⑧ Length — 1.580 km					
Abstract of cost					
1/1 clearing & grubbing Road Land					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/55	Plastering with				
	cement mortar (1:4)				
	on brick - do.....				
	Qty. 89.66 m ² wide				
	Rate 1 (17) 4800 (11)				
	@ 215 = 92/m ² — R				19359.20
3/52	Painting two				
	coats including				
	primer - do.....				
	Qty 89.66 m ² wide				
	Rate 1 (19) 4800 (12)				
	@ 130 = 52/m ² — R				11702.20
	T. R				44733382
	1% Labour cost			R	44733.20
	S. fee			R	4989.20
	18% GST			R	814151.20
				R	5337211.20
	Less 1.51% (1)			R	80592.20
				R	5256619.20
	Deduct Previous Payment (1)			R	4771460.20
				R	485159.20
	Amount				
	21/11/25				
	ST				

Continuation