

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल झंझारपुर।

पत्रांक...1810अनु0

दिनांक 27/09/25

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, झंझारपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह- सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग,
पटना।

विषय:- शीर्ष MMGSY (Gen.) में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषय के संबंध में कहना है शीर्ष MMGSY (Gen.) अन्तर्गत पथ/पुल में संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय। जिससे कि संवेदक का भुगतान किया जा सके।

अनु0-

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में।
2. उपयोगिता प्रमाण पत्र एक प्रति।
3. मापी-पुस्त की छायाप्रति।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, झंझारपुर।

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilisation Certificate Upto the month of September. 2025

MMGSY (Gen.)

PIU – Executive Engineer, R.W.D (W) Division, Jhanjhapur.

SL. No	Name of Gen.heme	Sanction No. & Date with Amount (In Rs. lacs)	Amount Received (In Rs. lacs)	Particulars
1	Construction of Rural roads under MMGSY (Gen.)	Authorisation letter No.-64 Anu, dt. 12.09.2025	472.50097	Certified that out of 472.50097 lac received during the years up to 2025-26 in favour of Ex. Engineer, RWD (W) Division Jhanjhapur, Madhubani, Bihar, a sum of Rs. 401.34201 has been utilized for the purpose of MMGSY(Gen.) Gen.heme as given in the margin for which the balance of Rs-71.15896 lac remaining unutilized at the end of the period under.

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.


**Executive Engineer
R.W.D (W) Division
Jhanjhapur**


Format for Requisition under Head M.M.G.S.Y(Gen.) for the month of September- 2025

Name of Division - R.W.D (W) Division Jhanjharpur Name of Circle - R.W.D (W) Circle Madhubani.

Sl No.	Year	Name of Road	Name of Agency	Length of Road/Bridge in (Km/M)	Amount of A.A (In Lakh)	Amount of Agreement (Main Work In Lakh)	Amount of Agreement (Maintenance Work In Lakh)	Allotment Received (In Lakh)	Total Expenditure (In Lakh)	Value of Work as per Measurement (In Lakh)	Current Demand (In Lakh) (11-10)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	Part B Construction of Box Culvert Span 3x8m in Between Purvi Kamla Tatbandh thakur tola Ch 1065m	Ranjeet Kumar Raut	26.400	111.87800	106.58174	1.39234	70.81160	70.81160	106.18558	35.37398	
2	2020-21	Part C Construction of Box Culvert Span 3x6m in Between Purvi Kamla Tatbandh thakur tola Ch 645m	Ranjeet Kumar Raut	20.000	83.65500	78.42439	1.11821	69.44558	69.44558	78.5453	9.09972	
										Total=	44.47370	

Certified that

1. All Works have been done as per specification of estimate and Agreement
2. All reports of laboratory test have been received and found satisfactory
3. Works have been Supervised by the Authority concerned


 Exe. Engrg.
 R.W.D (W) Division Jhanjharpur

Name of Road - PART, B - Construction of Barr
Between Puri Kumbha Taluk and Thakur Taluk. 1065.
Schedule XLV-Form No. 134

(MGSY-Grn)

- 3279 -

DIVISION

कार्यपालक अभियंता

भारतीय कार्य विभाग

भंडारण

FEET

SUB-DIVISION

RAVIJIT KUMAR RAUT

MEASUREMENT BOOK

No - 3279

Continuation



R.A. BILL NO-2

ABSTRACT OF COST

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
1/1) E.W. in excavation for structures					
Qty vide TMB P-6 Item 1/1					
861.91 m ³ @ Rs 369.00/m ³					Rs 318045.00
2/2) Providing and laying of PCC					
MIS.					
Qty vide TMB P-6 Item 2/2					
12.85 m ³ @ Rs 7874.00/m ³					Rs 337401.00
3/3) S/F/TMT bars					
Qty vide TMB P-6 Item 3/3					
28.11 T @ Rs 78536/T					Rs 2207647.00
4/3) RCC grade M-30 in sub structure					
Qty vide TMB P-6 Item 4/3					
287.66 m ³ @ Rs 9436.00/m ³					Rs 2714360.00
5/5) Providing Wccp holes					
Qty vide TMB P-6 Item 5/5 = 39 Nos					
Qty vide MB 3278 P-5 = 9 Nos					
Total 48 Nos					
@ Rs 122.00/cwt					Rs 5904.00
6/16) E.W. in excavation					
Qty vide TMB P-6 Item 6/16					
572.87 m ³ @ Rs 369.00/m ³					Rs 211389.00
7/17) PCC grade M-15 in certain wall					
Qty vide TMB P-6 Item 7/17					
142.67 m ³ @ Rs 7874.00/m ³					Rs 1123383.00
Continuation					Rs 69,18,129.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Styville MB 3278, P-03					
12.80m C B 11287 43m					B 144479.00
15) Providing and laying flooring over C.C. bedding.					
Styville MB 3278, P-03					
14.355m ³ C B 5967.00/m ³					B 85656.00
16) Providing and laying boulder approx. with stone boulders					
Styville MB 3278, P-03					
43.065m ³ C B 4488.00/m ³					B 193276.00
Total Rs 10,36,393.00					
Add 18x. GST					B 186577.00
Add 1% L.C.S					Rs 103654.00
Add S. Fee					Rs 26017.00
Add S. Fee by TMS P-07					Rs 35333.00
Total Rs 12,39,618.00					
Below 14.36% as per agreement					B 17,77,610.00
Total Rs 1,06,18,558.00					
Less Previous Payment					B 70,81,160.00
Now to be paid Rs 35,37,398.00					
					
					
Executive Engineer					
Rural Works Department					
Works Division, Jhanjharpur					

Continuation

Name of Road - Kurvi Kumbha Talbanda To
PART-B Thakur Tal MMSY Green

Schedule XLV-Form No. 134

~~Survey Report To Thakur Talbanda To~~
Purvi Kumbha Talbanda To (MMSY Green)

CL-645 m Executive Engineer
386 m Spec Rural Works

Works Division, Jambharpur

DIVISION
PART-2

HEPT **SUB-DIVISION**
RANJEET KUMAR RAUT

MEASUREMENT BOOK


No- 3261-

R.A. BILL No. - 2
ABSTRACT OF COST

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) B.W. in excavation Qty vide TMB P-11					
719.28 m ³ @ Rs 369.00/m ³ = Rs 2,65,414.00					
2) Providing and laying PCC MIS in foundation Qty vide TMB P-11					
35.77 m ³ @ Rs 7,874.00/m ³ = Rs 2,81,653.00					
3) Supplying, fitting and placing TMT bars Qty vide TMB P-11					
21.18 T @ Rs 7,853.00/T = Rs 1,66,339.00					
4) RCC grade M-30 in Substructure Qty vide TMB P-11					
203.25 m ³ @ Rs 9,436.00/m ³ = Rs 1,91,78,67.00					
5) Providing Wcepholes Qty vide TMB P-11					
34 Nos @ Rs 123.00/each = Rs 4,182.00					
6) B.W. in excavation Qty vide TMB P-11					
472.85 m ³ @ Rs 369.00/m ³ = Rs 1,74,482.00					
7) Providing PCC MIS in curtain wall Qty vide TMB P-11					
117.71 m ³ @ Rs 7,874.00/m ³ = Rs 9,26,848.00					
Continuation					Rs 52,33,838.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>14</u> <u>12</u>) Providing and laying stp					
scall expansion joint					
Rty vide MB 3278, P-03					
12.80 m c/s		1287.43/m			= Rs 1,44,479.00
<u>15</u> <u>15</u>) Providing and laying					
PCC M 15 flooring over					
CC bedding					
Rty vide MB 3278, P-02					
11.475 m ² c/s		5967.00/m ²			= Rs 68,471.00
<u>16</u> <u>16</u>) Providing and laying					
boulder apron with					
stone boulders					
Rty vide MB 3278, P-03					
34.425 m ³ c/s		4488.00/m ³			= Rs 1,54,499.00
Total Rs					76,48,456.00
Add 18% GST					Rs 13,76,722.00
Add 1% L-CMS					Rs 76485.00
Add S. Fee					Rs 8052.00
Add Process Fee					Rs 59711.00
Total Rs					91,69,426.00
Below 14 3/4% discount					Rs 13,14,896.00
Total Rs					78,54,530.00
Less Previous Payment					Rs 69,44,558.00
Now to be paid Rs					9,09,972.00
 26/01/25					
Continuation					

Executive Engineer
Rural Works Department
Works Division, Jhanyharpur