

Schedule XLV-Form No. 134

N/W - NATWA PARA MR ROAD TO CHOTA BHOPLA VIA
SANTHA TOLA

Aggud

R.M.D WORKS

DIVISION

KESHAN GANJ-1

R.M.D WORKS

SUB-DIVISION

BAHA DURGANJ

MEASUREMENT BOOK

3500

Agency:- Vikash Kumar Gupta

4th & Final Bill

46

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NO/Work:- Construction of					
Road from Natrapora					
MR Road to chota					
Bhopla via Santal					
Tola.					
Agency:- Vikash Kumar Gupta					
Agreement No:- 16/MNGSY/					
(ANSESH) NDB/SBD/					
2024-25					
Dt. of start- 17.08.2024					
Dt. of completion- 16.08.2024					
Actual Dt. of completion- 25.07.2025					
<u>Record Entry</u>					

Item No:- (1/63) Construction
of embankment with
approved materials do
complete 100.

Sl. No.	chainage	Area	Area	length	volume
1.	0	0.655	0	0	0.00
2.	50	1.255	0.955	50	47.750
3.	100	0.235	0.745	50	37.250
4.	150	0.666	0.457	50	22.525
5.	200	0.477	0.572	50	28.575
6.	250	1.255	0.866	50	43.300
7.	300	1.699	1.477	50	73.850
8.	350	1.455	1.577	50	78.850
9.	400	0.655	1.055	50	52.750
10.	450	0.855	0.755	50	37.750

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.-Rs.	7302398=00
Item No:-	36/75	P/F of typical			
		MNGSY Informatory			
		Sign board with logo			
		as per MORD - do -			
		complete job.			
		Qty vide T.N.B.			
		P.No - (32)			
3.0 Nos.	@ Rs.	12758=36	No.	6	38275=00
Item No (37/97)	Planting of trees				
	by the road side				
	- do - Complete job.				
	Qty vide T.N.B, P. (42)				
76.00 Nos.	@ Rs.	1258=749	Each	4	95665=00
	Sub	Total - Rs.			7436338=00
	Add 18%	G.S.T - Rs.			1338541=00
	Add 1% L. cess	- Rs.			74363=00
	Add S. fees	- Rs.			101896=00
		Total - Rs.			8951138=00
	Less 12.90% As per Agreement (-)	Rs.			1154697=00
		Total - Rs.			7796441=00
	Less previous All Payment (-)	Rs.			7705367=00
	work has been done as per specification.	Total - Rs.			91074=00
	Attn. S.E.	25.7.25			
		25.7.25			

Continuation