

## कार्यपालक अभियंता का कार्यालय,

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सुपौल।

Email ID.-cc.supaul.rwd2@gmail.com

पत्रांक...1532...../सुपौल,

दिनांक 08...../10...../2025

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, सुपौल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार ग्रामीण पथ विकास अभिकरण (ब्राड), पटना।

विषय :- वित्तीय वर्ष 2025-26 में ग्रामीण उन्नयन एवं सुदृढीकरण एवं प्रबंधन कार्यक्रम (RRSMP-GEN) अन्तर्गत संवेदकों द्वारा पथ में किये गये कार्यों का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक योजना में कुल 14 पथों में किये गये कार्यों का भुगतान होना बाकी है। इन सभी पथों के किये गये कार्यों की मापी, मापी-पुस्त में दर्ज है। जिसे विहित अध्याचना पत्र के साथ MIS पर Upload किया जा रहा है। पूर्व में प्राप्त आवंटन का पूर्णतः उपभोग कर लिया गया है, जिसका उपयोगिता प्रमाण-पत्र भी संलग्न है।

अतः उक्त सभी 14 पथों में कुल-254.76568 (दो करोड़ चौवन लाख छिहत्तर हजार पाँच सौ अड़सठ) रु० मात्र का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि विभाग द्वारा दिये गये लक्ष्य को अविलम्ब पूरा किया जा सके।

अनु० :- 1. अध्याचना प्रपत्र।

2. GFR 12-B

विश्वासभाजन



कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, सुपौल।

**GFR 12-B**  
[See Rule 256 (2)]

**FORM OF UTILIZATION CERTIFICATE**

(1) Certified that out of the Loan of Rs. 660.96863, Sanctioned under MMGUSY (RRSMP) GEN dated. 27.09.2025, in favour of Executive Engineer, RWD, Works Division, Supaul, during the year 2025-26, an amount of Rs. 660.96863, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. 0.00, remaining unutilized at the end of the year 2025-26 has been surrendered to the Government (vide No. Nil, dated. Nil)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature.....

Designation.....

Date.....

  
Executive Engineer,  
RWD Works Division,  
Supaul

  
08.10.25

**\*FORM GFR 19-A**  
**(See Government of India's decision (I) below rule- 150)**  
**Form of Utilization certificate up to the month October 2025**  
**PIU:- E.E RWD(W)DIV-Supaul**

| SL.NO. | Name of Schemes      | Sanction No. & Date with Amount (In Lacs)                            | Amount received (In Lacs) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                    |
|--------|----------------------|----------------------------------------------------------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | 2                    | 3                                                                    | 4                         | 5                                                                                                                                                                                                                                                                                                                                                                                                              |
| 1      | RRSMP (Under MMGSUY) | Lt.No- C.E. (M&U)-4515-01-873/2025 - 87 (Encl)/Patna, Dt- 27.09.2025 | 660.96863                 | Certified that out of Rs. 660.96863 Lacs of grants-in-aid sanctioned during the years 2024-25 in favour of Executive Engineer R. W. D. Works Division, Supaul a sum of Rs 660.96863 Lacs has been utilized for the purpose of RRSMP (Under MMGSUY) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lac remaining unutilized at the end of the period under report. |
|        |                      | <b>TOTAL</b>                                                         | <b>660.96863</b>          |                                                                                                                                                                                                                                                                                                                                                                                                                |

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

  
**DIVISIONAL ACCOUNTS OFFICER**  
**R.W.D. Works Division, SUPAUL**

  
**EXECUTIVE ENGINEER**  
**R.W.D. Works Division, SUPAUL**  
08.10.25

# Requisition Format for Scheme MIMGUY (RRSMP) (General/SC/ST)

Name of the Works Division :- RWD, Supaul

| Sl. No. | Package No.           | Project ID as per MIS | Name of Road                                                                                                     | AA Length (in km) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date        | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM / WMM / BM / SBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks |
|---------|-----------------------|-----------------------|------------------------------------------------------------------------------------------------------------------|-------------------|--------------------------------------------------------------|------------------------------------------------|-----------------------------|-------------------------------------|---------------------------|-----------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|---------|
| 1       | RRSMP/24-25 Supaul/02 | 4100490350016         | Mushari Tola To T01                                                                                              | 0.900             | 46.428                                                       | 43.41899                                       | 05 CNIBD/25-26 & 29.05.2026 | 28/05/2026                          | Work in Progress          | PCC Work, Box Culvert Completed         | -                       | 25mm                               | 0.05                            | 0.00                                     | 0.00                                       | 18.07490                     | 18.07490                 | Ongoing |
| 2       | RRSMP/24-25 Supaul/02 | 4100490350021         | Bishampur PCC Road to Bishampur Mushari Tola Tak.                                                                | 1.200             | 60.043                                                       | 55.75383                                       | 05 CNIBD/25-26 & 29.05.2026 | 28/05/2026                          | Work in Progress          | PCC Work in Progress                    | -                       | 25mm                               | 0.05                            | 0.00                                     | 0.00                                       | 9.41102                      | 9.41102                  | Ongoing |
| 3       | RRSMP/24-25 Supaul/04 | 4100490350033         | Mareshwari Ram to Lala Mahari                                                                                    | 0.900             | 36.084                                                       | 32.87422                                       | 01 CNIBD/25-26 & 10.05.2025 | 10.06.2026                          | Work in Progress          | PCC Completed                           | -                       | 25mm                               | 0.05                            | 0.00                                     | 0.00                                       | 5.84003                      | 5.84003                  | Ongoing |
| 4       | RRSMP/24-25 Supaul/04 | 4100490350034         | Bishampur Mushari To paswan Tola                                                                                 | 5.030             | 319.696                                                      | 292.4446                                       | 01 CNIBD/25-26 & 10.05.2025 | 10.06.2026                          | Work in Progress          | PCC Completed                           | -                       | 25mm                               | 0.05                            | 0.00                                     | 0.00                                       | 35.07836                     | 35.07836                 | Ongoing |
| 5       | RRSMP/24-25 Supaul/04 | 4100490350035         | Mahani to Simra.                                                                                                 | 4.830             | 127.967                                                      | 117.29037                                      | 01 CNIBD/25-26 & 10.05.2025 | 10.06.2026                          | Work in Progress          | PCC Completed                           | -                       | 25mm                               | 0.05                            | 0.00                                     | 0.00                                       | 7.07547                      | 7.07547                  | Ongoing |
| 6       | RRSMP/24-25 Supaul/04 | 4100490350038         | Sati Tola to Kamat Tola                                                                                          | 3.200             | 125.524                                                      | 114.6758                                       | 01 CNIBD/25-26 & 10.05.2025 | 10.06.2026                          | Work in Progress          | PCC Completed                           | -                       | 25mm                               | 0.05                            | 0.00                                     | 0.00                                       | 16.56781                     | 16.56781                 | Ongoing |
| 7       | RRSMP/24-25 Supaul/01 | 4100490350013         | NH 76 to Bamhola Choudhary house to via Katanpur Tola to east embk. And Ramdev Mandai to Tharbia Railway Station | 7.250             | 372.674                                                      | 361.48772                                      | 03 CNIBD/25-26 & 04.06.2025 | 03.06.2026                          | Work in Progress          | Surface Completed                       | -                       | 25mm                               | 0.05                            | 224.19450                                | 224.19450                                  | 240.32292                    | 16.12842                 | Ongoing |
| 8       | RRSMP/24-25 Supaul/01 | 4100490350012         | Tharbiya to Paswan Tola                                                                                          | 1.380             | 58.337                                                       | 56.36107                                       | 03 CNIBD/25-26 & 04.06.2025 | 03.06.2026                          | Work in Progress          | Surface Completed                       | -                       | 25mm                               | 0.05                            | 27.42354                                 | 27.42354                                   | 32.66944                     | 5.24590                  | Ongoing |
| 9       | RRSMP/24-25 Supaul/01 | 4100490350008         | L066-MALAIR TO MUSHARI (TRACCK28)                                                                                | 2.190             | 90.541                                                       | 87.20407                                       | 03 CNIBD/25-26 & 04.06.2026 | 03.06.2027                          | Work in Progress          | Surface Completed                       | -                       | 25mm                               | 0.05                            | 38.44013                                 | 38.44013                                   | 49.84555                     | 11.40542                 | Ongoing |
| 10      | RRSMP/24-25 Supaul/01 | 4100490350014         | T02 MDR to Mahi Sardar Chakla                                                                                    | 2.170             | 86.504                                                       | 83.78043                                       | 03 CNIBD/25-26 & 04.06.2026 | 03.06.2027                          | Work in Progress          | Surface Completed                       | -                       | 25mm                               | 0.05                            | 35.94537                                 | 35.94537                                   | 46.36520                     | 10.41983                 | Ongoing |
| 11      | RRSMP/24-25 Supaul/01 | 4100490350015         | Tulapati to Badrakhyia Tola                                                                                      | 2.650             | 105.824                                                      | 102.49121                                      | 03 CNIBD/25-26 & 04.06.2026 | 03.06.2027                          | Work in Progress          | Surface Completed                       | -                       | 25mm                               | 0.05                            | 46.61364                                 | 46.61364                                   | 56.85912                     | 10.24548                 | Ongoing |
| 12      | RRSMP/24-25 Supaul/03 | 4100490350027         | Koshi Bandu To Kunauli                                                                                           | 1.43              | 149.725                                                      | 126.78477                                      | 02 CNIBD/25-26 & 10.05.2025 | 09.05.2026                          | Work in Progress          | WBM Gr-III Completed                    | -                       | 25mm                               | 0.05                            | 0                                        | 0                                          | 36.65756                     | 36.65756                 | Ongoing |

| Sl. No. | Package No.          | Project ID as per MIS | Name of Road                                      | AA Length (in km) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date        | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM / WMM / BM / SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks |
|---------|----------------------|-----------------------|---------------------------------------------------|-------------------|--------------------------------------------------------------|------------------------------------------------|-----------------------------|-------------------------------------|---------------------------|------------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|---------|
| 1       | 2                    | 3                     | 4                                                 | 5                 | 6                                                            | 7                                              | 8                           | 9                                   | 10                        | 11                                       | 12                      | 13                                 | 14                              | 15                                       | 16                                         | 17                           | 18                       | 19      |
| 13      | RRSMP/24-25 Supaul03 | 4100490350025         | L036 to Kumbhar tola via Yadav tola Mushhari Tola | 2.28              | 109.142                                                      | 92.45205                                       | 02 CNIBD/25-26 & 10.05.2025 | 09.05.2026                          | Work in Progress          | PCC in Progress                          | -                       | 25mm                               | 0.05                            | 0                                        | 0                                          | 45.21574                     | 45.21574                 | Ongoing |
| 14      | RRSMP/24-25 Supaul03 | 4100490350028         | T02 to Mushhari Tola                              | 0.7               | 34.375                                                       | 28.48078                                       | 02 CNIBD/25-26 & 10.05.2025 | 09.05.2026                          | Work in Progress          | PCC in Progress                          | -                       | 25mm                               | 0.05                            | 0                                        | 0                                          | 27.39974                     | 27.39974                 | Ongoing |
| Total   |                      |                       |                                                   |                   | 1722.86400                                                   | 1595.49991                                     |                             |                                     |                           |                                          |                         |                                    |                                 | 372.61718                                | 372.61718                                  | 627.38286                    | 254.76568                |         |

It is certified that Physical & Financial Progress has been updated in MIS.

Note :-

- 1 Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
- 2 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed (As Applicable).

Senior P.A./D.A.O.  
RWD, Works Division, Supaul

Executive Engineer  
RWD, Works Division, Supaul

## अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (Under MMGSUY) योजनान्तर्गत :-


1. पथ Koshi Bandh To Kunauli में कराये गये कार्य की गुणवत्ता जाँच की गई है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

  
3-10-2025

कनीय अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रशाखा-मसौदा  
निसा

  
3/10/25

सहायक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य अवर प्रमंडल, मसौदा  
निसा



कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, सुपौल