

कार्यपालक अभियंता का कार्यालय,

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सुपौल।

Email ID.-cc.supaul.rwd2@gmail.com

पत्रांक...1532...../सुपौल,

दिनांक 08...../10...../2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, सुपौल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण (ब्राड), पटना।

विषय :- वित्तीय वर्ष 2025-26 में ग्रामीण उन्नयन एवं सुदृढीकरण एवं प्रबंधन कार्यक्रम (RRSMP-GEN) अन्तर्गत संवेदकों द्वारा पथ में किये गये कार्यों का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक योजना में कुल 14 पथों में किये गये कार्यों का भुगतान होना बाकी है। इन सभी पथों के किये गये कार्यों की मापी, मापी-पुस्त में दर्ज है। जिसे विहित अध्याचना पत्र के साथ MIS पर Upload किया जा रहा है। पूर्व में प्राप्त आवंटन का पूर्णतः उपभोग कर लिया गया है, जिसका उपयोगिता प्रमाण-पत्र भी संलग्न है।

अतः उक्त सभी 14 पथों में कुल-254.76568 (दो करोड़ चौवन लाख छिहत्तर हजार पाँच सौ अड़सठ) रु० मात्र का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि विभाग द्वारा दिये गये लक्ष्य को अविलम्ब पूरा किया जा सके।

अनु० :- 1. अध्याचना प्रपत्र।

2. GFR 12-B

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, सुपौल।

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs. 660.96863, Sanctioned under MMGUSY (RRSMP) GEN dated. 27.09.2025, in favour of Executive Engineer, RWD, Works Division, Supaul, during the year 2025-26, an amount of Rs. 660.96863, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. 0.00, remaining unutilized at the end of the year 2025-26 has been surrendered to the Government (vide No. Nil, dated. Nil)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature.....

Designation.....

Date.....


Executive Engineer,
RWD Works Division,
Supaul


08.10.25

***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month October 2025
PIU:- E.E RWD(W)DIV-Supaul

SL.NO.	Name of Schemes	Sanction No. & Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	RRSMP (Under MMGSUY)	Lt.No- C.E. (M&U)-4515-01-873/2025 - 87 (Encl)/Patna, Dt- 27.09.2025	660.96863	Certified that out of Rs. 660.96863 Lacs of grants-in-aid sanctioned during the years 2024-25 in favour of Executive Engineer R. W. D. Works Division, Supaul a sum of Rs 660.96863 Lacs has been utilized for the purpose of RRSMP (Under MMGSUY) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lac remaining unutilized at the end of the period under report.
		TOTAL	660.96863	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


DIVISIONAL ACCOUNTS OFFICER
R.W.D. Works Division, SUPAUL


EXECUTIVE ENGINEER
R.W.D. Works Division, SUPAUL
08.10.25

Requisition Format for Scheme MIMGUY (RRSMP) (General/SC/ST)

Name of the Works Division :- RWD, Supaul

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM / WMM / BM / SBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	RRSMP/24-25 Supaul/02	4100490350016	Mushari Tola To T01	0.900	46.428	43.41899	05 CNIBD/25-26 & 29.05.2026	28/05/2026	Work in Progress	PCC Work, Box Culvert Completed	-	25mm	0.05	0.00	0.00	18.07490	18.07490	Ongoing
2	RRSMP/24-25 Supaul/02	4100490350021	Bishampur PCC Road to Bishampur Mushari Tola Tak.	1.200	60.043	55.75383	05 CNIBD/25-26 & 29.05.2026	28/05/2026	Work in Progress	PCC Work in Progress	-	25mm	0.05	0.00	0.00	9.41102	9.41102	Ongoing
3	RRSMP/24-25 Supaul/04	4100490350033	Mareshwari Ram to Lala Maharij	0.900	36.084	32.87422	01 CNIBD/25-26 & 10.05.2025	10.06.2026	Work in Progress	PCC Completed	-	25mm	0.05	0.00	0.00	5.84003	5.84003	Ongoing
4	RRSMP/24-25 Supaul/04	4100490350034	Bishampur Mushari To paswan Tola	5.030	319.696	292.4446	01 CNIBD/25-26 & 10.05.2025	10.06.2026	Work in Progress	PCC Completed	-	25mm	0.05	0.00	0.00	35.07836	35.07836	Ongoing
5	RRSMP/24-25 Supaul/04	4100490350035	Mahani to Simra.	4.830	127.967	117.29037	01 CNIBD/25-26 & 10.05.2025	10.06.2026	Work in Progress	PCC Completed	-	25mm	0.05	0.00	0.00	7.07547	7.07547	Ongoing
6	RRSMP/24-25 Supaul/04	4100490350038	Sati Tola to Kamat Tola	3.200	125.524	114.6758	01 CNIBD/25-26 & 10.05.2025	10.06.2026	Work in Progress	PCC Completed	-	25mm	0.05	0.00	0.00	16.56781	16.56781	Ongoing
7	RRSMP/24-25 Supaul/01	4100490350013	NH 76 to Bamhola Choudhary house to via Katanpur Tola to east embk. And Ramdev Mandai to Tharbia Railway Station	7.250	372.674	361.48772	03 CNIBD/25-26 & 04.06.2025	03.06.2026	Work in Progress	Surface Completed	-	25mm	0.05	224.19450	224.19450	240.32292	16.12842	Ongoing
8	RRSMP/24-25 Supaul/01	4100490350012	Tharbiya to Paswan Tola	1.380	58.337	56.36107	03 CNIBD/25-26 & 04.06.2025	03.06.2026	Work in Progress	Surface Completed	-	25mm	0.05	27.42354	27.42354	32.66944	5.24590	Ongoing
9	RRSMP/24-25 Supaul/01	4100490350008	L066-MALAIR TO MUSHARI (TRACCK28)	2.190	90.541	87.20407	03 CNIBD/25-26 & 04.06.2026	03.06.2027	Work in Progress	Surface Completed	-	25mm	0.05	38.44013	38.44013	49.84555	11.40542	Ongoing
10	RRSMP/24-25 Supaul/01	4100490350014	T02 MDR to Mahi Sardar Chakla	2.170	86.504	83.78043	03 CNIBD/25-26 & 04.06.2026	03.06.2027	Work in Progress	Surface Completed	-	25mm	0.05	35.94537	35.94537	46.36520	10.41983	Ongoing
11	RRSMP/24-25 Supaul/01	4100490350015	Tulapati to Badrakhyia Tola	2.650	105.824	102.49121	03 CNIBD/25-26 & 04.06.2026	03.06.2027	Work in Progress	Surface Completed	-	25mm	0.05	46.61364	46.61364	56.85912	10.24548	Ongoing
12	RRSMP/24-25 Supaul/03	4100490350027	Koshi Bandu To Kunauli	1.43	149.725	126.78477	02 CNIBD/25-26 & 10.05.2025	09.05.2026	Work in Progress	WBM Gr-III Completed	-	25mm	0.05	0	0	36.65756	36.65756	Ongoing

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM / WMM / BM / SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
13	RRSMP/24-25 Supaul03	4100490350025	L036 to Kumbhar tola via Yadav tola Mushhari Tola	2.28	109.142	92.45205	02 CNIBD/25-26 & 10.05.2025	09.05.2026	Work in Progress	PCC in Progress	-	25mm	0.05	0	0	45.21574	45.21574	Ongoing
14	RRSMP/24-25 Supaul03	4100490350028	T02 to Mushhari Tola	0.7	34.375	28.48078	02 CNIBD/25-26 & 10.05.2025	09.05.2026	Work in Progress	PCC in Progress	-	25mm	0.05	0	0	27.39974	27.39974	Ongoing
Total					1722.86400	1595.49991								372.61718	372.61718	627.38286	254.76568	

It is certified that Physical & Financial Progress has been updated in MIS.

Note :-

- 1 Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
- 2 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed (As Applicable).


Senior P.A./D.A.O.
RWD, Works Division, Supaul

Executive Engineer
RWD, Works Division, Supaul

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (Under MMGSUY) योजनान्तर्गत :-


1. पथ T02 to Mushari Tola. में कराये गये कार्य की गुणवत्ता जाँच की गई है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


8/10/25

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा-मरौना


8/10/25

सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, मरौना


8/10/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सुपौल