

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मोतिहारी।

पत्रांक 2545 अनु० / दिनांक 15/10/2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल मोतिहारी।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी,
—सह—सचिव BRRDA,
बिहार, पटना।

विषय — RRSMP(SC)योजना अन्तर्गत निर्माणधीन पथों के लिए निधि उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में RRSMP(SC)योजना अन्तर्गत निर्माणधीन पथों का पथवार मांगी जाने वाली आवंटन की सूची इस पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अनु०:— यथोक्त।

विश्वासभाजन,


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मोतिहारी।


15/10/25

Office of The Executive Engineer, Rural Works Department, Works Division Mothari

Requisition formate for Scheme Head-RRSMP(SC)

S.No.	Package No	Project ID As per MIS	Name of Road	A.A. Letter No & Date	Administrative Approval (A.A.)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in cm)	Value of Bitumen content in Percentage	Total Previous Allocated Amount (in Lakh)	Up-to-Date Expenditure as per MIS (in lakh)	Value work done (in lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	RRSMP/24-25 Mothari/01	Project ID- 5170820300014	T08 - PAKARI ASHOK	77 Dt. 17.01.2025	1.020	63.931	47.02.31	6.9972	05/04/2025-26 Dt. 27.06.2025	26.06.2025	Complete	PQC	2731.09	0	0.00	4.63512	4.63512	29.30546	21.66854	
2	RRSMP/24-25 Mothari/01	Project ID- 5170820300008	L074-NH 25 to Panti Tola (VR35)	77 Dt. 17.01.2025	1.700	125.140	93.25942	13.45968	05/04/2025-26 Dt. 27.06.2025	26.06.2025	Complete	GSB, WBAL, SDBC PQC	2565.41	0	0.00	47.95685	47.95685	57.57134	9.55499	
3	RRSMP/24-25 Mothari/01	Project ID- 51708208098	Repair of Road from Karama Chitra Abadi to Panchayatra Road	147 Dt. 24.01.2025	6.00	968.91000	750.25683	74.06520	05/04/2025-26 Dt. 27.06.2025	26.06.2025	On Going	GSB, WBAL, BML SDBC PQC	0.00	0	0.00	397.19063	397.19063	47.57134	35.77863	
4	RRSMP/24-25 Mothari/01	Project ID- 5170820300016	L074-NHPC Road Karama Dargah To Siderava (VR36)	147 Dt. 24.01.2025	0.81	48.24500	36.52663	3.27876	05/04/2025-26 Dt. 27.06.2025	26.06.2025	Complete	GSB, WBAL, PQC	3047.56	0	0.00	26.04519	26.04519	64.2555	8.73445	
5	RRSMP/24-25 Mothari/01	Project ID- 5170820300019	Karama Chitra Abadi to Panchayatra Road	147 Dt. 24.01.2025	0.52	37.99200	26.05120	1.85530	05/04/2025-26 Dt. 27.06.2025	26.06.2025	Complete	GSB, WBAL, PQC	3433.66	0	0.00	20.08041	20.08041	27.98457	7.90435	

6	RRSMP/24-25 Motihari/01	Project ID- 5170820300022	Kanhi Chapra Madarasa to L032 Chitran Machine	77 Dt. 17.01.2025	0.46	29.04200	24.91535	3.04644	05.CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	Complete	GSB, WBM, PQC	3345.40	0	0.00	0.00000	0.00000	20.84305	20.84305	
7	RRSMP/24-25 Motihari/01	Project ID- 5170820300020	Adiyalpur to Mushari tola	77 Dt. 17.01.2025	0.48	33.65200	25.46375	1.72908	05.CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	Complete	GSB, WBM, PQC	3328.00	0	0.00	0.00000	0.00000	21.22442	21.22442	
8	RRSMP/24-25 Motihari/01	Project ID- 5170820300023	Gadwa to Ahtoliya	77 Dt. 17.01.2025	0.13	11.20300	7.99825	0.46842	05.CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	Complete	GSB, WBM, PQC	3602.00	0	0.00	0.00000	0.00000	7.72821	7.72821	
9	RRSMP/24-25 Motihari/01	Project ID- 5170820300010	L052-T 06 to Hasanpur (VR23)	77 Dt. 17.01.2025	1.380	101.480	72.39624	14.05428	05.CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	Complete	GSB, WBM, SDBC PQC	3561.29	0	0.00	28.47157	28.47157	53.42408	24.95251	
10	RRSMP/24-25 Motihari/01	Project ID- 5170820300021	Bahun Of Jagannath Mukhya To L050 House Of Parash Rai	77 Dt. 17.01.2025	0.600	33.521	24.91535	3.04644	05.CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	On Going	GSB, WBM, PQC	0.00	0	0.00	0.00000	0.00000	18.27662	18.27662	
11	RRSMP/24-25 Motihari/01	Project ID- 5170820300009	PMGSY (126) To Dhubi Tola	77 Dt. 17.01.2025	1.550	114.060	82.58320	16.07148	05.CMBD/ 2025-26 Dt. 27.06.2025	26.06.2026	On Going	GSB, WBM, PQC	0.00	0	0.00	0.00000	0.00000	16.22565	16.22565	

Junior Engineer

Asst. Engineer

Divisional Accounts Officer

R.W.D. Works Division, Motihari

Executive Engineer,

R.W.D. Works Division, Motihari

15.10.25

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs. 745.65028 lakh Sanctioned under RRSMP (SC) In favour of R.W.D. Works Division, Motihari during the year 2025-26 an amount of Rs. 745.65028 lakh. Has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. 0.00 lakh Remaining unutilized at the end of the year 2025-26 will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

G. Kumar
15/10/25
DAOI

Signature
Executive Engineer
R.W.D. (W) Division
Motihari
Designation
15-10-25

Date


अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP योजनान्तर्गत :-

1. पथ 6034-NMPC Road Kotwa Dargah to Siwana (VR36) में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा कोटवा।


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल कोटवा।


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मोतिहारी

Road Name-1074-NHPC Road Kotwa Dariyapur To Sehorwa (VR36), Contractor- Utkarsh-Kshitij(Jv)

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGO RY	Latitude	Longitud e	Event
14/10/25	13:27:19	22	0.1	300	10.1	3000	3103 G		26.5274	84.78355	Normal
14/10/25	13:27:19	22	0.1	200	20.2	2000	2105 G		26.52627	84.78785	Normal
14/10/25	13:27:19	22	0.1	320	30.3	3200	3303 G		26.52627	84.78785	Normal
14/10/25	13:27:55	22	0.1	280	30.3	2800	2903 G		26.52627	84.78785	Normal
14/10/25	13:28:0	22	0.1	320	30.3	3200	3303 G		26.5272	84.78236	Normal
14/10/25	13:28:0	22	0.1	330	30.3	3300	3402 G		26.53004	84.78035	Normal
14/10/25	13:28:30	22	0.1	280	30.3	2800	2903 G		26.53081	84.78023	Normal
14/10/25	13:28:30	22	0.1	270	30.3	2700	2804 G		26.53682	84.7549	Normal
14/10/25	13:28:30	22	0.04	140	40.4	3500	3602 G		26.53682	84.7549	Normal
Total IRI							27428				
Average IRI							3047.556				

$$Y = 0 \cdot X^2 + 0.998 \cdot X + 109.5$$

$$X = 3500$$

$$Y = 3602$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001


JE 15/10/25

AE 15/10/25

Executive Engineer
Rural Works Department
Works Division, Motihari

Name of Customer : [Utkarsh-Kshiti(Jv)]
Name of Work/ Road : [Daryapur To Sehorwa (VR36)]
Lab Job number : [5170820300016]
Date : [14-10-2025]
Section No. [22]

Test Date : [14-10-2025]
Road Name : [Daryapur To Sehorwa (VR36)]
Machine No : [378]
Road Type : [(R) RURAL ROAD]
Start S No : [0.00 KM]
Side : []
Start E No : [0.840 KM]
Weather : []
UIV Range : [1105 To 5000] Interval [1000] mm/km
Start Location : []
Dist Range : [0 To 1] [0.1] * 1000 m
End Location : []
Equation : $Y = 0 * X^2 + 0.998 * X + 109.5$



14/10/25
 15/10/25

14/10/25
 15/10/25

14/10/25
 15/10/25

14/10/25
 15/10/25