

Dachupatti Screenshot Loha Pul se Mehta Tola Sharma
Tola To Mallah Tola NH 57 Tak.

Schedule XLV Form No. 134.

DIVISION

Sarvagand

SUB-DIVISION

Measurement Book

216/25-26

પ્રમાણિત કરના નિર્ણય વી
આધારે - 216/25.26 ને મળી
કુલ - 5.11 1007. (1007) મેનિય
વી ના મુલ્ય પ્રમાણ 1007
કુલ 1007, 1007, 1007, 1007
કુલ 1007, 1007, 1007, 1007
આમ 1007 મેનિય 1007
કુલ 1007 કરના નિર્ણય વી

106/25
Executive Engineer
Rural Works Department
Work Division, Birpur

10/6/2025

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. _____

Name of Officer _____

Date of first entry _____

Date of last entry _____

Record Entity

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Dahupatti 2				
	Screw Loha pulse mehta				
	Tola sharma Tola To Mallah				
	Tola NH-57 Tok.				
Agency:-	R.P.Y constn Pvt Ltd.				
	Vill+post - Hylash PS-Raghopur				
	Distt - Supaul				
Agreement No -	04 CMED/RRSMP/25-26				
Agreement Rate -	0.274.136.10				
Date of commencement:-	09.6.6.2025				
Date of completion:-	08.06.2026				
Date of entry -					
1/ clearing & grabbing Road					
	Land do-do-all compl -				
	———— job ———				
	2	20	30	1.00	= 1200.00 m ³
	2	20	30	1.00	= 1200.00 "
	2	20	30	1.00	= 1200.00 "
	2	10	30	1.00	= 600.00 "
	Total =				4200 m ³
Now	$\frac{4200.00}{10.000} = 0.42 \text{ Ha.}$				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2/ const 20 Granular sub- base with well graded material for cur - G.R.B.T do-do all comp - job -					
	1x	2.50 x	1.05 x	0.100 =	0.26 m³
	1x	1.45 x	0.85 x	0.100 =	0.12 m³
	1x	3.80 x	1.15 x	0.100 =	0.44 "
	1x	5.95 x	1.65 x	0.100 =	0.92 "
	2x	3.05 x	1.00 x	0.100 =	0.61 "
	1x	2.15 x	1.05 x	0.100 =	0.23 "
	2x	2.95 x	1.00 x	0.100 =	0.59 "
	1x	2.15 x	.90 x	0.100 =	0.19 "
	2x	2.40 x	1.15 x	0.100 =	0.55 "
	1x	5.90 x	1.55 x	0.100 =	0.91 "
	2x	0.90 x	0.80 x	0.100 =	0.14 "
	2x	9.70 x	2.45 x	0.100 =	4.75 "
	1x	10.55 x	2.55 x	0.100 =	2.69 "
	5x	3.65 x	0.85 x	0.100 =	1.55 "
	2x	3.50 x	2.30 x	0.100 =	1.61 "
	3x	2.15 x	1.40 x	0.100 =	2.41 "
	4x	7.55 x	1.34 x	0.100 =	4.05 "
	5x	5.65 x	1.15 x	0.100 =	3.25 "
	3x	4.10 x	2.00 x	0.100 =	2.46 "
	6x	3.20 x	1.90 x	0.100 =	3.65 "
					Total area = 31.38 m²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/ constn of wet m/s dam					
with screening do-					
do all compl- job -					
	1	2.35	1.10	0.075	0.24 m^3
	5	1.80	0.90	0.150	$1.22 //$
	1	4.15	1.20	0.150	$0.75 //$
	3	6.30	1.60	0.150	$4.54 //$
	2	3.80	1.05	0.150	$1.20 //$
	1	2.90	1.10	0.150	$0.48 //$
	4	3.70	1.05	0.075	$1.17 //$
	1	2.90	0.95	0.075	$0.21 //$
	2	3.15	1.20	0.150	$1.13 //$
	1	6.65	1.60	0.150	$1.60 //$
	2	1.65	0.85	0.150	$0.42 //$
	5	10.45	2.50	0.150	$19.59 //$
	1	11.30	2.60	0.150	$4.41 //$
	Total est =				36.96 m^3
Date of Entry: -					
1/ constn of water bonding					
dam with stone screening					
WBM cr-3 do- do-					
all compl- job -					
	4 Nos	3.5	0.90	0.075	0.945 m^3
	6 Nos	2.0	0.95	0.075	$0.855 //$
	Total =				1.80 m^3

Continuation

ABSTRACT OF COST.

Est on A/C 13/11

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 clearing & grubbing					
Road Land					
Qty = 0.42 Hq vid P-①					
@ Rs 73248.75 / Hq = 30764.00					
2/3 Constn of GSB Gr-II					
Qty = 31.38 m ³ - vide P-②					
@ Rs 3228.13 / m ³ = Rs 101299.00					
3/4 Constn of WMM					
Qty = 36.96 m ³ - vide P-③					
@ Rs 4148.39 / m ³ = Rs 153324.00					
4/8 Constn of WBM Gr-3					
Qty = 1.80 m ³ - vide P-④					
@ Rs 5968.35 / m ³ = Rs 10743.00					
5/9 Constn of cement concrete pavement (PCC) M35 grad					
Qty = 522.68 m ³ - vide P-⑤					
@ Rs = 8002.84 / m ³ = Rs 4182924.00					
6/18 pro & fixing Lego perfect					
Qty = 1.00 Nos vide - P-⑥					
@ Rs 12634.75 / Nos = Rs 12635.00					
					Rs 4491689.00
Add @ 1% L. cess - (+)					Rs 44917.00
Add @ 10% S. fee - (+)					Rs 36004.00
					Rs 4572610.00
Add @ 18% GST - (+)					Rs 823070.00
					Rs 5395680.00
Less 0.27% Below (-)					Rs 14568.00

S. Kumar
13/10/2025

Continuation

Total Rs = 5381112.00

21/10/2025
AB

