

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Sathgama panchayat pmgsy path To Lalam Roy Kerdang hote huye Khaksaha Bandh Tak.					
Name of Agency:- Ratnesh construction Pvt Ltd.					
At:- Khaksah Kalyan, vaishali					
Agreement No:- CMAD/ MMGSUY/RRSMP -/2025-2026					
Date of Start:- 04/06/2025					
Date of completion:- 03/06/2025					
Date of Measurement:- 29.09.25					
<u>work done</u>					
(1.) Construction of Lin-Reinforced dowel round plain cement concrete paving over a prepared sub base -- do -- -- do -- all complete job.					
<u>Fresh Measurement</u> :-					
$30\text{m} \times \left(\frac{3.90 + 3.77 + 3.80 + 3.73}{4} \right) \text{m} \times 0.125\text{m} = 14.25\text{m}^2$					
$30\text{m} \times \left(\frac{3.73 + 3.80 + 3.90 + 4.05}{4} \right) \text{m} \times 0.125\text{m} = 14.51\text{m}^2$					
$30\text{m} \times \left(\frac{4.05 + 3.75 + 3.80 + 3.80}{4} \right) \text{m} \times 0.125\text{m} = 14.43\text{m}^2$					

Continuation

27
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide T.M.B P(14) = 61.12 m ³					
@ Rs 5122.22 / m ³					
			Rs -	315225.00	
5/10 providing Panel cement concrete pavement (PCC) -- do -- do --					
all complete job.					
Qty vide T.M.B P(19) = 618.53 m ³					
P(24) = 160.84 m ³					
Total = 779.37 m ³					
@ Rs 7403.07 / m ³					
			Rs -	57,47,521.00	
Total Rs -				65,95,074.00	
Add 1.0% @ 1% -- Rs				65,951.00	
Add 5.0% @ 10% -- Rs				1,05,252.00	
Sub Total Rs -				67,66,277.00	
Add GST @ 18% -- Rs -				12,17,930.00	
Total Rs				79,84,207.00	
Less below 0.11% As (-) Rs				8783.00	
per Agreement					
Total Rs -				79,75,424.00	
Deduct previous payment					
Vide T.M.B P(15)			(-) Rs	40,38,898.00	
			Net pay -	39,36,526.00	

Continuation
Sum
05/10/25
ALE

Apk
05.10.25
J.E