

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, दाउदनगर

पत्रांक- 1648 अनु०

दिनांक- 17/10/25

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, दाउदनगर।

सेवा में,

नोडल पदाधिकारी,  
MMGSUY कोषांग,  
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- MMGSUY (मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना) के क्रियान्वित पथों के भुगतान हेतु अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि कार्य प्रमण्डल दाउदनगर अन्तर्गत MMGSUY (मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना) के पथ में पूर्ण कराये गये कार्यों का भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।


सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु०- 1. अधियाचना विहित प्रपत्र में।

विश्वासभाजन

  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, दाउदनगर

  
16/10/25

  
16/10/25

Rural Works Department  
MMGSUY(GENERAL) Allotment Requisition Format

Name Of Division :- Daudnagar

SI No	Package Number	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (Construction work) Amount (in lakh)	Agreement Construction work) Amount (in lakh)	Agreement No & Date	Date Of Completion as per Agreement	Actual date of completion	Work Status (WBM/WMM/BM/SBC etc.)	Value of IRI(in mm/km)	Thickness of Bitumen Layer(in mm)	Value of Bitumen Content in percentage	Previous Total Alotted Amount (in Lac)	up to date expenditure as per MIS (in Lac)	Value Of Work Done (in lakh)	Current Demand	Remarks
1	RRSMP/24-25-DAUDNAGAR/07	2060290350049	Aurangabad Patna Road - Lalidpur	0.790	37.07000	34.67635	05CMBD/2025-26 30.06.2025	15.06.2026	Work In Progress	PCC Stage	-	-	-	0.00000	0.00000	12.72659	12.72659	Work In Progress
2	RRSMP/24-25-DAUDNAGAR/07	2060290350074	TOS TO GAMHARIA (TRACK13)	2.500	206.17700	196.77917	05CMBD/2025-26 30.06.2025	15.06.2026	Work In Progress	WBM Stage	-	-	-	0.00000	0.00000	8.49935	8.49935	Work In Progress
3	RRSMP/24-25-DAUDNAGAR/07	2060290350082	Shankarpur Aungrah Narayan Road To Chichni	0.700	51.37400	48.23404	05CMBD/2025-26 30.06.2025	15.06.2026	Work In Progress	PCC Stage	-	-	-	0.00000	0.00000	11.12072	11.12072	Work In Progress
4	RRSMP/24-25-DAUDNAGAR/07	2060290350073	TO1 TO MASTALCHAK (NR1)	0.750	47.52800	44.55967	05CMBD/2025-26 30.06.2025	15.06.2026	Work In Progress	WBM Stage	-	-	-	0.00000	0.00000	6.91660	6.91660	Work In Progress
5	RRSMP/24-25-DAUDNAGAR/07	2060290350041	LD96-KARA PATH TO RAGHE BIGHA (TRACK70)	1.100	57.08800	53.75663	05CMBD/2025-26 30.06.2025	15.06.2026	Work In Progress	WBM Stage	-	-	-	0.00000	0.00000	5.66064	5.66064	Work In Progress
6	RRSMP/24-25-DAUDNAGAR/06	2060290350047	Belpoutru Road - Mahari	1.675	115.56500	115.24056	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	WBM Stage	-	-	-	0.00000	0.00000	22.64531	22.64531	Work In Progress
7	RRSMP/24-25-DAUDNAGAR/06	2060290350062	LD99-N.H.98 TO NARAYANPUR (TRACK74)	0.650	26.21300	25.47815	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	BM Stage	-	-	-	0.00000	0.00000	18.61371	18.61371	Work In Progress
8	RRSMP/24-25-DAUDNAGAR/06	2060290350072	MAHTHA LD49 TO CHETAN (ODR2)	1.830	108.56300	107.63685	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	PCC Stage	-	-	-	0.00000	0.00000	37.03855	37.03855	Work In Progress

9	RRSMP/24-25-DAUDNAGAR/06	2060290350040	LOB8-KELAN TO KASTURIPUR (TRACK85)	2.075	111.30100	117.02572	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	PCC Stage	-	-	-	-	0.00000	0.00000	36.07815	36.07815	Work In Progress
10	RRSMP/24-25-DAUDNAGAR/06	2060290350035	LOB4-NAROLA KALEN PATH TO GHURDAUR (TRACK84)	1.200	73.28600	73.38576	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	WMM Stage	-	-	-	-	0.00000	0.00000	23.30228	23.30228	Work In Progress
11	RRSMP/24-25-DAUDNAGAR/06	2060290350079	LOB2-T03 TO SAGAR PUR (N99)	1.700	102.90500	102.92834	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	PCC Stage	-	-	-	-	0.00000	0.00000	39.56226	39.56226	Work In Progress
12	RRSMP/24-25-DAUDNAGAR/06	2060290350060	Aurangabad Patna Road - Mahthu	0.560	25.20600	24.57486	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	BM Stage	-	-	-	-	0.00000	0.00000	19.81224	19.81224	Work In Progress
13	RRSMP/24-25-DAUDNAGAR/06	2060290350054	Aurangabad Pachrukhiya Path to Sanapura	0.650	35.98600	35.69144	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	BM Stage	-	-	-	-	0.00000	0.00000	22.81403	22.81403	Work In Progress
14	RRSMP/24-25-DAUDNAGAR/01	2060290350013	Sansa Kanap canal road to bhav bigra	0.800	34.89500	33.5397	02CMBD/2025-26 14.06.2025	09.05.2026	Work In Progress	PCC Stage	-	-	-	-	0.00000	0.00000	19.95850	19.95850	Work In Progress
15	RRSMP/24-25-DAUDNAGAR/05	2060290350101	GOH UPHARA ROAD T01 TO BUDHOL KHURD (TRACK3)	2.900	223.75800	201.93443	03CMBD/2025-26 27.06.2025	15.06.2026	Work In Progress	WMM Stage	-	-	-	-	0.00000	0.00000	29.90870	29.90870	Work In Progress
16	RRSMP/24-25-DAUDNAGAR/05	2060290350102	GOH UPHARA T01 TO BRAHMIPUR (TRACK25)	2.200	116.42200	105.03558	03CMBD/2025-26 27.06.2025	15.06.2026	Work In Progress	WMM Stage	-	-	-	-	0.00000	0.00000	13.78343	13.78343	Work In Progress
17	RRSMP/24-25-DAUDNAGAR/05	2060290350124	Bhawanadi to Kothi	3.600	209.22800	187.86006	03CMBD/2025-26 27.06.2025	15.06.2026	Work In Progress	WMM Stage	-	-	-	-	0.00000	0.00000	35.67495	35.67495	Work In Progress
18	RRSMP/24-25-DAUDNAGAR/07	2060290350055	Obra to ratwar	5.149	433.34800	411.09974	05CMBD/2025-26 30.06.2025	15.06.2026	Work In Progress	PCC Stage	-	-	-	-	0.00000	0.00000	49.21899	49.21899	Work In Progress



19	RRSMP/24-25- DAUDNAGAR/03	2060290350119	GOH RAFIGANI ROAD T03 TO DAMODAR PUR (TRACK7)	1.000	52.93400	53.34138	06CMBD/2025-26 23.07.2025	23.07.2026	Work in Progress	WMM Stage	-	-	-	-	0.00000	0.00000	9.40451	9.40451	Work in Progress
20	RRSMP/24-25- DAUDNAGAR/03	2060290350111	GOH RAFIGANI ROAD T03 TO ASIAS (TRACK8)	1.675	89.46900	89.42872	06CMBD/2025-26 23.07.2025	23.07.2026	Work in Progress	WMM Stage	-	-	-	-	0.00000	0.00000	23.92426	23.92426	Work in Progress
21	RRSMP/24-25- DAUDNAGAR/03	2060290350145	L114-JANTIVA BUXER L050 TO SEKHPURA (TRACK8)	0.875	55.75700	56.94937	06CMBD/2025-26 23.07.2025	23.07.2026	Work in Progress	WMM Stage	-	-	-	-	0.00000	0.00000	29.27067	29.27067	Work in Progress
22	RRSMP/24-25- DAUDNAGAR/03	2060290350115	GOH RAFIGANI ROAD T03 KHORI KHAP (TRACK12)	2.800	137.03100	137.09500	06CMBD/2025-26 23.07.2025	23.07.2026	Work in Progress	WMM Stage	-	-	-	-	0.00000	0.00000	43.18919	43.18919	Work in Progress
23	RRSMP/24-25- DAUDNAGAR/03	2060290350108	Goh Rafigani Road - Rajapur	1.240	82.42200	85.29135	06CMBD/2025-26 23.07.2025	23.07.2026	Work in Progress	WMM Stage	-	-	-	-	0.00000	0.00000	24.15963	24.15963	Work in Progress

It is certified that physical and financial progress has been updated in MIS

  
 14/10/25  
 Divisional Accounts Officer  
 RWD Works Division- Daudnagar

  
 Executive Engineer  
 RWD Works Division- Daudnagar

  
 16/10/2025

NOTE:-

- 1. Above signed copy along with forwarding letter and Utilization Certificate must be uploaded in MIS
- 2. Signer Hard copy and soft copy (in excel sheet) of recorded file is enclosed (As Applicable)

**GFR 12-B**  
[See Rule 256 (2)]

**FORM OF UTILIZATION CERTIFICATE**

(1) Certified that out of the Loan of Rs. 559.66362 Sanctioned under Lt. No.- 39, dated- 21/05/2025 and Rs. 1748.18553 Sanctioned under Lt. No.- 62, dated- 26/07/2025 (Total Rs.- 2307.84915) in favour of RWD, Works Division- Daudnagar, during the year 2025-26, an amount of Rs. 1307.84711, has been utilized for the purpose for which it was sanctioned, and that the Rs. 1000.00000 has been withdraw by BRRDA vide Lt. No.- 86 dated- 27/09/2025 and balance of Rs. 0.00204 remaining unutilized till date- 13/10/2025.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised:

- 1.
- 2.
- 3.
- 4.

*[Handwritten signature]*  
16/10/25

*[Handwritten signature]*  
Executive Engineer  
RWD(W), Div.- Daudnagar

*[Handwritten signature]*  
16/10/25

## अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP योजनान्तर्गत:-

1. पथ GOH UPHARA ROAD T01 TO BUDHOL KHURD (TRACK3), GOH UPHARA T01 TO IBRAHIMPUR (TRACK25), Bhalwandi to Kaithi में कराये गए कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/ विशिष्टियों के अनुरूप है।
2. अद्वतन कराये गये कार्य की मापी सम्बंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

*Jeshaw*  
16/10/2025  
कनीय अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रशाखा- गोह-2

*Salim Bajwa*  
18/10/2025  
सहायक अभियंता  
ग्रामीण कार्य विभाग  
कार्य अवर प्रमंडल- गोह

*Shah*  
17/10/25  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल- दाउदनगर