

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर
e-mail- eerwdsamastipur@gmail.com

पत्रांक 2507 अड दिनांक 24/10/25

प्रेषक:-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:-

शीर्ष RRSMP (SC) मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक शीर्ष RRSMP (SC) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का
विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा
की जाय।

अनु०-यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.371249073.00 Sanctioned under RRSMP (SC) Letter No.78 dated.12.09.2025, in favour of Executive Engineer Rural Works Department Samastipur, during the year 25-26, an amount of Rs., 371249073.00 has been utilized for the purpose for which it was sanctioned, and that the balance of Rs..0.00., remaining unutilized at the end of the year 0.000 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Shuman
22.10.2025

A. B.
22/10/25

Signature.....

Designation.....

Date.....

Requisition Format for Scheme MMGSUY/RRSMP (SC)

Name of the Works Division :- Samastipur

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Samastipur/01	6201010360044	Construction of NH-28 Chhoti Bejhadih to Kanhaiya Chowk via Sheetalpati, Mahadev Chowk Tak Bypass Sadak Ka Nirman (Part A) MDR T01 se Hakimabad Tak Bypass Road (Part-B)	11.558	3180.058	2812.367	03(CMBD)/25-26 Dt.-16.04.2025	15-04-2026	In Progress	GSB, Box Cutting	-	-	-	11.95395	11.95395	62.956780	51.00283	In Progress
2	RRSMP/24-25 Samastipur/02	6201010360047	Pusa Bazar Bose Company Chowk to Dubha road via Bhuskaul Chowk	11.600	1861.330	1670.856	12(CMBD)/25-26 Dt.-28.04.2025	27.04.2025	In Progress	PCC, DLC	-	-	-	560.09429	560.09429	826.95447	266.86018	In Progress
3		6201010360041	L036 Middle School Gopalpur To Kumhara Morsand	2.100	113.117	88.023				PCC, DLC	-	-	-	-	-	-	51.33559	In Progress
4		6201010360001	L041-L041 to Tama Tola (TRACK41)	1.800	115.883	86.760				PCC, DLC	-	-	-	-	-	-	51.26223	In Progress
5		6201010300042	L043 to Rai Tola Dhobgama	2.100	135.557	103.983				PCC, DLC	-	-	-	49.90493	49.90493	73.42784	23.52291	In Progress

Sl. No	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	In Progress
6	RRSMP/24-25 Samastipur/04	6201010300010	Malinagar Ramila chowk to saidpur	2.200	202.411	188.748	I(CMIBD)25-26 Dt.-25.04.2025			In Progress	24.04.2026			57.970	57.970	150.81543	92.84521	In Progress
7		6201010300018	Pwd Karua Chowk Sa to Haralgan Tola	2.100	109.721	86.540								-	-	-	73.55558	In Progress
8		6201010300017	Bangali ram ke ghar to Bandhi	0.660	35.577	28.427								-	-	-	26.95597	In Progress
9		6201010360043	Kalyanpur chowk to Madhuban (Kishanpur Rlystation)	5.020	1042.189	928.678								263.94371	263.94371	314.74881	50.80510	In Progress
10		6201010300029	S1150 to Jatmalpur Tira Panchayat	0.920	62.801	50.800								-	-	-	44.19225	In Progress

✓

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/IM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Re.	
11	RRSMIP/2425 Samastipur/05	6201010300008	Maniyarpur Akhara Chowk To Hasanpur PMGSY Path Tak via Chaknuruddin	3.400	238.099	182.454	02(CMIBD)25-26 DL-05-05-2025	04-05-2026	In Progress	PCC, DLC	-	-	-	56.209	56.209	124.499	68.29052	In Progress	
12		6201010300026	Jitwariya Chandani chowk durga mandir to prem lal house	1.450	74.879	59.401				PCC, DLC	-	-	-	-	-	53.28282	In Progress		
Total Demand(in Lakh)																			853.911

Manan
22.10.2025

[Signature]
Executive Engineer
RWD, Works Division Samastipur

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP योजनान्तर्गत :- RRSMP/2024-25/Samastipur/02

1. पथ/पुल Fula Bazar Bose Company Chowk to Dubha में कराये गये
Via Ghnskaur Road
कार्य की गुणवत्ता जांच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


11/10/2025

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, पुसा


11/10/25

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, पुसा


11/10/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर