

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, मोतिहारी।

पत्रांक... 240370 / दिनांक... 06-09-2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल मोतिहारी।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह-सचिव BRRDA,
बिहार, पटना।


विषय - RRSMP(Gen)योजना अन्तर्गत निर्माणधीन पथों के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में RRSMP(Gen)योजना अन्तर्गत निर्माणधीन पथों का पथवार मांगी जाने वाली आवंटन की सूची इस पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अनु०:- यथोक्त।

विश्वासभाजन,


06/09/25
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मोतिहारी।

लेखक
06-09-25

Office of The Executive Engineer, Rural Works Department, Works Division Motihari
Requisition formate for Scheme Head- RRSMP(Cen)

S No	Package No	Project ID As per MIS	Name of Road	A A Letter No & Date	Administrative Approval (A A)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of RRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Total Previous Allowed Amount (in Lakh)	Up-to-Date Expenditure as per MIS (in lakh)	Value work done (in lakh)	Current Demand (in Lakh)	Remarks
					Length (in K.M)	Amount (in lakh)	Initial Rectification with Surface Renewal (in lakh)	6 Years Maint.												
1	1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	RRSMP/24-25 Motihari/03	5170820350006	L038-T 04 to Abhir Tola via Banarapur	73 Dt. 17.01.2025	2.86000	194.08000	126.08231	33.52794	06 CMBID/ 2025-26 Dt. 27.06.2025	26.06.2026	04.09.25	Complete	2398.724	25	5.00	12.12594	12.12594	75.78755	63.66161	
2	RRSMP/24-25 Motihari/03	5170820350022	L060-L026 to Samachara Tola (VR47)	73 Dt. 17.01.2025	1.32000	89.50000	60.16702	13.51086	06 CMBID/ 2025-26 Dt. 27.06.2025	26.06.2026	04.09.25	Complete	2468.643	25	5.00	5.37659	5.37659	41.53077	36.15418	
3	RRSMP/24-25 Motihari/03	5170820350002	L059-L042 to Bhatnagar	73 Dt. 17.01.2025	3.16	310.11000	220.17653	36.99522	06 CMBID/ 2025-26 Dt. 27.06.2025	26.06.2026	03.09.25	Complete	2456.13	25	5.00	160.20164	160.20164	164.53895	4.33731	
4	RRSMP/24-25 Motihari/03	5170820350016	PWD chini mill road to kachahri banarapur RCD road	73 Dt. 17.01.2025	1.00	102.17000	68.96802	16.57086	06 CMBID/ 2025-26 Dt. 27.06.2025	26.06.2026	03.08.25	Complete	2534.20	25	5.00	53.95775	53.95775	55.35012	1.39237	
5	RRSMP/24-25 Motihari/03	5170820350004	Motihari Dhaka PWD road to Kainsigra road	73 Dt. 17.01.2025	3.85	259.86000	168.82240	45.67332	06 CMBID/ 2025-26 Dt. 27.06.2025	26.06.2026	22.08.25	Complete	2568.18	25	5.00	96.05244	96.05244	101.06505	5.01261	
6	RRSMP/24-25 Motihari/03	5170820350023	Rulahi PWD Road to Rulahi Colony 2 tak	73 Dt. 17.01.2025	1.10	83.16200	65.51578	4.06638	06 CMBID/ 2025-26 Dt. 27.06.2025	26.06.2026	03.09.25	Complete	2694.73	25	5.00	58.77023	58.77023	63.52471	4.75448	

1	RRSMP/24-25 Motihari/03	5170820350005	L076-L 025 to Shuliva	73 Dt. 17.01.2025	5.54	237.75000	158.80336	38.21172	06.CMBID/ 2025- 26 Dt. 27.06.2025	26.06.2026	Ongoing	SDBC Complete	0.00	0.00	0.00	0.00	0.00000	0.00000	113.00000	113.00000	
8	RRSMP/24-25 Motihari/03	5170820350010	N1128 to Dushad Toh	73 Dt. 17.01.2025	2.29	154.16000	99.72051	27.75294	06.CMBID/ 2025- 26 Dt. 27.06.2025	26.06.2026	Ongoing	SDBC	0.00	0.00	0.00	0.00	0.00000	0.00000	72.80000	72.80000	
9	RRSMP/24-25 Motihari/03	5170820350021	L025 to Ramgadwa Badharwa	73 Dt. 17.01.2025	1.47	92.80800	63.09262	13.57482	06.CMBID/ 2025- 26 Dt. 27.06.2025	26.06.2026	Ongoing	SDBC Complete	0.00	0.00	0.00	0.00	0.00000	0.00000	46.16000	46.16000	
10	RRSMP/24-25 Motihari/03	5170820350014	L073-T03 To Hannungarhi Via Naya Tola (VR66)	73 Dt. 17.01.2025	1.92	118.83000	82.86085	14.86398	06.CMBID/ 2025- 26 Dt. 27.06.2025	26.06.2026	Ongoing	POC in Progress	0.00	0.00	0.00	0.00	0.00000	0.00000	60.83000	60.83000	

Ambarin
06/09/25
Junior Engineer

Asst. Engineer
06/09/25

Executive Engineer
06/09/25
Rural Works Department,
Works Division, Motihari

06.09.25

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs. 1549.03976 lakh Sanctioned under RRSMP(Gen) In favour of R.W.D. Works Division, Motihari during the year 2025-26 an amount of Rs. 1548.30499 lakh. Has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. 0.73477 lakh Remaining unutilized at the end of the year 2025-26 has been surrendered to the Government (Vide No. dated)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature *Amul* 06/9/25
Executive Engineer
R.W.D. (W) Division
Designation Motihari
Date 06.09.25