

Istou A/c Bill.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
Reo Path Dakhri.					
Parsauni (PMGSY) vijay Lal -					
House To Suresh Pandit House					
Name of Agency -					
M/S Shivam Kumar					
Address -					
chota Bariharpur,					
Post -					
Mehari, P.S -					
Chateuni					
Distt -					
East Champaran.					
Name of Scheme -					
MMGSY					
(AWSESH) -					
NDB-BRRP2-16-					
chakra.					

Agg No -	02 JBD/2024-2025
Agg Value -	5869080 = 00
Const Cost -	5657192 = 00
Maint Cost -	211888 = 00
Date of Start -	13-03-2025
Date of Finish -	12-03-2026

Record Entry:

① Providing & fixing	
Working B.M/Ref Pillar	
① B.M pillar	1 No
② Ref pillar	2 No.
② Clearing & Grubbing	
road land.	
2.5 x 30 x 3.00	= 900.00 m ²

Continuation

Abstract of cost

5

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/1) Providing & Fixing of B.M / Ref Pillar					
(a) B.M Pillar					
Q V T M B, P-1 (1a)					
				= 1 No	
@ 4437 = 45 / No					Rs - 4437 = 00
(b) Ref Pillar					
Q V T M B, P-1 (1b)					
				= 2 Nos	
@ 2068 = 81 / No,					Rs - 4137 = 00
(2/2) Clearing & grubbing of road land					
Q V T M B, P-2 (2)					
				= 0.42 Hk	
@ 72891 / Hk					Rs - 30614 = 00
(3/3) Box Cutting be side of BES					
Q V T M B, P-2 (3)					
				= 11.25 m ³	
@ 95 = 96 / m ³					Rs - 1079 = 00
(4/4) Cost of Embankment with excavated material from Box cutting					
Q V T M B, P-2 (4)					
				= 6.75 m ³	
@ 75 = 25 / m ³					Rs - 507 = 00

Continuation

B.F

40774 = 00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(5/6) Cost of Embankment with material obtained from borrow pit					
Q.V.T.M.D., P-2 (5)					
					$= 285.14 \text{ m}^3$
@ 240 = 84/m ³ Rs - 68588 =					
(6/8) Providing & laying GSB I with well graded material					
Q.V.T.M.D., P-3 (1a)					
					$= 11.25 \text{ m}^3$
Q.V.T.M.D., P-3 (1b)					
					$= 4.30 \text{ m}^3$

Q.V.T.M.D., P-3 (1c)
 $= 147.78 \text{ m}^3$
 Total - 183.33 m^3

@ 2949 = 83/m³ Rs - 540792 =

(7/9) Providing, laying & compacting W.B.M.G. III.

Q.V.T.M.D., P-4 (2)
 $= 154.76 \text{ m}^3$

@ 5094 = 13/m³ Rs - 788368 =

(8/16) Providing & fixing 'Logo' & citizen board

Q.V.T.M.D., P-4 (3)
 $= 2 \times 10$

@ 13938 = 34/m² Rs - 278772 =

Continuation

B.F. 1466399 =

Material Statement

①	E/w	- 285.14 m ³
②	Metal	- 298.25 m ³
③	Screening	- 81.50 m ³
④	sand	- 66.54 m ³

~~29/06/25~~

Lap
30/6/25
J E

Continuation