

Est on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	NH-28 Battkura				
	to Battkura Mahadalit Tola				
	Batan Karkhana.				
Name of Agency -	M/s Shivam-				
	Kumar.				
Name of scheme -	MMGSY (ANSEH)				
	NDD-BRRP2-16-Chauka.				
Address -	Chota Bariyarpur, Po-				
	Motihari, P.S - Chatauni				
	East Champaran, 845401.				

Agg No - 02 SBD / 2025-2026

Agg Value - 4349554.200

Const cost - 4038133.00

Maintenace cost - 311421.00

Date of start - 13-03-2025

Date of completion - 12-03-2026

Record Entry

① Setting out Pillars / P.M.

① B.M. Pillar — 1 No

② Ref Pillar — 2 No

② Clearing & grubbing

of road land:

2 x 5 x 30 x 3.50 = 1050.00 m²

2 x 3 x 30 x 3.50 = 630.00 m²

Continuation

Abstract of Cost

5

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1/1 setting out pillar					
Q.V.T.M.A. P-1, (1)					
① BM pillar - 1 Nos					
@ 4452 = 29/140 -					4452 = 00
② Ref pillar - 2 Nos					
@ 2076 = 68/140 -					4153 = 00
2/2 clearing & grubbing of road land					
Q.V.T.M.A. P-1, (2)					
1.830 x 3.52 x					= 0.40 Hk
@ 72891 = 00/140					Rs - 29156 = 00
3/3 Box cutting beside of BES					
Q.V.T.M.A. P-2, (3)					
					= 40.50 m ³
@ 95 = 96/m ³					Rs - 3888 = 00
4/4 Cost of Embankment from Box cutting					
Q.V.T.M.A. P-2, (4)					
					= 24.30 m ³
@ 75 = 25/m ³					Rs - 1829 = 00
5/6 Cost of Embankment with material obtained from borrow pit (1000m)					
Lead					
Q.V.T.M.A. P-(3) (5) a.					
					= 14245 m ³
@ 240 = 54/m ³ ,					Rs - 36265 = 00

Continuation


B.F - 79741 = 00


Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
8/5 Const of Embankment with 100w lead					
Q & T M.D. P-3 (5b)					
					= 440.75 m ²
@ 183 = 65/w ²					R ₀ - 80944 = 00
7/8 Const of GSB I with well graded material					
Q & V T M.D. P-3 (1a)					
					= 40.50 w ²
Q & V T M.D. P-3 (1b)					
					= 11.70 w ²
Q & V T M.D. P-4 (1c)					
					= 126.11 w ²
					Total = 178.31 w ²
@ 2995 = 08/w ²					R ₀ - 534053 = 00
8/9 Providing, Laying & Compacting WBM CW III					
Q & V T M.D. P-4 (2)					
					= 33.76 w ²
@ 5172 = 23/w ²					R ₀ - 174615 = 00
9/16 Providing & Fixing 'Logo' Board					
Q & V T M.D. P-4 (3)					
					= 2 m ²
@ 13953 = 41/w ²					R ₀ - 27907 = 00
					B.F - 897265 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B.F.					Rs - 897265.00
Add 100% L.C. (+)					Rs - 8973.00
Add 18% GST (+)					Rs - 161508.00
Add Seigniorage					Rs - 19836.00
					Rs - 1087582.00
Less 19.74% (-)					Rs - 215232.00
					Rs - 872350.00
 30/06/2025 J.E.					

Material Statement				
1) Metal	-	148.83	m ³	
2) Screening	-	51.25	m ³	
3) Sand	-	64.72	m ³	
4) E/W	-	583.23	m ³	
 30/06/2025 J.E.				
Lal				
30/06/25				
J.E.				

Continuation