

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd ON A/C Bell					
N/WORK:- H.L R.C.C Bridge					
in M.R Road Fatehpur					
to Bin Tola in Siwan					
Distric					
N/Agency:- Deopuria infra					
constn pvt Ltd.					
Agreement No-05/MMGSY/INDB/S.B.D					
2024-25					
Date of start:- 19.08.2024					
Date of completion 18.08.2025					
Record entry					

(1) Providing Service Road etc					
all complete jobs as per					
do all complete- 60.91M					
(2) E/W in excavation of					
Foundation of structure do					
all complete.					
Abut. 1,2- $2 \times 12.70 \times 5.70 \times 2.10 = 308.8343$					
Pier 1,2- $2 \times 9.30 \times 5.70 \times 2.10 = 202.6443$					
					$= 511.4743$
(3) Providing & laying of					
P.C.C M15 levelling course					
do all complete					
Abt. 1,2- $2 \times 12.60 \times 5.40 \times 0.150 = 20.4143$					
Pier 1,2- $2 \times 9.0 \times 5.40 \times 0.150 = 14.5843$					
					$= 34.9943$

Shs
16/07/25
J.E

Continuation

16/07/25
am

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) R.C.C Grade M30 in structure do all complete					
Item(16) P-33 of TMB = 34.01 m ³					
Item(18) P-34 of TMB = 34.02 m ³					
Item(20) P-34 of TMB = 12.01 m ³					
Item(22) P-35 of TMB = 12.01 m ³ = 92.04 m ³					
@ ₹ 9331.68/m ³ = ₹ 8,58,888 = ∞					
(17) Providing deep hole 100mm dia in Returnell Labt.					
Item(25) P-35 of TMB = 72 No.					
@ ₹ 153.83/No = ₹ 1076 = ∞					
Total = ₹ 2,59,894.31 = ∞					
Add 1% L.C					= ₹ 2,59,884 = ∞
Add S.F					= ₹ 161,128 = ∞
Add 18% G.S.T					= ₹ 46,77,917 = ∞
Total = ₹ 310,87,360 = ∞					
Less 0.25% Below					= ₹ 77,718 = ∞
Total = ₹ 310,09,642 = ∞					
Less previous Payment ₹ 207,76,048 = ∞					
Total = ₹ 102,33,594 = ∞					
Sd/- 14/08/25 JE	+ Amount 14/08/25 AF			C.P. 24/09/25 EE	

Continuation