

SBD/2020-21

L049 To BABHAN TOLA

Schedule XLV-Form No. 134

BENIPUR

DIVISION

M.M. 67.5.X-SC

BENIPUR

SUB-DIVISION

MEASUREMENT BOOK

Suman Kumar Jha

M.B. No- 1194

प्रमाणित किया जाता है कि इस माली
पुस्तक में कुल - 100 टंकन (पन्ने) हैं जोस व
सहायक अभियंता अशोक कुमार
कार्य विभाग कार्य अवर जमंडल
बेनीपुर नाम से निर्गत किया जाता है

अशोक कुमार
30/6/2020

EXECUTIVE ENGINEER
R.W.D (W) DIVISION
BENIPUR
अंजन
30/6/2020

Sch. XLV-Form No. 134

BENIPUR DIVISION
BENIPUR SUB-DIVISION

ग्रामीण कार्य विभाग कार्य अवर जमंडल
बेनीपुर

Measurement Book

No. 1194

Name of officer अशोक कुमार
सहायक अभियंता - बेनीपुर
Date of first entry _____
Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Isk on A/c Bill				
Name of work - Const. of road of 40' 2049					
to Bhabha tolls under NMS					
Agency/Spec. - Sri Surman K. R. Jha					
Vill - Vishanpur, Nagwa					
Dist - Bhagalpur - 847103					
Const. of					
Material					
App. Value - Rs. 8678653					

Date of start - 30/6/2020					
Date of Comp (for bill) - 29/6/2021					
Rate - 0.02% Below					
App. No. 3856/2020-21					
(1) Clearing & Grubbing of land					
1020 x 3.5 (approx) = 3570 sq. m.					
(2) Const. of embankment with approx.					
width of met. 20' to 40'					
	chainage	area	mean	dist	volume
			width		
	0	0.50	-	-	-
	50	1.22	0.88	50	44
	100	1.12	1.17	50	58.5
	150	0.90	1.01	50	50.5

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of all</u>					
(1) clearing & grubbing ground -					
Qty side by B.P. 1 to 1					
0.36 Hect eb. 51133.76/Hect					Rs. 18408
(2) Constn of subcanal with 100 m b.f.					
Qty side by B.P. 1 to 2 26 (3)					
626.49 m ³ eb. 139.85/m ³					Rs. 87615
(3) Constn of subcanal with 100 m b.f.					
Qty side by B.P. 1 to 2 26 (b)					
268.49 m ³ eb. 175.22/m ³					Rs. 47045
(4) Excavation for road work					
Qty side by B.P. 3 to 3					
24.75 m ³ eb. 74.10/m ³					Rs. 1834
(5) PIV G.B. I to II					
Qty side by B.P. 3 to 4					
111.93 m ³ eb. 2839.34/m ³					Rs. 317807
(6) PIV W.B. G.B. III to IV					
Qty side by B.P. 3 to 5					
84.37 m ³ eb. 3528.76/m ³					Rs. 297679
(7) PIV CC Pavement 1/30 to IV					
Qty side by B.P. 3 to 6					
180 m ³ eb. 7045.50/m ³					Rs. 1268190
Material estimate					Rs. 2038578
Elw - 894.78 m ³				Adm 12% GST.	244629
4% Metar - 3.72 m ³				Adm 1% LE	20386
C/Sand - 108 m ³					
S/Seramp - 21 m ³					
Continuation					Rs. 2303593

Scanned with CamScanner