

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>Second on A/C Bill</u>					
Name of work <u>Grading road from Dabbara</u>					
<u>From station To Dabbara Under</u>					
<u>M.H. Gr. 2 in Karghar block.</u>					
Agency <u>Nawal Kishore Singh, ul-Sarkna,</u>					
<u>PO - Brijgarh, P.S. - Karghar dist. Raigarh.</u>					
<u>Ap. No. 2/S.B.D. 20-21.</u>					
<u>date of start 28-04-20.</u>					
<u>date of completion 27-04-21.</u>					
<u>date of measurement 24-07-20.</u>					
<u>(5) PIV G.S.B. grading I</u>					
<u>with well graded material</u>					
<u>as per T.D. clause 402(d)(2)</u>					

(UPTO DATE MEASUREMENT)						
C.C. Ptn - widening	2x	7	30.00	0.375	0.10	15.750 m ³
"	2x	1	25.00	0.375	0.10	1.875 "
"	2	2	30.00	0.375	0.10	4.500 "
"	2	1	5.00	0.375	0.10	0.375 "
road width -		3	30.00	3.75	0.10	33.750 "
		1	10.00	3.75	0.10	3.750 "
leveling case -		10	3.50	1.50	0.10	5.250 "
		3	2.00	1.00	0.10	0.600 "
		6	1.50	1.20	0.10	1.080 "
		8	1.80	1.10	0.10	1.580 "
		2	3.00	1.15	0.10	0.690 "
		5	1.00	1.00	0.10	0.500 "
B.T Ptn -		20	30.00	4.05	0.20	486.000 "
		3	30.00	4.05	0.20	72.900 "

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
$1 \times 10.00 \times \left[\frac{3.05 + 2.90 + 2.70}{3} \right] \times 0.16$					4.613 m ³
$1 \times 10.00 \times \left[\frac{2.70 + 2.20 + 2.80}{3} \right] \times 0.16$					4.106 "
$1 \times 10.00 \times \left[\frac{2.80 + 2.70 + 2.40}{3} \right] \times 0.16$					4.213 "
$1 \times 10.00 \times \left[\frac{2.40 + 1.60 + 1.60}{3} \right] \times 0.16$					2.986 "
	1	12.00	1.50	0.16	2.880 "
					243.727 m ³
			limited		242.40 m ³
M. Prasad Sah					
24-07-20					
J. E. K. Singh I.					

Second on A/c Bill.		
Abstract of cost.		
(1) Constn & setting out B.M. Pillars -		
do	E/I	
1.10 K.F. vide T.M.B Page 8.		
@ 27,161.56/K.F.		29,878.00
(2) clearing & grubbing road land		
do	E/I	
0.39 Hec vide T.M.B Page 8.		
@ 58,321.70/Hec		22,745.00
(3) Constn of embankment with approved		
material obtained from borrow pits		
Lead 100 m	do	E/I
805.325 m ³ vide T.M.B Page 8		
@ 166.69/m ³		1,34,840.00
Continuation		
C.O. - Rs 1,26,863.00		

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(4) Const ⁿ of Subgrade of embankment					
shoulder with approved material					
obtained from borrow pits & road					
1000 m		do	1/2		
1363.85 m ³ wide T.M.B Page 9					
@ 199.56/m ³					2,72,170.00
(5) P/V G.S.B grading I with					
well graded material as per					
T.S. clause 402 - do - 1/2					
636.20 m ³ wide T.M.B Page 9					
6.07 m ³ wide T.M.B Page 13					
642.27 m ³ @ 3007.17/m ³					19,31,415.00
(6) P/V w/ B.M. G=III (with					
stone screening 8 ft x 11 ft 2 in					

as per T.S. clause 405 - do - 1/2					
312.47 m ³ wide T.M.B Page 14					
@ 4219.33/m ³					13,18,414.00

(10) Const ⁿ of Unreinforced C.C.					
Pavement 1730 with 438 code					
cement as per T.S. clause					
1501 - do - 1/2					
242.40 m ³ wide T.M.B Page 15					
@ 6912.32/m ³					16,75,546.00

(14) P/V Slab of 11 ft x 8 ft					
typical information sign board					
citizen information board					
Notice board - do - 1/2					
2 Nos wide T.M.B Page 9					
@ 9876.22/No					19,752.00

Continuation

C.O - 54,04,160.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(15.) E/W in excavation for foundn of structure — do — E/W					
122.24 m ³ wide T.H.B Page 9					
C 304.33 m ³					37,201.00
(16.) P/V P.C.C. 115 mm open foundn — do — E/W					
14.14 m ³ wide T.H.B Page 9.					
C 5158.74 m ³					72,945.00
(17.) P/V & lay 100 600 mm P.H.Pc — do — E/W					
30.00 m wide T.H.B Page 10.					
C 1282.88 m					38,486.00
(18.) B/W in C/P (11.4) 2nd floor wall — do — E/W					

116.69 m ³ wide T.H.B Page 10.					
C 6111.76 m ³					713,181.00

(19.) Plastering with C/P (11.4) on B/W — do — E/W					
206.08 m ² wide T.H.B Page 10.					
C 152.97 m ²					31,524.00

(20.) P/V 1.5 mm cement plastering Plaster — do — E/W					
64.92 m ² wide T.H.B Page 10.					
C 50.49 m ²					32,78.00

(21.) P/V & lay 100 R.C.C. Pipe 110 mm ϕ — do — E/W					
15.00 m wide T.H.B Page 10.					
C 3491.70 m					52,375.00
					63,53,150.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Less 10% below of			BF	Rs	63,53,150.00
Per agreement			C		6,35,315.00
Less previous Payment				Rs	57,17,835.00
vide T.M.B. Page			11 C	27	78,032.00
				Rs	29,39,803.00

M. Prasad S. G.
24-07-20
S. R. K. S. R. S.

C. P. S.
24/7/20

Material statement.

- (i) Stone chips — 218.16 m³
- (ii) coarse sand — 111.41 m³
- (iii) Stone aggregate — 5.44 m³
- (iv) Stone metal gunk — 378.09 m³
- (v) Stone screening type B — 74.99 m³

M. Prasad S. G.
24-07-20

S. R. K. S. R. S.

Continuation