

प्रमाणित किया जाता है कि इस मापी  
पुस्तिक में मशीन द्वारा अंकित पृष्ठ 1 से  
100 तक एक से सौ पृष्ठ अंकित हैं जिसे  
श्री विनोद कुमार सहायक अभियन्ता  
अवत प्रमंडल सरपेरा के नाम से निर्धारित  
किया जाता है।

*[Signature]*

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग, कार्य प्रमंडल

बिहार शरीफ (नालन्दा)

राप्रमंडल

15-3-19

Re-issued to MIB Sir  
Md Mazib Ahmad, J.E.,  
Sarapera.

*[Signature]*

12/9/19  
*[Signature]*

Sch. XLV-Form No. 134

DIVISION

सरपेरा

SUB-DIVISION

अवत प्रमंडल सरपेरा

## Measurement Book

No. 2830

Name of officer श्री विनोद कुमार सहायक

अभियन्ता अवत प्रमंडल सरपेरा

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                                              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                          | No.                           | L. | B. | D. |                  |
| 1st on A/c bill                                                          |                               |    |    |    |                  |
| Name of work: Const <sup>n</sup> of road from Badhiya road to Ramnathpur |                               |    |    |    |                  |
| More to Ramnathpur.                                                      |                               |    |    |    |                  |
| Agency :- Kumbh Ranjan Sarkar                                            |                               |    |    |    |                  |
| Agreement No:- SBD-28/2019-20                                            |                               |    |    |    |                  |
| Date of start :- 13/09/2019                                              |                               |    |    |    |                  |
| Date of completion :- 10/10/2019                                         |                               |    |    |    |                  |

Actual date of completion :- Work in progress

① clearing and grubbing road land (By manual means) No. do all complete

$$1 \times 15 \times 6.00 = 90.00$$

$$1 \times 11 \times 6.00 = 66.00$$

$$1 \times 30 \times 6.00 = 180.00$$

$$1 \times 18 \times 6.00 = 108.00$$

$$2 \times 30 \times 6.00 = 360.00$$

$$1 \times 15 \times 6.00 = 90.00$$

$$1 \times 25 \times 6.00 = 150.00$$

$$3 \times 30 \times 6.00 = 540.00$$

Continuation

1584.00

| Particulars                                                                      | Details of actual measurement |    |    |    | Contents of area                         |
|----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------------------------------|
|                                                                                  | No.                           | L. | B. | D. |                                          |
|                                                                                  |                               |    |    |    | B.F. Rs 421033-00                        |
| (5/34) Supplying, fitting and placing HYSD bar reinforcement do- do all complete |                               |    |    |    |                                          |
| 0.723 <sup>m</sup> vide MB Pg No. - (5)                                          |                               |    |    |    |                                          |
| 2.948 <sup>m</sup> vide MB Pg No. - (5)                                          |                               |    |    |    |                                          |
| 3.671 M.T                                                                        |                               |    |    |    |                                          |
| lt - 3.668 M.T                                                                   |                               |    |    |    |                                          |
|                                                                                  |                               |    |    |    | @ Rs 77683.90/M.T - Rs 284945-00         |
| (16/28) Plastering with cm (1:4) on brick work in sub-str. do- do all complete   |                               |    |    |    |                                          |
| 212.972 m <sup>2</sup> vide MB Pg No. - (6)                                      |                               |    |    |    |                                          |
| lt - 212.960 m <sup>2</sup>                                                      |                               |    |    |    |                                          |
|                                                                                  |                               |    |    |    | @ Rs 184.16/m <sup>2</sup> - Rs 39219-00 |
| (17/40) Providing escapeholes in brick masonry do- do all complete               |                               |    |    |    |                                          |
| 108 Nos. vide MB Pg No. - (6)                                                    |                               |    |    |    |                                          |
|                                                                                  |                               |    |    |    | @ Rs 139.11/No. - Rs 150242-00           |
|                                                                                  |                               |    |    |    | Rs 576022-00                             |
|                                                                                  |                               |    |    |    | less 10% below (-) Rs 576022-00          |
|                                                                                  |                               |    |    |    | Rs 5184199-00                            |
|                                                                                  |                               |    |    |    | Limit - 4092601-                         |