


प्रमाणित किया जाता है की इस स्थिती की पुष्टि
के मशीन द्वारा अंकित हुए 1 से 100 तक (एक से सौ तक)
हए अंकित के लिये श्री विनोद कुमार सहायक
अवर प्रमंडल विहार शरीफ के नाम से किया
किया जाता है।



कार्यपालक अभियन्ता
प्रमाण कार्य विभाग, कार्य प्रमंडल
विहार शरीफ (नालन्दा)
राम प्रसाद
12-2-19

Re-issued to MB Sir Anand
Kumar, J.E, Bikaner


12/2/19

Sch. XLV - Form No. 134

विहार शरीफ DIVISION
अवर प्रमंडल विहार शरीफ SUB-DIVISION

Measurement Book

No. 2809

Name of officer श्री विनोद कुमार सहायक

अवर प्रमंडल विहार शरीफ
Date of first entry

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry.</u>					
Name of work:- Const of road from					
NH- 31 Fatehli To Painapur					
under mmsy.					
Agency:- Nadari Const. Pvt. Ltd.					
Agreement No - SPS 10/2019-20					
Date of start - 08-08-2019					
Date of Completion - 07-08-2020					
Actual date of completion - work in progress					
(1/2) clearing and grubbing					
road land by manual					
means - tech. sp.					
2x12x30.0x3.0 = 2160.0m ²					
2x10x30.0x3.0 = 1800.0m ²					
2x14x30.0x3.0 = 2520.0m ²					
2x15x30.0x3.0 = 2700.0m ²					
2x11x30.0x3.0 = 1980.0m ²					
2x6x30.0x3.0 = 1080.0m ²					
2x1x10.0x3.0 = 60.0m ²					
					12300.00m ²
Say 1.23 Ha.					
<u>Amur</u> 11/11/19 J.E.					
<u>Amur</u> 11/11/19 J.E.					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	

3rd on H.C. Bill

Name of work: - Const. of road from
NH-31 Fatehli to Painspur
under NMGS in Bikaner Block.

Agency: - Nadari Const. Co. Ltd.

Agreement No - SBD 10/28/9-20

Date of start - 08-08-2019

Date of Completion - 07-08-2019.

Actual date of Completion / Work in Progress

(1) Const. of sub-grade

and earthen shoulder

... as per tech. sp.

$$2 \times 30.0 \times \frac{6.5 + 7.7}{2} \times 0.3 = 127.8 \text{ m}^3$$

$$1 \times 10.0 \times \frac{6.5 + 7.7}{2} \times 0.3 = 21.30 \text{ m}^3$$

149.10 m³
~~196.10~~
32

(2) Const. of sub-grade

sub base by formula

Well graded material

... as per tech. sp.

$$2 \times 30.0 \times 4.05 \times 0.20 = 48.60 \text{ m}^3$$

$$1 \times 10.0 \times 4.05 \times 0.20 = 8.10 \text{ m}^3$$

56.70 m³
~~196.10~~
32

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					@ 6323671.2
($\frac{10}{30}$) Plastering with corner					
mortar (1:1) - 280					
feet. M.					
194.29 m ² Vile TMB Page (13)					
@ R ₁ 107.90/m ²					R 209642.2
					R 6344632.2
Less 1.59 % below as					
Per Agreement —					R 100880.2
					R 6243752.2
Deduct Porters					
Bill amount vide					

ASTMB Page (14) —					R 4807672.2
					R 14360772.2
1st on A/c Bill vide TMB Page (9) —					R 2387813.2
2nd on A/c Bill vide TMB Page (13) —					R 21539292.2
					R 45417422.2
					R 17020132.2

Amir
27/7/20
J.R.

Amir
27/7/20
A.S.