

3rd and Final bill

24

Sch. XLV—Form No. 134

Sch. XLV—Form No. 104					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—Construction of					
Road and C.D works under					
M.M.S.Y. Sisauri to Chamar					
Tol.					
Name of Agency—Safedoo Construction					
Mangrauni, Ratnagar					
Madhubani					
Agreement No—02 S.O.D/2015-16					
Agreement Value Rs. 81,19,402=00					
Date of start—28-3-2015					
Date of Measurement—12-3-19					
Date of entry—28-11-19					
1/2)					

grubbing road lane					
by manual means					
etc— all count Job.					
vide pge-14 sl-1 of TMB					
0.5743 Hect @ 35831=97/H ² Rs. 20,578=00					
(2/14) Const. of embankment					
With approved material obtained from					
borrow pits etc—					
all count Job.					
vide pge-20 sl-1(i) of TMB					
As per Calculation Chart					
(i) 60% Qty for 100M—1480.57M ³					
Limited to Agreement—1276.37M ³					
@ Rs. 144=99/M ³ Rs. 1,25,061=53					


Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
Certified that					
(i) The work has been done					
as per direction of E/S.					
(ii) There is no any dues					
against Contractor					
AF —					Rs. 7884842=00
<u>25</u> <u>88</u> Back filling					
in foundation					
etc — — — all extra work					
vide pag. - 23 sl - 18 of TMS					
17.86 MB					
@ Rs. 636=39/MB					11366=00

Less 2.86% below	Rs. 78,84,842=00
as per agreement (-)	2,25,832=00
Less previous	Rs. 76,70,376=00
payment (-)	Rs. 45,80,494=00
	Rs. 30,89,882=00


28/11/19
 JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Certified that</u>					
(i) The work has been done as per direction of E.I.R.					
(ii) There is no any dues against Contractor.					
 28/11/19 JE					
<u>Material Statement</u>					
UP TO DATE					

Stone Metal	—	742.70	M ³
Local Sand	—	294.79	M ³
Modrum	—	10.00	M ³
Stone Chips	—	510.95	M ³
Coarse Sand	—	267.32	M ³
Stone Screening	—	76.61	M ³
Brick	—	39765	Nos.


28/11/19