

# कार्यपालक अभियंता, ग्रामीण कार्य विभाग कार्य प्रमंडल, दलसिंहसराय, समस्तीपुर

दलसिंहसराय / दिनांक 03/08/2020

पत्रांक 1657/अनु०

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी  
सचिव-सह-प्राधिकृत पदाधिकारी  
ग्रामीण पथ विकास एजेंसी पटना ।

विषय- एम०एम०जी०एस०वाई०(MMGSY SC) योजनान्तर्गत पथ में आवंटन  
उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि एम०एम०जी०एस०वाई०(MMGSY SC) योजनान्तर्गत L047 to Harijan Tola पूर्ण कार्य के विरुद्ध चल रहे योजना का भुगतान हेतु Rs.-2.43995(Two Lakh Forty Three Thousand Nine Hundred Ninety Five Rupess) कि आवश्यकता है। ज्ञातव्य है कि उक्त योजना में विभागीय निर्देशानुसार Surface Dressing के स्थान पर MIX Seal का प्रावधान किया था। उक्त निर्देश के अनुपालन में उक्त पथ का प्राक्कलन पुनरिक्षित कराया जा चुका है। पुनरिक्षित प्राक्कलन तथा अनुमोदित BOQ के आधार पर की गई बढ़ोतरी के लिए संवेदक द्वारा पूरक एकरारनामा की प्रक्रिया पूरी की जा चुकी है (प्रति सलग्न)।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन Rs.-2.43995(Two Lakh Forty Three Thousand Nine Hundred Ninety Five Rupess) उपलब्ध कराने कि कृपा कि जाये। ताकि उक्त पथ का अंतिम विपत्र का भुगतान की जा सके।


अनु०- 1) अधियाचना प्रपत्र।

2) 19 ए फ़ॉर्म।

3) पूरक एकरारनामा की छायाप्रति सलग्न।

4) मापिपुस्त की छायाप्रति सलग्न।

विश्वासभाजन

  
29-07-2020

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल दलसिंहसराय

Rome Rat  
29-07-2020

# Rural Works Department, Works Division Dalsinghsarai

## MMGSY(SC) Allotment Requisition

MIMSY(SC) Allotment Requisition												
Sr Sanction No Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remarks	
			Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)						
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2016-17	L047 to Harijan Tola	RAVINDRA PRASAD SHARMA	1.785	93.99000	78.13323	7.28000	74.90017	74.90017	77.34012	2.43995	
								74.90017	74.90017	77.34012	2.43995	

प्रमाणित किया जाता है कि किये गये अधियाचना का निर्माण कार्य विशिष्ट्यो के अनुरूप है तथा कार्य संतोषप्रद है ।

*[Signature]*  
DAO, 01.08.2020  
Rural Works Department,  
Works Division Dalsinghsarai

*[Signature]*  
Executive Engineer  
Rural Works Department,  
Works Division Dalsinghsarai  
29/08/2020

# FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto July 2020

## MMGSY SC

PIU:- RWD Works Division Dalsinghsarai

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	Construction of Road Under MMGSY SC Scheme	3831.25154	3831.25154	Certified that out of Rs-3831.25154 Lakh received till date in favour of Executive Engineer, RWD Works Division Dalsinghsarai a Sum of Rs-3787.98304 Lakh has been utilized for the MMGSY SC Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-43.26850 Lakh remaining unutilized at the end of period under the time of completion
		3831.25154	3831.25154	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was



### Kind of Checks Exercised:-

- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurements have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have observed

### 3. Physical Progress Achieved

- (i) Construction of Road Works
- (ii) Construction of CD Works

  
DAO 29/07/2020  
Rural Works Department,  
Works Division Dalsinghsarai

  
Executive Engineer  
Rural Works Department,  
Works Division Dalsinghsarai  
  
29-07-2020



बिहार BIHAR

2322 1002107 584507  
 21/08/18  
 20/08/18  
 AA 584507  
 20/08/18

### MMGSY

### Supplementary Agreement

To The Original Agreement No- 43/ SBD/2017-18

This Agreement is drawn as a Supplementary to the Original Agreement No.43/ SBD/2017-18. between Executive Engineer, R.W.D, Works Division, Dalsinghsarai, Samastipur and **RAVINDRA PRASAD SHARMA**, Address:- Vill- Kauachowk, Po- Jorpara, Anchal- Morwa, District- Samastipur. for carrying out supplementary items as sanctioned for the construction of the road from **L047 to Harijan Tola**

approved by the S.E, RWD, Circle, Samastipur on dated 07.08.18 at a price of Rs. 11,12,225.00 (Eleven lakh twelve thousand two hundred twenty five rupees only) 10% below of rate additional items, as sanctioned and approved.

And will be governed and guided by the terms and conditions and clauses of the Original agreement except that the revised bill of quantity including the supplementary items as sanctioned and post facto approval by the S.E, RWD, Circle Samastipur will form integral part for the execution of work under the Original as well as Supplementary Agreement.

Original Agg. const. 82,17,687.00  
 Suppl. items 11,12,225.00  
 Deleted items (-) 87657.75

कार्यपालक अभियंता  
 राष्ट्रीय कार्य विभाग  
 कार्य मंडल, दलसिंगसराय

Ravindra Prasad Sharma

(-) 854099.3  
 Net Enhanced Amt - 323306

Name of Work: Construction of Road  
L047 TO HARIZAN TOLA,  
is a link road with Link No

MM 554

VISION: DALSINGHSARAI

BLOCK:

MORWA

LENGTH: 1.785 KM

SCHEDULE OF WORKS

Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs.
			Figure	Words	
<b>Tack Coat</b> Providing and applying tack coat with bitumen emulsion using emulsion pressure distributor at the rate of 0.25 to 0.30 kg per sqm on the prepared granular surface treated with Primer and cleaned with hydriloc broom as per technical specification clause 503.	5887.310	Sqm	12.46	Rupees Twelve And Forty Six Paise Only	73355.88
<b>Mix Seal Surfacing</b> Providing, laying and rolling of close-graded premix surfacing material of 20 mm thickness composed of 11.2 mm to 0.9 mm (Type-A) or 13.2 mm to 0.9 mm (Type-B) aggregates using penetration grade bitumen to required line, grade and level to serve as wearing course on a previously prepared base, including mixing in a suitable plant, laying and rolling with a three wheel 8-10 kN static roller and finishing to required level and grades as per Technical Specification Clause 509.	5887.3100	Sqm	197.45	Rupees One Hundred Ninety Seven And Forty Five Paise Only	1162449.36
<b>Total estimated cost in Figures</b>					1235805.24
<b>Quoted Amount</b>				1235805.00	1235805.00
<b>Quoted rate in Words</b>				Rupees Twelve Lakh Thirty Five Thousand Eight Hundred Five Only	

30/7/18

Project Bids Approved for above mentioned items  
(S.No-132) for ₹ 1235805/- (Rupees Twelve Lakh  
thirty five thousand Eight hundred five) only.

APPROVED

07.08.18  
AP/Bishu  
Resident Engineer  
Works Deptt. Works Circle  
Samastipur  
14/8  
21/8/18

Ravindra Prasad Sharma

30/8/18  
कार्यपालक अभियंता  
योगीश्वर कार्य विभाग  
महाराष्ट्र प्रमंडल दलसिंहसराय  
30/8/2018  
30/8/2020

Scanned with CamScanner

